

**DREJTORIA E TENSIONIT TE LARTE**  
 Dega Teknike/ Zyra e Projekteve

**Ndërtimi i N/Stacionit të ri 110/20kV, 2 x 40/50MVA Fier - 2.**

**Grafiku i punimeve**

Nr.	Emertimi	Muaji 1 - 2	Muaji 3 - 4	Muaji 5 - 6	Muaji 7 - 8	Muaji 9 - 10	Muaji 11 - 12	Muaji 13 - 14	Muaji 15 - 16
1	Kohëzgjatja e punimeve "Ndërtimi i N.St te ri 110/20kV, Fier - 2.								
2	2.1 Firmosja e kontrates. 2.2 Fillimi kontrates.								
3	<b>Projekti inxhiniering.</b>								
	3.1 Projekti N.Stacionit 3.2 Komente, aprovimi i projektit kryesor.								

<p><b>Prokurime.</b></p> <p>4.1 Projekti i detajuar elektrik.</p> <p>4.2 Projekti i detajuar ndertimor.</p> <p>4.3 Aprovimi i projektit elektrik.</p> <p>4.4 Aprovimi i punimeve civile ndertimore.</p> <p>4.5 Lista e pajisjeve per prodhim.</p> <p>4.6 Aprovimi i listes se pajisjeve per prodhim.</p> <p>4.7 Prodhimi i transformatorit te fuqise.</p> <p>4.8 FAT (Testi i pranimit nga fabrika) per transformatorin e fuqise.</p> <p>4.9 Levrimi i transformatorit te fuqise.</p> <p>4.10 Prodhimi i pajisjve TL. Celesa, Ndaresa, TR, TT, etj.</p> <p>4.11 Prodhimi i pajisjeve TM, panelet 20kV.</p> <p>4.12. Prodhimi i pajisjeve TU.</p> <p>4.13 Prodhimi i strukturave metalike.</p> <p>4.14 Prodhimi i paneleve AC/DC.</p> <p>4.15 Prodhimi i kablove TM &amp; TU.</p> <p>4.16 Prodhimi i pajisjeve te mbrojtjes, kontrollit, komandimit, matjes, . 4.17</p> <p>FAT per pajisjet TL, TM, pajisjet e dhe te mbrojtjes.</p> <p>4.18 Levrimi i pajisjve TM, mbrojtje</p>	
<p><b>Punimet civile ndertimore per N.Stacionin e ri 110/20kV, Fier - 2.</b></p> <p><b>Punimet civile.</b></p> <ul style="list-style-type: none"> <li>. Vendosja e makinerive.</li> <li>. Pregatitja e punimeve.</li> <li>. Sheshimi i terrenit.</li> <li>. Ndertimi i godines se N.Stacionit.</li> <li>. Perfundimi i godines.</li> <li>. Strukturat metalike dhe kanalet e kablove.</li> <li>. Tokezimi, rruget, hyrja, ndricimi i jashtem.</li> <li>. Perfundimi i punimeve.</li> </ul>	

<p><b>Punimet elektromekanike.</b></p> <ul style="list-style-type: none"> <li>. Punimet e konstruksioneve metalike, dhe zbarat.</li> <li>. Kabllimi dhe lidhjet e tyre.</li> <li>. Instalimi i pajisjve TL.</li> </ul> <p><b>6</b> Instalimi i pajisjve TM.  Instalimi i pajisjeve AC/DC.  . Instalimi transformatorit te fuqise.  Instalimi i pajisjeve sekondare.  Kontrolli i instalimeve.</p>	<p>Detailed description: This row contains six horizontal blue arrows representing task durations. The first arrow starts at the beginning of the timeline and ends at the end. The second arrow starts at the beginning and ends at approximately 70% of the timeline. The third, fourth, fifth, and sixth arrows all start at the beginning and end at approximately 90%, 95%, 98%, and 99% of the timeline respectively.</p>
<p><b>Komisionimi.</b></p> <p>Kontrollimi nga Kontratori i punimeve te kryera.  Kontrolli final i punimeve.</p> <p><b>7</b> Para-komisionimi i punimeve nga Kontratori.  Testet para - komisionimit.  Njoftimi i kontratorit per komisionimin.  Komisionimi i punimeve te N.Stacionit.</p>	<p>Detailed description: This row contains three horizontal blue arrows. The first arrow starts at the beginning and ends at approximately 90% of the timeline. The second and third arrows both start at approximately 70% of the timeline and end at approximately 95% and 98% of the timeline respectively.</p>
<p><b>8</b> <b>Testimet.</b></p>	<p>Detailed description: This row is empty, with no arrows shown.</p>
<p><b>9</b> <b>Perfundimi i punimeve &amp; marrja ne dorezim.</b>  Njoftimi i perfundimeve te testimeve.</p>	<p>Detailed description: This row contains one horizontal blue arrow that starts at approximately 70% of the timeline and ends at approximately 95% of the timeline.</p>