

**GRAFIK PUNIMESH**  
 "REHABILITIMI I KANALIT NE FSHATIN PUSTEC, BASHKIA PUSTEC"

Nr	Nr.man	Emertimi i Punimeve	M-I				M-II				M-III				M-IV				M-V				M-VI			
			I	II	III	IV	I	II	III	IV	I	II	III	IV	I	II	III	IV	I	II	III	IV	I	II	III	IV
<b>I-PUNIME GERMIMI</b>																										
1	3.89/b	Germim dheu me ekskavator goma 0.25 m <sup>3</sup> , ne kanale gjeresi > 2 m, toke zak, kategoria III, me shk ne mjet																								
2	3.46/1	Germim kanalesh ne toke te forte, me krahe, me seksion deri 0.75 m <sup>2</sup>																								
3	3.47/1c	Mbushje, rafshim,ngjeshje me tokmak elektrik, cdo 30 cm, toke te forte(mbushja pas mureve te kanalit)																								
4	3.124/1a	Germim shkambi mesatar me çekiç me ekskavator me zinxhir																								
5	3.158/5a	Transport dheu me auto deri 5.0 km																								
<b>II-PUNIME BETONI ,GURI DHE TOMBINO</b>																										
1	3.322	Mur guri mbajtes e themele, llaç çimento M25																								
2	An+2.262/4	Shtrese betoni C 16/20																								
3	An+3.247	Beton me çakell me performance te larte, kunder ngricave C 25/30 (perfshire aditivin)																								
4	3.367	Tombino me tuba betoni Ø 1000, mbi shtrese betoni																								
5	An+3.287	F V hekur betoni i zakonshem Ø 6 ~ 10mm																								
6	An+3.288	F V hekur betoni i zakonshem Ø > 12mm																								
7	An	Shtrese çakelli t=20cm																								

**koha per realizimin e punimeve per kete objekt eshte 6 muaj**