

GRAFIKU PUNIMEVE

OBJEKTI : " NDERTIM I RRJETIT TE HIDRANTEVE KRASTE "

Nr	Nr.anal	Emertimi i punimeve	Njesia	Sasia	Ore pune	Totali
1	anal	Prerje asfalti me makine prerese	ml	60	0.01	0.6
2	3.89/a	Germim dheu me ekskavator goma 0.25 m ³ , ne kanale gjeresi deri 2 m, toke zak, kategoria III, me shk ne mjet	m3	932	0.11	103
3	3.87/a	Germim dheu me ekskavator goma 0.25 m ³ , ne kanale gjeresi deri 2 m, toke zak, kategoria III, me shk ne toke	m3	451	0.094	42
4	2.37/4b	Transport materiale ndertimi, dheu me auto deri 9.0 km	m3	1146	1	1146
5	2.261	Shtrese rere (per mbrojtje tubi)	m3	162	2.175	352
6	2.491/i	F.V Tuba e rakorderi ujesjellesi PE d=125mm, t = 8.6 mm, PN 10	ml	2973	0.3	891.9
7	2.258	Nenshtrese zhavori	m3	164	2.9	475.6
8	3.47/1b	Mbushje, rafshim,ngjeshje me tokmak elektrik, cdo 30 cm, toke zak	m3	164	0.84	137.76
9	3.205	Shtrese zhavori lumi t=10cm, perhapur e ngjeshur me makineri	m2	60	0.026	1.56
10	3.207	Shtrese çakelli t=10cm, perhapur e ngjeshur me makineri	m2	60	0.036	2.16
11	3.212/b	Shtrese stabilizant t=10cm	m2	60	0.075	4.5
12	An	Sperkatje me emulsion bituminoz 1 l/m2	m2	60	0.04	2.4
13	3.222/2	Shtrese binderi me granil gur kave,6cm,me makineri	m2	60	0.12	7.2
14	3.226/1	Shtrese asfaltobetoni me granil guri kave, 4cm, me makineri	m2	60	0.095	5.7
15	2.511	F.V hidrante Ø 80 mm	cope	7	5.1	35.7
16	An - 23	Pusete b/a per hidrantet 40 x 60, h = 100 cm, me kapak gize	cope	7	5.6	39.2
17	3.244	Struktura monolite betoni C 20/25 per bazament	m3	1.95	12.8	24.96
18	an.	F:V pompe Centrifugale 120kw	cope	1	5	5
19	an.	F:V rakorderi	cope	1	3	3
20	an.	F:V Panel komandimi	cope	1	3	3
		Shuma ore pune				3,284
		Shuma dite pune				410.44