



REPUBLIKA E SHQIPËRISË


BASHKIA POLIÇAN

GRAFIKU I PUNIMEVE

OBJEKTI: "Rikonstruksion i rruges Terpan - Teman , Njesia Administrative Terpan L=5193 ml"

POROSITËSI: BASHKIA POLICAN

NR.	AN.	ZERAT E PUNIMEVE	NJËSIA	SASIA	AFATI I PUNIMEVE ( 1 VIT )			
					Tremujori i Pare	Tremujori i Dyte	Tremujori i Trete	Tremujori i Katert
		<b>I - Punime dheu</b>						
1	3.2	Prerje bime te vogla Ø10cm	m <sup>2</sup>	5,000.00				
2	3.5	Preje e sistemim pemesh Ø 41- 75 cm	cope	100.00				
3	3.121/b	Germim shkemb i coptuar me ekskavator 0.5 m <sup>3</sup> , shkemb, prani uji ~2m, themele gjeresi >2 m, me shkarkim ne toke	m <sup>3</sup>	798.00				
4	2.48/an	Germim dheu me ekskavator zingjir, 0.25 m <sup>3</sup> , ne kanale gjeresi > 2 m, toke zak, kategoria III, me shk ne toke	m <sup>3</sup>	5,000.00				
5	3.124/1a	Germim shkemb mesatar me çekiç me ekskavator me zinxhir	m <sup>3</sup>	6,500.00				
6	3.89/b	Germim dheu me ekskavator goma 0.25 m <sup>3</sup> , ne kanale gjeresi > 2 m, toke zak, kategoria III, me shk ne mjet	m <sup>3</sup>	7,800.00				
7	3.158/1a	Transport me auto deri 1.0 km	m <sup>3</sup>	1,500.00				
8	3.158/2a	Transport me auto deri 2.0 km	m <sup>3</sup>	2,500.00				
9	3.158/5a	Transport me auto deri 5.0 km	m <sup>3</sup>	3,800.00				
		<b>II - Shtresat rrugore</b>						



1	3.211	Shtrese çakelli mbeturine kave t= 20 cm, perhapur e ngjeshur makineri	m <sup>2</sup>	25,965.00				
2	3.208	Shtrese çakelli t=10cm, Makadam perhapur e ngjeshur me makineri	m <sup>2</sup>	25,965.00				
3	3.212/b	Shtrese stabilizant t=10cm	m <sup>2</sup>	25,965.00				
<b>III- Punime Vepra Arti</b>								
<b>A - Mure mbajtese dhe pritese + rruge me beton L= 200 ml</b>								
1	3.68/1a	Germim themel (gropa) sip10-30m <sup>2</sup> , shkemb bute,h deri ne 2.5 m, makineri,	m <sup>3</sup>	750.00				
2	3.331	Gabiona me rrjete teli te zinguar e gure kave 1x1x1 m	m <sup>3</sup>	98.00				
3	3.111	Mure betoni C 12/15	m <sup>3</sup>	150.00				
4	2.262/5	Shtrese betoni C20/25	m <sup>3</sup>	120.00				
5	1.85/p	Pergatitje hekur betoni i zakonshem Ø 6 - 10 mm2	ton	7.00				
6	1.86/p	Pergatitje hekur betoni i zakonshem Ø > 12 mm2	ton	4.00				
<b>B - Ndertimi Tombinove rrethore</b>								
1	3.68/a	Germim themel (gropa) sip10-30m <sup>2</sup> , shkemb bute, h= 2.5 m, makineri	m <sup>3</sup>	80.00				
2	3.183/a	Shtrese zhavor lumi t=10cm	m <sup>2</sup>	100.00				
3	An-8	Mbushje me cakell	m <sup>3</sup>	90.00				
4	3.366	Tombino me tuba betoni Ø 800, mbi shtrese betoni	ml	80.00				
5	3.244	Struktura monolite betoni C 20/25 (Këmish për tubat)	m <sup>3</sup>	50.00				
6	3.244	Struktura monolite betoni C 20/25 (pusetat, muret mbajt.)	m <sup>3</sup>	60.00				
<b>IV-Sinjalitika</b>								
1	3.936/1	Tabela trekendore normal me A = 90	cope	20.00				
2	3.955	FV tabela te ndryshme rrugore D=60cm	cope	6.00				
3	An91	Panele plotesues I sinjalistikes rrethore normal 50x25	m <sup>2</sup>	5.00				
4	An59	Sinjale "emër rruge" LxH normal 80x25	m <sup>2</sup>	5.00				
5	An1	Guardrail- N2 anesore me 2 valez. ne 1 ane , W2 + aksesor	ml	42.00				

STUDIO E PROJEKTIMIT  
 NG STRUCTURES SHPK  
 HEKURAN HOXHA



MIRATOI  
 KRYETARLI BASHKISË  
 ADRIATIK ZOTKAJ

