



GRAFIKU I PUNIMEVE
MENAXHIMI I INFRASTRUKTURES UJITJE KULLIMIT, VITI 2024

Nr	Nr. Analizes	Pershkrimi i Punimeve	Njesia	Sasia	MUAJI I	MUAJI II	MUAJI III
A							
KANALI VADITES BORSH-QEPARO							
1	3.1	Skarifim bari me lopate					
2	3.2	Prerje bime te vogla $\Phi < 10\text{cm}$	m ²	2500.0			
3	3.7	Shkulje rrenjeve bimeve te vogla	m ²	1000.0			
4	3.48/b	Rrafshim skarpatesh, me krahe, ne germim toke te zakonshme	m ²	3000.0			
5	3.44/1	Germim kanalesh ne toke te bute, me krahe, me seksion deri 0.75m ²	m ²	4000.0			
6	3.405	Prishje struktura prej guri	m ²	1200.0			
7	3.321	Mur guri mbajtes e themele, llac cimento M15 (Ndertimi i mure guri te demtuara)	m ²	12.5			
8	2.312	Suva mure guri me krah, llac perzier M25	m ²	40.0			
	An.2	Shkarkues O60cm	m ²	375.0			
9	An.1	Transport materiale me kafshe, deri 1km	cop	2.00			
			ton	35.0			
B							
KANALI VADITES SASAJ-PIQERAS							
1	3.1	Skarifim bari me lopate					
2	3.2	Prerje bime te vogla $\Phi < 10\text{cm}$	m ²	500.00			
3	3.7	Shkulje rrenjeve bimeve te vogla	m ²	1200.00			
4	3.48/b	Rrafshim skarpatesh, me krahe, ne germim toke te zakonshme	m ²	1500.00			
5	3.44/1	Germim kanalesh ne toke te bute, me krahe, me seksion deri 0.75m ²	m ²	1000.00			
6	3.405/1	Prishje struktura prej betoni	m ²	600.00			
7	3.241	Struktura te holla monolite betoni C12/15, baza e kanalit, h=8cm	m ²	19.00			
8	3.241	Struktura te holla monolite betoni C12/15, brezit te mureve h=10cm	m ²	36.00			
	An.2	Shkarkues O60cm	m ²	55.00			
	3.183a	Shtrese zhavorri t=10cm per veshje	cop	2.00			
9	2.166	F V hekur betoni periodik f6-10mm	m ³	28.80			
10	An.1	Transport materiale me kafshe, deri 1km	ton	0.30			
			ton	189.00			
C							
KANALI VADITES SASAJ-LUKOVE- SHEN VASIL							
1	3.1	Skarifim bari me lopate					
2	3.2	Prerje bime te vogla $\Phi < 10\text{cm}$	m ²	5528.90			
3	3.7	Shkulje rrenjeve bimeve te vogla	m ²	5000.00			
4	3.48/b	Rrafshim skarpatesh, me krahe, ne germim toke te zakonshme	m ²	6000.00			
				5439.2847			

Ing. Gert Pustina

