



REPUBLIKA E SHQIPERISE  
BASHKIA FIER

DREJTORIA E PROJEKTEVE TE INFRASTRUKTURES

Adresa: L. "Kastriot"; Rruga "Ramiz Aranitasi"; Nr.15 Fier - SHQIPËRI Tel. + 355 34 410 650 website:bashkiafier.gov.al

MIRATOHET  
KRYETARI I BASHKISE  
ARMANDO SUBASHI

Seriali: 1117CA1D-68F6-4F6D-B20F-CE69164D7CA6



Data: 15-01-2024

**GRAFIKU I PUNIMEVE**

**Objekti : REHABILITIMI I ARGJINATURESE SE LUMIT VJOSA  
(SEGMENTI FERRAS)**

NR.	KODI	EMËRTIMI I PUNIMEVE.	NJËSIA	SASIA	MUAJ		
					I	II	III
1	3.2	Prerje bime te vogla $\varnothing \sim 10\text{cm}$	m2	5720			
2	3.3	Preje e sistemim pemesh $\varnothing 10 \sim 20 \text{ cm}$	copë	20			
3	3.161	Rrafshim skarpate ne germim, ekskavator 1 m3	m2	7450			
4	3.89/b	Germim dheu me ekskavator goma $0.25 \text{ m}^3$ , ne kanale gjeresi $> 2 \text{ m}$ , toke zak, kategoria III, me shk ne mjet	m3	12980			
5	3.164/1a	Mbushje me material te germuar ne trupin e rruges, perhapur e ngjeshur me makineri	m3	12980			
6	3.211	Shtrese çakelli mbeturine kave $t=20\text{cm}$ , perhapur e ngjeshur me makineri	m2	6250			
7	3.212/a	Shtrese stabilizanti $t=5\text{cm}$	m2	6250			
8	2.37/5b	Transport materiale ndertimi, dheu me auto deri 10.0 km	m3	13300			
9	2.262/4a	Pllake themeli, trare e bazamente b/a C 20/25	m3	27			
10	2.130/1a	Mure b/a t = 21-30cm, h $\sim 4\text{m}$ C 20/25	m3	10			
11	2.166/1a	F V hekur betoni periodik $\varnothing > 12 \text{ mm}$	ton	3.7			

PUNOI :Ing. ELIDON BASHA



REPUBLIKA E SHQIPERISE  
BASHKIA FIER  
DREJTORIA E PROJEKTEVE TE INFRASTRUKTURES

Adresa: L. "Kastriot"; Rruga "Ramiz Aranitasi"; Nr.15 Fier - SHQIPËRI Tel. + 355 34 410 650 website:bashkiafier.gov.al

MIRATOHET  
KRYETARI I BASHKISE  
ARMANDO SUBASHI

Seriali: 1117CA1D-68F6-4F6D-B20F-CE69164D7CA6

Datë: 15-01-2024

**PREVENTIV**

**Objekti : REHABILITIMI I ARGJINATURESE SE LUMIT VJOSA**

NR.	KODI	EMËRTIMI I PUNIMEVE.	NJËSIA	SASIA	ÇMIMI	VLEFTA
1	3.2	Prerje bime te vogla $\varnothing \sim 10\text{cm}$	m2	5720		
2	3.3	Preje e sistemim pemesh $\varnothing 10 \sim 20 \text{ cm}$	copë	20		
3	3.161	Rrafshim skarpate ne germim, ekskavator 1 m3	m2	7450		
4	3.89/b	Germim dheu me ekskavator goma 0.25 m <sup>3</sup> , ne kanale gjeresi > 2 m, toke zak, kategoria III, me shk ne mjet	m3	12980		
5	3.164/1a	Mbushje me material te germuar ne trupin e rruges, perhapur e ngjeshur me makineri	m3	12980		
6	3.211	Shtrese çakelli mbeturine kave t=20cm, perhapur e ngjeshur me makineri	m2	6250		
7	3.212/a	Shtrese stabilizanti t=5cm	m2	6250		
8	2.37/5b	Transport materiale ndertimi, dheu me auto deri 10.0 km	m3	13300		
9	2.262/4a	Pllake themeli, trare e bazamente b/a C 20/25	m3	27		
10	2.130/1a	Mure b/a t = 21-30cm, h ~ 4m C 20/25	m3	10		
11	2.166/1a	F V hekur betoni periodik $\varnothing > 12 \text{ mm}$	ton	3.7		
			SHUMA			
			FONDI REZERVE 5%			
			SHUMA			
			T.V.SH. 20%			
			TOTALI			

SHENIM: Ky preventiv eshte hartuar sipas Sistemit te Integruar per Informatizimin e Manualit te Çmimeve per Zërat e Punimeve në Ndërtim