

## GRAFIK PUNIMESH

OBJEKTI: REHABILITIM KANAL+URE

Nr	Nr AN	EMERTIMI I PUNIMEVE	Njesia	Sasia	Afati ne jave			
					I	II	III	IV
<b>REHABILITIM KANALI FSHATI POJAN</b>								
1	2.26	Germim dheu me ekskavator me goma 0.25m <sup>3</sup> ,kanal me gjeresi deri 2m,tok e zakonshme,kat.III,shkarkim ne mjet	m3	50				
2	3.158/1a	Trasport dheu me auto.derri 1 km	m3	45				
3	An	Prerje asfalti	ml	16				
4	3.197/1	Prishje shtrese me makineri t= 15 cm	m2	15				
5	3.212/b	Shtrese stabilizanti t = 10cm + sperkatje	m2	15				
6	3.222/1	Shtrese binderi t = 5cm	m2	15				
7	3.226/1	Shtrese asfaltobetoni t = 4cm	m2	15				
8	3.617	Bordure betoni 15x30 cm (parapregatitur)	ml	290				
9	3.205	Shtrese zhavori t=10cm	m2	290				
10	3.243	Struktura monolite betoni C20/25( per kuneten)	m3	26				
11	2.25	Germim seksioni I detyruar shkarkim ne toke	m3	50				
12	An	F.V. Tuba te brinjezuar HDPE SN8 d=200mm	ml	200				
13	3.47/1a	Hedhje ,rrafshim mbushje dheu me tokmak elektrik	m3	30				
14	An	Shtrese materjal I bute rreth tubit t=20cm	m3	15				
15	An-22/1	Ndertim puseta me zgare gize per ujrata e shiut 40x40 cm h= 1 m	cop	5				
16	An 20	Pusete shkarkimi me kapak gize 0.8x0.8x150cm	cope	1				
17	2.556	F.V Tuba betoni Ø 600 mm	ml	8				
<b>REHABILITIM URE FSHATI ORMAN L=31ml</b>								
1	An	Heqje drasash	m2	140				
2	An	F.V Lllamarine e kodrinuar t= 5 mm,Pesha 45kg/ml	ton	5.65				
3	3.158/1a	Trasport materiale me auto.derri 1 km	m3	10				
<b>SHUMA</b>								
<b>SHUMA</b>								
<b>TVSH 20%</b>								
<b>TOTAL</b>								



