

GRAFIK PUNIMESH

OBJEKTI: REHABILITIM URA

Nr.	Nr. AN	EMËRTIMI I PUNIMEVE	Njesi	Sasi	Afati ne jave			
					I	II	III	IV
I		URA "BAILEY" FSHATI KOLANEC						
1	2.25	Germim dheu me ekskavator me goma 0.25m ³ ,kanal me gjeresi deri 2m,tok e zakonshme,kat.III,shkarkim ne toke	m ³	35				
2	2.166	F,.V. Hekur betoni Ø 6 ÷10mm	ton	0.4				
3	2.167	F,.V. Hekur betoni Ø > 10mm	ton	0.34				
4	An-8	Mbushje me cakell pas mureve	m ³	14				
5	2,262/4	Shtrese betoni C 16/20	m ³	3				
6	3.247	Plinta e bazamente b/a monolite C25/30	m ³	12				
7	3.415/3	Ura druri .Shtrese me derrase pishe e stazhionuar (dograma) t= 5 cm	m ²	110				
8	3.158/7a	Trasport materiale me auto.der 7 km	m ³	5.5				
		SHUMA						
II		RIKOSTRUKSION URA FSHATI BABIEN						
1	An	Heqje drasash	m ²	175				
2	3.415/3	Shtrese me derrase pishe e stazhionuar 50X3.5 (dograma per dysHEME) t= 5 cm	m ²	175				
3	3.415/3	Lende druri pishe e stazhionuar (dysHEME per zinxhira 50ml gjatx1mlgjex2 zinxhira)	m ²	84				
4	3.415	Lende druri pishe e stazhionuar (per binare 300 x0.1x0.1 ml)	m ³	3				
5	3.158/8a	Trasport materiale me auto.der 8 km	m ³	20				
6	2.182	F.V Kostruksione metalike te thjeshta(parmake anesore)	ton	2.25				
		SHUMA						
III		URA "BAILEY" FSHATI PIRG						
1	2.25	Germim dheu me ekskavator me goma 0.25m ³ ,kanal me gjeresi deri 2m,tok e zakonshme,kat.III,shkarkim ne toke	m ³	85				
2	An-8	Mbushje me cakell pas mureve	m ³	3				
3	2.112/2	Mure butobetoni C-12/15	m ³	32				
4	3.415/3	Ura druri .Shtrese me derrase pishe e stazhionuar (dograma) t= 5 cm	m ²	55				
5	3.158/7a	Trasport materiale me auto.der 7 km	m ³	20				
		SHUMA						
IV		RIKOSTRUKSION URA FSHATI LIBONIK						
1	2.26	Germim dheu me ekskavator me goma 0.25m ³ ,kanal me gjeresi deri 2m,tok e zakonshme,kat.III,shkarkim ne mjet	m ³	16				
2	3.158/1a	Trasport materiale me auto.der 2 km	m ³	22				
3	2.112/2	Mure butobetoni C-12/15	m ³	30				
4	An -50	Trasp +vendosje element dhe b/a me auto derti 10 km	ton	25				
5	An -49	Prishje struktura prej betoni	m ³	6				
6	3.244	Struktura monolite betoni C 20/25	m ³	3				
7	2.182	F.V Kostruksione metalike te thjeshta(parmake anesore)	ton	0.3				
		SHUMA						

V		RIKOSTRUKSION URA FSHATI DESMIRE						
1	An	Heqje drasash	m2	224				
2	3.415/3	Shtrese me derrase pishe e stazhionuar 70X2.2 (dograma) t= 5 cm	m2	154				
3	3.415/3	Lende druri pishe e stazhionuar (dysHEME per zinxhira 70mlx5copx0.2gjerX0.05trash)	m2	70				
4	3.415	Lende druri pishe e stazhionuar (per binare100x2 x0.1x0.1 ml)	m3	2				
5	3.158/8a	Trasport materiale me auto. deri 8 km	m3	20				
		SHUMA						
VI		RIKOSTRUKSION URA FSHATI SOVJAN						
1	2.25	Germim dheu me ekskavator me goma 0.25m3, kanal me gjeresi deri 2m, tok e zakonshme, kat. III, shkarkim ne toke	m3	5				
2	2.112/2	Mure butobetoni C-12/15	m3	8				
3	An -50	Tras +vendosje element dhe b/a me auto derti 1 km	ton	0.5				
4	2.182	F.V Kostruksione metalike te thjeshta(3x3 cm t=3 mm parrake anesore)	ton	0.15				
5	3.415	Lende druri pishe e stazhionuar (per binare100x2 x0.1x0.1 ml)	m3	0.10				
6	3.415/3	Shtrese me derrase pishe e stazhionuar 70X2.2 (dograma) t= 5 cm	m2	8				
		SHUMA						
VII		RIKOSTRUKSION URA KEMBESORE FSHATI ORMAN						
1	2.182	F.V Kostruksione metalike te thjeshta(d= 4 cm t=3 mm parrake anesore)	ton	2				
2	3.837/a	Rrjete teli ne parrake	m2	80				
		SHUMA						
VIII		RIKOSTRUKSION URE FSHATI KAKAÇ						
1	2.25	Germim dheu me ekskavator me goma 0.25m3, kanal me gjeresi deri 2m, tok e zakonshme, kat. III, shkarkim ne toke	m3	20				
2	2.112/2	Mure butobetoni C-12/15	m3	23				
3	3.244	Strukura monolite betoni(bordure ure) C25/30	m3	4.5				
		SHUMA						
IX		RIKOSTRUKSION URE FSHATI ZVEZDE						
1	2.25	Germim dheu me ekskavator me goma 0.25m3, kanal me gjeresi deri 2m, tok e zakonshme, kat. III, shkarkim ne toke	m3	10				
2	2.556	F.V Tuba betoni Ø 600 mm	ml	5				
3	3.244	Strukura monoli betoni(bordure +kollone prize) C25/30	m3	2.5				
		SHUMA						
X		RIKOSTRUKSION URE LAGJIA QESARAT MALIQ						
1	2.26/a	Germim dheu me ekskavator me goma 0.25m3, kanal me gjeresi deri 2m, tok e zakonshme, kat. III, shkarkim ne mjet	m3	15				
2	3.158/1a	Trasport materiale me auto. deri 1 km	m3	15				
3	2.426/2	Prishje mur blloqe betoni	m3	5				
4	3An-48	Prishje mure guri	m3	15				
5	2.112/2	Mure butobetoni C-12/15	m3	14				

6	3.322	Mur guri mbajtes ,llac cimento M25	m3	20				
7	2.88	Mur me blloqe betoni t= 20 cm llac I per M=15	m3	2.0				
		SHUMA						
XI		RIKOSTRUKSION URE FSHATI POTGORIE						
1	An -49	Prishje struktura prej betoni	m3	6				
2	2.112/2	Mure butobetoni C-12/15	m3	5				
3	3.247	Bazamente b/a monolite C25/30	m3	4				
4	2.167	F,.V. Hekur betoni Ø > 10mm	ton	0.45				
		SHUMA						
		SHUMA I-XI						
		TVSH (20%)						
		TOTALI						

