

OBJEKTI: RIKONSTRUKSION RRUGE NJ.A KATUND I RI

| Nr | Nr.AN | ZERAT E PUNIMEVE | NJESIA | SASIA | ore pune | | nr i punetoreve | kohezgjatja | MUAJI 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | MUAJI 2 | | | | | | | |
|-------------------------|-------------------|---|--------|-------|-----------|-------|-----------------|-------------|------------|---|---|---|---|---|---|--------|---|---|---|---|---|---|--------|---|---|---|---|---|---|--------|---|---|---|---|---|---|---------|--|--|--|--|--|--|--|
| | | | | | dite pune | | | | JAVA 1 | | | | | | | JAVA 2 | | | | | | | JAVA 3 | | | | | | | JAVA 4 | | | | | | | JAVA 1 | | | | | | | |
| | | | | op/nj | sasi | | np | dp | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | | | | | | | | |
| 1 LAGJA ADRIATIK | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | 3.89/b + 3.158/5a | Skarifikim i trupit te rruges + transport | m³ | 950 | makineri | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | An.164/1b | Mbushje me cakell , perhapur e ngjeshur me makineri (t=15cm) | m³ | 580 | 0.34 | 197.2 | 24.65 | 3 | 8.21666667 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | An.164/1b | Mbushje me cakell , perhapur e ngjeshur me makineri (t=10cm) per bankinat | m³ | 130 | 0.34 | 44.2 | 5.525 | 2 | 2.7625 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | 3.212/b | Shtrese stabilizanti t = 10 cm | m² | 5400 | 0.075 | 405 | 50.625 | 5 | 10.125 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | An | Shtrese binderi me zall lavatrice,6cm,me makineri | m² | 5400 | 0.12 | 648 | 81 | 6 | 13.5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | An | Shtrese asfaltobetoni me zall lavatrice,4cm,me mak | m² | 5400 | 0.095 | 513 | 64.125 | 5 | 12.825 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

3 5 6 11 13 13 13

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|----------------------|-------------------|---|------|------|----------|-------|----------|---|------------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| 2 RRUGA KUSHI | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | 3.89/b + 3.158/5a | Skarifikim i trupit te rruges + transport | m³ | 248 | makineri | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | An | Heqje vendosje shtylla elektrike | cope | 2 | 3 | 6 | 0.75 | 2 | 0.375 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | An.164/1b | Mbushje me cakell , perhapur e ngjeshur me makineri (t=15cm) | m³ | 53 | 0.34 | 18.02 | 2.2525 | 1 | 2.2525 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | 3.212/b | Shtrese stabilizanti t = 10 cm | m² | 1030 | 0.075 | 77.25 | 9.65625 | 2 | 4.828125 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | An | Shtrese binderi me zall lavatrice,6cm,me makineri | m² | 1030 | 0.12 | 123.6 | 15.45 | 2 | 7.725 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | An | Shtrese asfaltobetoni me zall lavatrice,4cm,me mak | m² | 1030 | 0.095 | 97.85 | 12.23125 | 3 | 4.07708333 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | An.164/1b | Mbushje me cakell , perhapur e ngjeshur me makineri (t=10cm) per bankinat | m³ | 52 | 0.34 | 17.68 | 2.21 | 2 | 1.105 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |