

MIRATOI
KRYETARI BASHKISE
ERISELDA SEFA

GRAFIKU I PUNIMEVE

OBJEKTI:URBANIZIMI I BLOKUT TE BANIMIT NE DUSHK SEKTOR
NJESIA ADMINISTRATIVE DUSHK
BASHKIA LUSHNJE

1.RRUGA BASHKIMI L=370ml B=4ml ASFALLT + 2X0.5 KUNETA +TROTUARE 1.5ml NE NJEREN ANE							Muaji I			Muaji II			Muaji III		
Nr analiz	EMERTIMI I PUNIMEVE			Njesia	Sasia	O/P	D/P	10d	10d	10d	10d	10d	10d	10d	
I-PUNIME NE RRUGE															
1	2.426/2	Prishje mur blloqe betoni			m ³	150	3.3	61.875							
2	3.89/b	Germim dheu me ekskavator goma 0.25 m ³ , ne kanale gjeresi > 2 m, toke zak, kategoria III, me shk ne mjet			m ³	185	0.1	2.313							
3	3.208	Shtrese çakelli t=10cm, makadam, perhapur e ngjeshur me makineri			m ²	1870	0.128	29.920							
4	3.212/b	Shtrese stabilizanti t=10cm			m ²	1870	0.15	35.063							
5	3.222/2	Shtrese binderi me granil gur kave,6cm,me makineri			m ²	1500	0.141	26.438							
6	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri			m ²	1500	0.302	56.625							
7	2.262/4	Shtrese betoni C 16/20 t=10 cm (kunete)			m ³	45	3.98	22.388							
8	3.617/2	F.v bordura 15*35 cm			ml	255	1.06	33.788							
9	2.262/3	Shtrese betoni C 12/15(per jastek nen bordure t=10cm)			m ³	10	9.33	11.663							
10	An/164/1b	Mbushje me cakell e gur gurore ne trupin e rruges, perhapur e ngjeshur me makineri			m ³	56	0.48	3.360							
II-PUNIME NDRIÇIMI															
1	3.654	F.V Tuba Plastik Ø100			ml	374	0.31	14.493							
2	3.An/57b	F.V Pusete elektrike PVC 40X40X40 cm			cope	13	1.9	3.088							
3	3.59/a	Germim themel i vecuar, gropa sip. 10-30 m ² , toke te bute me h=1.5 m			m ³	3.25	3.7	1.503							
4	2.262/3	Shtrese betoni C 12/15 per fiksimin e shtylles metalike			m ³	3.25		0.000							
5	3.An/53	F.v Shtylla metalike per ndricim H=7m d=160mm			cope	13	1.8	2.925							
6	3.An/ksh	FV krah shtylla metalike KRH - MSI 1500/1500/10			cope	13	1.3	2.113							
7	AN	FV Ndrices LED 100W			cope	13	3.5	5.688							
8	3.An/et	F.V Elektroda togezimi te xinguara 50x3 mm l=150cm			cope	13	0.4	0.650							
9	4.142/3.15	F.V.kabllo kontrolli Cu te armuar, ne mure e konstruksione, 4x2.5 mm2			ml	130	0.6	9.750							
10	4.131/3.7	F.V.ne toke kabllo Cu fuqie ÷1000V, me izolim gome e mbulese plastmasi, te armuar, 4x25mm2			ml	374	0.45	21.038							
11	An	F V kuader komandimi komplet me santeri+fotoelement			cope	1	6	0.750							
III-PUNIME K.U.B															
1	3.89/b	Germim dheu me ekskavator goma 0.25 m ³ , ne kanale gjeresi > 2 m, toke zak, kategoria III, me shk ne mjet			m ³	187	0.1	2.338							
2	3.158/4a	Transport dheu me auto deri 4.0 km			m ³	187	0.4	9.350							

IV-TABELA RRUGORE E VIJEZIME						
1	An155	F V tabela rrugore te ndryshme D=90cm	cope	5	0.5	0.313
2	An151	Vizime me boje bikomponente	m ²	30	0.5	1.875
3	An152	Vizime me boje bikomponente me gjeresi 15 cm	ml	543	0.1	6.788
5.RRUGA POLIKLINIKES L=242ml B=3.5ml ASFALLT +0.5 KUNETA NE NJEREN ANE TE RRUGES						
Nr analiz	EMERTIMI I PUNIMEVE		Njesia	Sasia		
I-PUNIME NE RRUGE						
1	3.89/b	Germim dheu me ekskavator goma 0.25 m ³ , ne kanale gjeresi > 2 m, toke zak, kategoria III, me shk ne mjet	m ³	97	0.1	1.213
2	3.208	Shtrese çakelli t=10cm, makadam, perhapur e ngjeshur me makineri	m ²	968	0.128	15.488
3	3.212/b	Shtrese stabilizanti t=10cm	m ²	968	0.15	18.150
4	3.222/1	Shtrese binderi me granil gur kave,5cm,me makineri	m ²	847	0.141	14.928
5	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri	m ²	847	0.302	31.974
6	2.262/4	Shtrese betoni C 16/20 t=10 cm (kunete)	m ³	16	3.98	7.960
7	An.164/1b	Mbushje me cakell e gur gurore ne trupin e rruges, perhapur e ngjeshur me makineri	m ³	45	0.48	2.700
II-PUNIME NDRICIMI						
1	3.654	F.V Tuba Plastik Ø100	ml	242	0.31	9.378
2	3.An/57b	F.V Pusete elektrike PVC 40X40X40 cm	cope	9	1.9	2.138
3	3.59/a	Germim themel i vecuar, gropa sip. 10-30 m ² , toke te bute me h=1.5 m	m ³	2	3.7	0.925
4	2.262/3	Shtrese betoni C 12/15 per fiksimin e shtylles metalike	m ³	2		0.000
5	3.An/53	F.v Shtylla metalike per ndricim H=7m d=160mm	cope	9	1.8	2.025
6	3.An/ksh	FV krah shtylla metalike KRH - MSI 1500/1500/10	cope	9	1.3	1.463
7	AN	FV Ndrices LED 100W	cope	9	3.5	3.938
8	3.An/et	F.V Elektroda togezimi te xinguara 50x3 mm l=150cm	cope	9	0.4	0.450
9	4.142/3.15	F.V.kabllo kontrolli Cu te armuar, ne mure e konstruksione, 4x2.5 mm ²	ml	90	0.6	6.750
10	4.131/3.7	F.V.ne toke kabllo Cu fuqie ÷1000V, me izolim gome e mbulesse plastmasi, te armuar, 4x25mm ²	ml	242	0.45	13.613
III-PUNIME K.U.B						
1	3.89/b	Germim dheu me ekskavator goma 0.25 m ³ , ne kanale gjeresi > 2 m, toke zak, kategoria III, me shk ne mjet	m ³	182	0.1	2.275
2	3.158/4a	Transport dheu me auto deri 4.0 km	m ³	182	0.4	9.100
3	2.258	Shtrese zhavori nen tubo t=20cm	m ³	24	2.9	8.700
4	3.An /1t	F V tuba te brinjezuar HDPE SN8 d=315 mm	ml	242	1.5	45.375
5	An-22/1	Pusete b/a shiu 40 x 40, h = 100 cm, me kapak gize cdo20m	copë	13	5.3	8.613
6	An/164/b	Mbushje kanali me cakull + ngjeshje	m ³	108	0.48	6.480
IV-TABELA RRUGORE E VIJEZIME						
1	An155	F V tabela rrugore te ndryshme D=90cm	cope	5	0.5	0.313
2	An151	Vizime me boje bikomponente	m ²	30	0.5	1.875
3	An152	Vizime me boje bikomponente me gjeresi 15 cm	ml	484	0.1	6.050
6.SEGMENTI RRUGES GJELBERIMIT L=90ml B=4ml ASFALLT+0.5 KUNETA NE NJEREN ANE RRUGES						
Nr analiz	EMERTIMI I PUNIMEVE		Njesia	Sasia		
I-PUNIME NE RRUGE						

1	3.89/b	Germim dheu me ekskavator goma 0.25 m ³ , ne kanale gjeresi > 2 m, toke zak, kategoria III, me shk ne mjet	m ³	41	0.1	0.513											
2	3.208	Shtrese çakelli t=10cm, makadam, perhapur e ngjeshur me makineri	m ²	400	0.128	6.400											
3	3.212/b	Shtrese stabilizanti t=10cm	m ²	400	0.15	7.500											
4	3.222/1	Shtrese binderi me granil gur kave,5cm,me makineri	m ²	360	0.141	6.345											
5	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri	m ²	360	0.302	13.590											
6	2.262/4	Shtrese betoni C 16/20 t=10 cm (kunete)	m ³	6	3.98	2.985											
7	An.164/1b	Mbushje me cakell e gur gurore ne trupin e rruges, perhapur e ngjeshur me makineri	m ³	18	0.48	1.080											
II-PUNIME NDRICIMI																	
1	3.654	F.V Tuba Plastik Ø100	ml	100	0.31	3.875											
2	3.An/57b	F.V Pusete elektrike PVC 40X40X40 cm	cope	3	1.9	0.713											
3	3.59/a	Germim themel i vecuar, gropa sip. 10-30 m ² , toke te bute me h=1.5 m	m ³	0.75	3.7	0.347											
4	2.262/3	Shtrese betoni C 12/15 per fiksimin e shtylles metalike	m ³	0.75		0.000											
5	3.An/53	F.v Shtylla metalike per ndricim H=7m d=160mm	cope	3	1.8	0.675											
6	3.An/ksh	FV krah shtylla metalike KRH - MSI 1500/1500/10	cope	3	1.3	0.488											
7	AN	FV Ndrices LED 100W	cope	3	3.5	1.313											
8	3.An/et	F.V Elektroda togezimi te xinguara 50x3 mm l=150cm	cope	3	0.4	0.150											
9	4.142/3.15	F.V.kabllo kontrolli Cu te armuar, ne mure e konstruksione, 4x2.5 mm ²	ml	30	0.6	2.250											
10	4.131/3.7	F.V.ne toke kabllo Cu fuqie ÷1000V, me izolim gome e mbulesse plastmasi, te armuar, 4x25mm ²	ml	100	0.45	5.625											
III-PUNIME K.U.B																	
1	3.89/b	Germim dheu me ekskavator goma 0.25 m ³ , ne kanale gjeresi > 2 m, toke zak, kategoria III, me shk ne mjet	m ³	20	0.1	0.250											
2	3.158/4a	Transport dheu me auto deri 4.0 km	m ³	20	0.4	1.000											
3	3.244	Struktura monolite betoni C 20/25 (VESHJE KANALI)	m ³	21	12.8	33.600											
4	3.244	Struktura monolite betoni C 20/25 (VESHJE KANALI)	m ³	6	12.8	9.600											
5	2.167	F V hekur betoni periodik Ø > 10 mm	ton	2.8	42.63	14.921											
IV-TABELA RRUGORE E VIJEZIME																	
1	An155	F V tabela rrugore te ndryshme D=90cm	cope	2	0.5	0.125											
2	An151	Vizime me boje bikomponente	m ²	8	0.5	0.5											
3	An152	Vizime me boje bikomponente me gjeresi 15 cm	ml	200	0.1	2.5											
SHUMA						1,910											

Numri i Punetoreve 30

Numri i Diteve Kalendarike 90

Ing.Ariola Beqo

Ing.Ersi Veliu

Ing.Arben Muca

Ing.Garni Myzeqari

Ark.Alban Manoku

Sektori i Projektimit

Ark. Alban Manoku

Drejtoria e Planifikimit dhe Zhvillimit te Territorit

Ing.Mimoza Haxhiu