

GRAFIKU I PUNIMEVE

OBJEKTI : Ndertim Trotuari + KUB + Ndriçimi i Rrugeve "Ahmet Zogu +Leka Zogu + Rruget Ali Kelmendi e tjera " Paskuqan 2 Vresht ,+ Rruga DRAGOBIA Kamez 5 Bashkia					DITE PUNE 110																				
Gjatesia e Rrugeve L=1597 ml L1= 1120 m B1=7 m , Basf=4m , Kunete+ kub 2x0.5 m + trotuare 1x0.5m dhe 1x0.7 m + L2 = 475 m , B2=9 m , asfalt 4 m + Kunete , e kub = 2x0.5 m + trotuare 1x2.3+1x1.6 m					5 5																				
L=																									
A	An.	Emertimi i Punimeve			Njesia	Sasia																			
I PUNIME NE RRUGE																									
NR.	Nr.An	PERSHKRIMI I PUNIMEVE			NJESIA	SASIA																			
1	3.139	Germim dheu me eskavator			m ³	1008																			
2	3.158/5a	Transport dheu me auto 5km			m ³	1008																			
3	An. 8	Mbushje me çakell shkembor			m ³	720																			
4	3.211	Shtrese çakelli T=20cm			m ²	720																			
5	3.212/b	Shtrese stabilizanti t=10cm			m ²	720																			
6	3.222/2	Shtrese binderi 1x6 cm			m ²	720																			
7	3.226/1	Shtrese asfaltobetoni 1x4cm			m ²	720																			
8	2/111/2	Mure betoni C12/15(themel,xokol betoni)			m ³	560.00																			
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm			ton	4.48																			
10	An.	Ngritje pusete+kapak gize			cope	4																			
11	An.	Spostim shtyllash			cope	28.00																			
12	2/426/2	Prishje mure me blloqe + transport			m ³	761.6																			
13	An-49	Prishje struktura prej betoni + transport			m ³	294																			
13	An.152	Vizime me boje bikomponente 15cm			ml	320																			
14	An.96	Tabele sinjalistike 60-90cm			cope	16																			
SHUMA I																									
II PUNIME NE KUB																									
NR.	Nr.An	PERSHKRIMI I PUNIMEVE			NJESIA	SASIA																			
1	3.139	Germim dheu me eskavator			m ³	448																			
2	3.158/5a	Transport çakelli me auto 5km			m ³	448																			
3	3 An. 8	Mbushje me çakell shkembor			m ³	224																			
4	3.an/1t	F.V. Tuba i brinjezuar Ø 315			ml	1,120																			
5	3.an/2t	F.V. Tuba i brinjezuar Ø 400			ml	1,120																			
6	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200			m ³	112																			
7	2.An.23	Puseta shiu me zgare 40x60 + kapak gize			cope	64.00																			
SHUMA II																									
III PUNIME TROTUARE(1x1.3+1x 0.7m)																									
NR.	Nr.An	PERSHKRIMI I PUNIMEVE			NJESIA	SASIA																			
1	3.139	Germim dheu me eskavator			m ³	252																			
2	3.158/5a	Transport dheu me auto 5km			m ³	252																			
3	3 An. 8	Mbushje me çakell shkembor			m ³	294																			
4	3.208	Shtrese çakelli T=10cm			m ²	1960																			
5	3.212/b	Shtrese stabilizanti ne trotuar T=10cm			m ²	1960																			
6	3.617	F.V. Bordura betoni e parapregatitur M-250 15x25 cm			ml	2240																			
7	2/262/4	Beton per fiksime bordure C16/20			m ³	67.2																			

8	2.109/2	Shtrese betoni trotuari	m ³	196
SHUMA III				
6. PUNIME VEPRRA ARTI (MURE MBAJTESE+ PRITESE) l=170 ml				
1	3.105/a	Germim dheu me ekskavator zinxhir 0.5 m ³ , ne kanale gjeresi deri 2 m, prani uji ~1m, kategoria IV, me shk ne mjet	m ³	224
2	3.158/5a	Transport dheu me auto deri 5.0 km	m ³	224
3	3.243	Struktura monolite betoni C 16/20 per muret pritesese e mbajtesese	m ³	510
4	3.287	F V hekur betoni i zakonshem Ø 6 ~ 10mm	ton	2.04
5	3.288	F V hekur betoni i zakonshem Ø > 12mm	ton	4.3
SHUMA 6			ton	
IV PUNIME PER NDRICIMIN				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	1,120
2	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndriçimin	ml	1,120
3	3.an/1sh	F.V. Shtylla metalike konike ndriçimi H-9m PAICC-3	cope	33
4	3.an/ksh	F.V. Krah shtylla metalike KRH-MSI 1500/1500/10	cope	33
5	An	F.V Ndricues Led 94W	cope	33
6	An	F.V. morsete tre fazore +siguresa+kapak per shtyllen	cope	33
7	An	F.V Elektroda tokezim komplet l=150m	cope	33
8	4.131/3.6	F.V Kabell Cu me me fuqi -1000V me izolim gome (4x16mmk)	ml	1120
9	An	F.V kabell tokezimi 1x3.5mmk	ml	50
10	An	F.V kontaktor 3fazore aktiv me 4pole bobine 220V 40A	cope	1
11	3An/55	F.v puseta elektrike kontrolli PVC 40x40 x40	cope	33
12	An-19	F.v puseta betoni me kapak gize 80x80x100mm	cope	1
13	An.	F.V kuader komandimi per ndriçim rrugor	cope	3
14	An.	F.V kasete shperndarese	cope	3
15	3.139	Germime dheu me ekskavator me goma	m ³	224
16	3.158/5a	Transport dheu me auto 5km	m ³	224
17	2.261	Mbushje me rere	m ³	89.6
18	Man 3 An. 8	Mbushje me cakull shkembor (kanal)	m ³	134.4
SHUMA IV				
SHUMA A				
OBJEKTI : Ndertim Rruga "ABDYL ELMAZI " Paskuqan 2 Vresht , Bashkia Kamez				
L=457 m B=9 m , basflt= 4m , kunete 2x0.5 m , tr=tuare 2x2.0 m L=				
B	An.	Emertimi i Punimeve	Njesia	Sasia
I PUNIME NE RRUGE				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	427.5
2	3.158/5a	Transport dheu me auto 5km	m ³	427.5
3	An. 8	Mbushje me çakell shkembor	m ³	1425
4	3.211	Shtrese çakelli T=20cm	m ²	135
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	135
6	3.222/2	Shtrese binderi 1x6 cm	m ²	135
7	3.226/1	Shtrese asfaltobetoni 1x4cm	m ²	135

8	2/111/2	Mure betoni C12/15(themel,xokol betoni)	m ³	237.50
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	5.94
10	An.	Ngritje pusete+kapak gize	cope	3
11	An.	Spostim shtyllash	cope	11.88
12	2/426/2	Prishje mure me blloqe + transport	m ³	323
13	An-49	Prishje struktura prej betoni + transport	m ³	294
13	An.152	Vizime me boje bikomponente 15cm	ml	1425
14	An.96	Tabele sinjalistike 60-90cm	cope	40
SHUMA I				
II				
PUNIME NE KUB				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	188
2	3.158/5a	Transport çakelli me auto 5km	m ³	188
3	3 An. 8	Mbushje me çakell shkembor	m ³	94
4	3.an/1t	F.V. Tuba I brinjezuar Ø 315	ml	470
5	3.an/2t	F.V. Tuba I brinjezuar Ø 400	ml	470
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	47.5
6	2.An.23	Puseta shiu me zgare 40x60 + kapak gize	cope	27.00
SHUMA II				
III				
PUNIME TROTUARE(1x1.6+1x2.3 m)				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	63
2	3.158/5a	Transport dheu me auto 5km	m ³	63
3	3 An. 8	Mbushje me çakell shkembor	m ³	277.875
4	3.208	Shtrese çakelli T=10cm	m ²	1852.5
5	3.212/b	Shtrese stabilizanti ne trotuar T=10cm	m ²	1852.5
6	3.617	F.V. Bordura betoni e parapregatitur M-250 15x25 cm	ml	950
7	2/262/4	Beton per fiksime bordure C16/20	m ³	28.5
8	3.620	Shtrese me pllaka 30x30dhe 15x15 cm (bardh e zi)	m ³	1852.5
SHUMA III				
6. PUNIME VEPRAT ARTI (MURE MBAJTESE) l=35 m				
1	3.105/a	Germim dheu me ekskavator zinxhir 0.5 m ³ , ne kanale gjeresi deri 2 m, prani uji ~1m, kategoria IV, me shk ne mjet	m ³	54
2	3.158/5a	Transport dheu me auto deri 5.0 km	m ³	54
3	3.243	Struktura monolite betoni C 16/20 per muret rrethuese	m ³	105
4	3.287	F V hekur betoni i zakonshem Ø 6 ~ 10mm	ton	0.42
5	3.288	F V hekur betoni i zakonshem Ø > 12mm	ton	0.9
SHUMA 6				
IV				
PUNIME PER NDRICIMIN				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	475
2	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndriçimin	ml	475
3	3.an/1sh	F.V. Shtylla metalike konike ndriçimi H-9m PAICC-3	cope	15
4	3.an/ksh	F.V. Krah shtylla metalike KRH-MSI 1500/1500/10	cope	15

5	An	F.V Ndricues Led 94W	cope	15
6	An	F.V. morsete tre fazore +siguresa+kapak per shtyllen	cope	15
7	An	F.V Elektroda tokezim komplet l=150m	cope	15
8	4.131/3.6	F.V Kabell Cu me me fuqi -1000V me izolim gome (4x16mmk)	ml	550
9	An	F.V kabell tokezimi 1x3.5mmk	ml	23
10	An	F.V kontaktor 3fazor aktiv me 4pole bobine 220V 40A	cope	1
11	3An/55	F.v puseta elektrike kontrolli PVC 40x40 x40	cope	15
12	An-19	F.v puseta betoni me kapak gize 80x80x100mm	cope	1
13	An.	F.V kuader komandimi per ndriçim rrugor	cope	1
14	An.	F.V kasete shperndarese	cope	1
15	3.139	Germime dheu me ekskavator me goma	m ³	95
16	3.158/5a	Transport dheu me auto 5km	m ³	95
17	2.261	Mbushje me rere	m ³	38
18	Man 3 An. 8	Mbushje me cakull shkembor (kanal)	m ³	57
SHUMA IV				
V PUNIME PER GJELBERIMIN				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	An	F.V. Bordura betoni 0.6 x 0.2 x 0.8 ml	ml	237.5
OBJEKTI : Ndertim RRUGA DRAGOBI L=225 ml +B= 5 m Basft 3.75 m,(1x 0.5) kunete,				
C	An.	Emertimi i Punimeve	Njesia	Sasia
I PUNIME GERMIMI				
1	3.139	Germim Dheu e shtresash me Eskavator Kt III	m ³	225.0
2	3.158/5a	Transport dheu me auto deri 5.0 km	m ³	225.0
3	3 An. 8	Mbushje me çakell shkembor	m ³	112.5
4	An.	Spostim Shtyllash Elektrike (komplet me Kabllo)	cope	2
II PUNIME NE RRUGE				
1	An. 8	Mbushje me çakell shkembor	m ³	180
2	3.211	Shtrese çakelli T=20cm+bankine	m ²	900
3	3.212/b	Shtrese stabilizanti t=10cm	m ²	843.75
4	3.222/2	Shtrese binderi 1x6 cm	m ²	843.75
5	3.226/1	Shtrese asfaltobetoni 1x4cm	m ²	843.75
6	2/111/2	Mure betoni C12/15(themel,xokol betoni)	m ³	5
7	An.	Ngritje pusete+kapak gize	cope	5
III PUNIME BORDURE + KUNETE				
1	2.262/4	Shtrese betoni c 16/20 Kunete betoni	m ³	11
2	3.616	F V bordura betoni 12x25 cm	ml	220
3	2.262/4	Shtrese betoni c 16/20 poshte bordures 0.03 m3/ml	m ³	6.6
IV PUNIME NE KUB				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	Njesia	Sasia
1	3.an 8	Mbushje me çakell shkembor	m ³	54
2	3.an/1t	F.V. Tuba i brinjezuar Ø 315	ml	240
3	2.An.23	Puseta shiu me zgare 40x60 + kapak gize	cope	8
VI PUNIME TROTUARE(1*0.7)				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	Njesia	Sasia
1	3. an 8	Mbushje me çakell shkembor t= 20 cm	m ³	26.4

2	2.262/4	Shtrese betoni 16/20 t=10 cm	m3	13.2
VIII	PUNIME PER NDRICIMIN			
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	Njesia	Sasia
1	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndrçimin	ml	220
2	3.An/53	F.V shtylla metalike per ndrçim, H=7m, d=160mm	cope	6
3	3.an/ksh	F.V. Krah shtylla metalike KRH-MSI 1500/1500/10	cope	6
4	An	F.V Ndricues led 94W	cope	6
5	3.An/et	F.V. morsete tre fazore +siguresa+kapak per shtyllen	cope	6
6	3.an/ksh	F.V Elektroda tokezim 50x3 mm komplet l=150m	cope	6
7	2.481/2	F.V Percjelles PV-500 O 2.5 mm ²	ml	72
8	4.131/3.6	F.V Kabell Cu me me fuqi -1000V me izolim gome (4x16mmk)	ml	250
9	An	F.V kabell tokezimi 1x3.5mm	ml	9
10	An	F.V kontaktor 3fazor aktiv me 4pole bobine 220V 40A	cope	1
11	3An/55	F.v puseta elektrike kontrolli PVC 40x40 x40	cope	6
12	3.An.14	F.V kuader komandimi komplet me Santeri+ Fotoelement	cope	1
13	An.	F.V kasete shperndarese	cope	1
14	3.139	Germime dheu me ekskavator me goma	m ³	55
15	3.158/5a	Transport dheu me auto 5km	m ³	55
16	2.261	Mbushje me rere	m ³	12
17	man 3. an 8	Mbushje me cakull shkembor (kanal)	m ³	25
IX	PUNIME PER SINJALISTIKEN			
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	Njesia	Sasia
1	An151	Vizime me boje bikomponente (Gjatesi x 3 ane x 12 cm = totali m2)	m ²	53
2	An138	Vizime me boje bikomponente paste per kembesore	m ²	12
3	An155	F.V. Tabela sinjalistike rrugore	cope	3
		Shuma X	leke	

Ing. Hajredin MURGU