



REPUBLIKA E SHQIPERISE
BASHKIA KAMEZ
GRAFIKU I PUNIMEVE

OBJEKTI : Rikonstrukcion Rruga Shkendija , Laknas , Njesia Administrative
Valias , Bashkia Kamez

(L =1450 ml, L1=1000m , B1=11 m, basf= 5 m, 2x0.5 kunete, Trot.=2.5 m ,), L2=450 m ,
B2=6 m , basf=4 m + 0.5kub+trot 1.5 m)

A	An.	Emertimi i Punimeve	Njesia	Sasia
I	PUNIME NE RRUGE			
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	450
2	3.158/5a	Transport dheu me auto 5km	m ³	450
	3an43	Skarifikim asfalti	m ²	5000
3	Man 3 An. 8	Mbushje me çakell shkembor	m ³	405
4	3.211	Shtrese çakelli T=20cm	m ²	2800
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	6800
6	3.222/2	Shtrese binderi 1x6 cm	m ²	6800
7	3.226/1	Shtrese asfaltobetoni 1x4cm	m ²	6800
8	2/111/2	Mure betoni C12/15(themel,xokol betoni)	m ³	99
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	4.455
10	An.	Ngritje pusete+kapak gize	cope	15
11	An.152	Vizime me boje bikomponente 15cm (bardhe+kuq)	ml	4600
12	An.96	Tabele sinjalistike 60-90cm	cope	20
		SHUMA I		
II	PUNIME NE KUB			
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	563.5
2	3.158/5a	Transport çakelli me auto 5km	m ³	563.5
3	Man 3 An. 8	Mbushje me çakell shkembor	m ³	193.2
4	3.an/1t	F.V. Tuba I brinjzuar Ø 315	ml	1950
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	122.5
6	2.An.23+an	Puseta shiu me zgare 40x60 + kapak gize	cope	65
		SHUMA II		
III	PUNIME TROTUARE(1*2.5m)			
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	152
2	3.158/5a	Transport dheu me auto 5km	m ³	152
3	Man 3 An. 8	Mbushje me çakell shkembor t=10 cm	m ³	687.5
4	3.208	Shtrese çakelli T=10cm	m ²	2717.5
5	3.212/b	Shtrese stabilizanti ne trotuar T=10cm	m ²	2717.5
6	3.617	F.V. Bordura betoni e parapregatitur M-250 15x25cm	ml	2900
7	2/262/4	Beton per fiksime bordure C16/20	m ³	87
8	3.605	Shtrese pllake t=6cm mbi shtrese betoni(30x30,15x15)	m ²	2577.5
		SHUMA III		
IV	PUNIME PER NDRICIMIN			
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	1450
2	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndrçimin	ml	1450
3	An-22/1	F.v puseta betoni me kapak gize 40x40 h=100cm	cope	42
4	An-19	F.v puseta betoni me kapak gize 80x80x100mm	cope	4
5	3.139	Germime dheu me ekskavator me goma	m ³	174
6	3.158/5a	Transport dheu me auto 5km	m ³	174
7	2.261	Mbushje me rere	m ³	130.5

DITE PUNE 100

8	Man 3 An. 8	Mbushje me cakull shkembor (kanal)	m ³	87
SHUMA IV				
V	PUNIME PER GJELBERIMIN			
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
<u>1</u>	An	F.V. Bordura betoni 0.6 x 0.2 x 0.8 ml	ml	87
SHUMA V				
SHUMA A				
TVSH 20%				
TVSH TOTALE				

Preventivues:

Ing. Eglantina Disha