

MIRATOI
KRYETARI BASHKISE
ERISELDA SEFA

G R R A F I K U I P U N I M E V E

OBJEKTI : "RINDERTIMI I SHKOLLES 9-VJECARE IRAKLI BOZO "
"GOLEM I MADH,NJESIA ADMINISTRATIVE GOLEM,BASHKIA LUSHNJE "

Nr	N/ an.	Pershkrimi i punimeve	Njesia	Sasia	O/P	D/P	Muaji 1	Muaji 2	Muaji 3	Muaji 4
		1-Punime gerrmimi								
1	2.26	Germim themele e plinta b>2m, ekskavator me goma, kova 0.25m3 shkarkim auto	m3	103	3.960	50.99				
2	2.37/3a	Transport materiale ndertimi, dheu me auto deri 3.0 km	m3	103	0.300	3.86				
		2-Punime betoni dhe beton arme								
1	2.258	Nenshtrese zhavori	m ³	22	2.900	7.98				
2	2.262/3	Shtrese Betoni C 12/15	m ³	22	9.330	25.66				
3	2.114/1	Plinta e bazamente b/a monolite deri 20 m3 C - 16/20	m ³	111	7.930	110.03				
4	2.116/1	Trare themeli monolit b/a C - 16/20	m3	80	17.980	179.80				
5	2.121/1	Brez b/a C 16/20, h ~ 8 m	m3	27	22.860	77.15				
6	2.117/1b	Kollona b/a monolite C 25/30 h ~ 4m	m3	39	33.620	163.90				
7	2.119/1a	Trare e arkitrare b/a C20/25 h ~ 4m	m3	35	23.200	101.50				
8	2.258	Nenshtrese zhavori(per shtrese niveluse t=20cm)	m ³	131	2.900	47.49				
9	2.262/3	Shtrese Betoni C 12/15 (per shtrese niveluse t=15cm)	m ³	99.0	9.330	115.46				
10	2.125/1a	Soleta b/a me polisterol dhe rrjete teli C 20/25 t=30cm, h~6m	m2	770	2.650	255.06				
11	2.122/1a	Soleta te plota b/a C 20/25 t = 10 cm, h ~ 4m	m3	10	24.490	30.61				
12	2.166	F V hekur betoni periodik Ø 6 - 10 mm	ton	10	60.630	75.79				
13	2.167	F V hekur betoni periodik Ø > 10 mm	ton	21	42.630	111.90				
		3-Punime catie+ tarrace								
1	2.239/a	Shtrese termoizoluese me polisterol t=10 cm	m2	100	0.780	9.75				
2	2.195	Hidroizolim me emulsion dhe dy duar bitum	m2	100	0.420	5.25				
3	2.206	Kasete shkarkimi me llamarine xingat	cope	2	2.420	0.61				
4	2.209/b	Ulluk shkarkimi vertikal me llamarine bakerr fi 120 mm	ml	32	0.545	2.18				
5	2.212/b	Ulluk shkarkimi horizontal me llamarine bakerr 33 cm	ml	80	0.790	7.90				
6	2.203	Mbulim me llamarin (impluve)	m2	76	1.600	15.20				
7	AN.2.219	Cati vendi e zakonshme me HD deri 8 m me tjegulla marseljeze	m2	893	2.020	225.48				
		4-Punime suvatimi dhe bojatisje								
1	2.303/1	Suva solete h > 4 m me drejtues, me pompe	m2	655	1.900	155.56				

2	2.310/1	Suva brenda mur tulle h~4m me pompe, llaç perzier M 25	m2	1420	0.100	17.66				
3	2.358/c	Veshje fasade me polisterol kompakt jeshil t=5cm + rrjete + suva.	m2	478	6.630	396.14				
4	2.404	Lyerje me boje plastike brenda	m2	2075	0.360	93.38				
5	2.404/1	Lyerje me boje hidroplastike JASHTE	m2	478	0.360	21.51				
6	2.340	Suva xokoli me granil e çimento te bardhe	m2	57	3.660	26.08				
		5-Punime shtresash , nenshtresash dhe murature								
1	2.70/2	Mur me tulle te lehtesuara dopio deri 3m me llaç perzier M25	m3	180	16.250	365.63				
2	2.264	Shtrese lluster çimento 1:2	m2	655	0.690	56.49				
3	2.195	Shtrese me dy duar bitum dysheme	m2	100	0.420	5.25				
4	2.267/1	Shtrese me pllaka PORCENALAT	m2	655	2.020	165.39				
5	2.326	Veshje me pllaka majolike banjo	m2	120	3.700	55.50				
6	2.324/b	Plintuse pllake gres h=10cm	ml	305	0.350	13.34				
7	2.268/a	Shkalle montazhi mermeri	m2	37	2.700	12.49				
8	2.409	Parapet shkalle e ballkone mur tulle+suva+koriman druri	ml	7	7.710	6.75				
9	2.268/a	Davanciale dritare mermer	m2	33	2.700	11.14				
		6-Punime dyer-dritare								
1	2.375/a	F.v dritare dural dyfish xham	m2	90	2.640	29.70				
3	2.383	F V dyer druri	m2	37.6	2.000	9.40				
4	2.395/a	Dere d/alumini pa xham,me mbushje d/a(tualetet)	m2	12	2.000	3.00				
5	2.373/1	F.V. vetrat plastike me dopio xham	m2	104	2.620	34.06				
		7-Punime hidro-sanitare								
1	2.523/1	F.V Tuba PVC f=200 mm te brinjezuar	ml	70	0.242	2.12				
2	An - 20	Pusete shkarkimi 80 x 80, h = 150 cm	cope	5	9.500	5.94				
3	2.504	F.V WC allaturka	cope	8	2.504	2.50				
4	2,495	F.V. lavaman porcelani	cope	9	2.950	3.32				
5	2.501	F.V WC allafrenga	cope	1	3.700	0.46				
6	2.499	F.V lavapjate me llamarine xingat	cope	1	2.250	0.28				
7	2,515	F.V pilete dyshemeje Ø 50 mm	cope	1	1.700	0.21				
8	An	F.V. TUBACION PVC DN 50 MM	ml	10	0.320	0.40				
9	2,520	Tub kanalizimi pvc Ø 110	ml	20	1.430	3.58				
10	2.491/c	FV Tuba e rakorderi ujesjellesi PPR d=20~32mm, Pn 16	ml	50	0.300	1.88				
11	2.491/b	FV Tuba e rakorderi ujesjellesi PPR d=20~25mm, Pn 16	ml	30	0.250	0.94				
12	2.494/3	F.V saracineska bronzi Ø 1 1/4 " = 32 mm	cope	4	1.200	0.60				
14	2.494/2	F.V saracineska bronzi Ø 1 " = 25 mm	cope	4	1.200	0.60				
15	An - 11	F V rezervuari zingato 5000 litra	cope	3	10.500	3.94				
16	An - 17	F V pompe me pulmon 24 litra	cope	1	9.880	1.24				
17	An	F.V. PANEL DIELLOR 200 LITER	cope	2	6.600	1.65				
		8-Punime per sistemin MNZ								
1	2.492	F.V tub xingato dhe rakorderi > 1 "	kg	330	0.390	16.09				

2	2.494/5	F.V saracineska bronzi Ø 2 " = 50 mm	cope	2	1.470	0.37			
3	2.510	F.V hidrante Ø 50 mm	cope	4	5.100	2.55			
4	An	F.V. FIKSE ZJARRI 5 KG CO2	COPE	8	0.200	0.20			
5	An	F.V. SINJLIZUES TYMI	COPE	35	0.200	0.88			
6	An	F.V. PANEL QENDROR PER DEDEKTOR OPTIK NXEHTESIE DHE TYMI	COPE	1	18.100	2.26			
7	An	F.V TABELA SINJALIZIMI FOSFORESHENTE	COPE	20	0.200	0.50			
		9-Punime per sistemin e kamerave				0.00			
1	An	F.V. Kamer Glob	cope	1	1.000	0.13			
2	An	F.V. Kamer te jashtme 8 mega pixel	cope	2	1.000	0.25			
3	An	F.V. Kamer te brendshme 5 mega pixel	cope	3	1.000	0.38			
4	An	F.V. Kabull (power + line)	ml	350	0.040	1.75			
5	An	F.V. NVR/DVR ME 24 PORTA	cope	1	1.000	0.13			
6	An	F.V. ushqyes per kamerat	cope	1	1.000	0.13			
7	An	F.V. HDD 2 TB	cope	1	1.000	0.13			
8	An	F.V. UPS bateri per sistemin	cope	1	1.000	0.13			
9	An	F.V. Monitor 50 inch	cope	1	1.000	0.13			
10	An	F.V. Switch me 24 porta	cope	1	1.000	0.13			
		10-Punime elektrike							
I	Kuader Elektrik								
1	2.490/f	FV kasete plastike me 36 module	copë	1	4.900	0.61			
2	2.490/1b	F.V Celes automat termo - magnetik In=(1*16)A 1mod	cope	14	1.300	2.28			
3	2.490/1b	F.V Celes automat termo - magnetik In=(1*20)A 1mod	cope	14	1.300	2.28			
4	2.490/1c	F.V Automat termo/el.manj. diferencial 2P 220V, 32A	cope	5	1.300	0.81			
5	2.a-120	Llampe sinjalizimi 220V;1.2w	cope	5	0.100	0.06			
6	2.487	F.V Kuti derivacioni plastike	cope	5	0.330	0.21			
II	Rrjeti elektrik I fuqise								
1	2.485/d	F.V priza shuko universal	cope	45	1.000	5.63			
2	An	F.V priza bivalente 220V 10A 2P-T	cope	8	0.900	0.90			
3	2.487/b	F.V kuti suport pllaket 4 modular	cope	20	0.250	0.63			
4	An	F.V Suporte 3 mod	cope	40	0.300	1.50			
5	An	F.V Pllake 3mod	cope	40	0.300	1.50			
6	An	F.V Tapa	cope	80	0.300	3.00			
7	2.481/2	F.V percjelles PV-500 Ø 2.5 mm2	ml	1,800	0.040	9.00			
8	2.481/3	F.V percjelles PV-500 Ø 4 mm2	ml	300	0.040	1.50			
9	2.481/4	F.V percjelles PV-500 Ø 6 mm2	ml	200	0.070	1.75			
10	2.480/2	F.V Tub fleksibel PVC Ø 20 mm Tip I rende	ml	400	0.320	16.00			
11	2.480/3	F.V Tub fleksibel PVC Ø 25 mm Tip I rende	ml	300	0.430	16.13			
12	2.480/4	F.V Tub fleksibel PVC Ø 32 mm Tip I rende	ml	100	0.430	5.38			
III	Rrjeti elektrik I ndricimit								
1	2.a-117	Sirene e jashtme	cope	2	0.200	0.05			
2	2.485/5	F.V Çeles 2 polar 220V 10A	cope	30	1.000	3.75			

3	2.481/1	F.V percjelles PV-500 Ø 1.5 mm2	ml	400	0.040	2.00				
5	2.480/2	F.V Tub fleksibel PVC Ø20mm Tip I rende	ml	200	0.320	8.00				
6	2.487/b	F.V kuti suport pllaket 4 modular	cope	25	0.250	0.78				
7	An	F.V Suporte 3mod	cope	25	0.300	0.94				
8	An	F.V Pllake 3mod	cope	25	0.300	0.94				
9	An	F.V Tapa	cope	50	0.300	1.88				
10	An	F.V. Plafonier ne holle Led 3600 lumes komplet me aksesoret	cope	16	1.200	2.40				
11	An	F.V. Plafonier ne klasat dhe labororet Led 2250 lumes komplet me aksesoret	cope	24	1.200	3.60				
IV	Linja telefonike dhe interneti									
1	An	F.V Kabell telefonie 2*0.6mm2	ml	300	0.030	1.13				
2	2.485/e	F.V Prize telefonie dhe interneti	cope	25	1.000	3.13				
3	2.487/d	F.V Kutu PVC per montim prize 4mod brenda murit	cope	25	0.250	0.78				
4	An	F.V Suporte 3mod	cope	25	0.300	0.94				
5	An	F.V Pllake 3mod	cope	25	0.300	0.94				
6	An	F.V Tape	cope	50	0.300	1.88				
8	2.480/2	F.V Tub fleksibel PVCØ20mm Tip I rende	ml	300	0.320	12.00				
V	Tokezimi I punes									
1	2.a-74	F.V Elektroda togezimi te xinguara Kryq 35*35*35 L=2m	cope	3	0.400	0.15				
2	2.a-99	Percjelles shirit bakri tokezimi, Cu=30x3mm	ml	15	0.045	0.08				
3	An	F.V Morseteri bashkuese Tip"TI"	cope	6	0.200	0.15				
4	An	F.V Kapikorda bakri CuS=35mm2	cope	6	0.050	0.04				
5	2.480/2	F.V Tub fleksibel PVCØ20mm Tip I rende	ml	15	0.320	0.60				
			Shuma 11							
		11-Punime te sistemit te ngrohjes								
1	An-151	F.V Tuba e rakorderi PPR Pn 20 f= 63 x 6.4 mm	ml	40	0.300	1.50				
2	AN	F.V Tubo bakri per trupin e punes gaz R 410A, ne gjendje te lenget, me diameter Ø 6.35 mm me termoizolim, sipas EN 378	ml	140	0.500	8.75				
3	AN	F.V Tubo bakri per trupin e punes leng R 410A, ne gjendje te lenget,me diameter 9.52mm me termoizolim sipas EN 379	ml	140	0.500	8.75				
4	AN	F.V Njesia e jashtme tipi: pompe nxehtesie (kompresor inverter) Kapaciteti Ftohje - 5.0 kW / Ngrohje - 5.7 kW Fuqia elektrike 1.7 kW Ushqimi 3F 380 - 415 v , Rryma elektrike ne ngrohje 5.7 (A)	cope	16	5.000	10.00				
5	AN	F.V Njesia e brendshme murale ne Ftohje 2.5 kW - Ngrohje 3.4 kW Vaj.nom= 408m³/h,ushqimi 1F-230V-	cope	16	1.610	3.22				
		12-Punime te sistemimi te jashtem								
		Sitemimi I shesheve								

1	2.19	Hedhje, rrafshim, mbushje dheu me krah, kategoria III	m ³	186	1.250	29.06			
2	2.258	Nenshtrese zhavori t=20cm	m ³	92.0	2.900	33.35			
3	2.262/3	Shtrese betoni C12/15 t=10cm	m ³	92.0	9.330	107.30			
4	2.266/1	Shtrese pllaka granil me boje 30x30cm	m ²	925	1.610	186.16			
5	3.619/a	Bordure betoni trotuari 6x20	ml	150.0	0.530	9.94			
6	2.262/3	Shtrese betoni C12/15 nen bordure 10cm	m ³	4.0	9.330	4.67			
7	2.261	Shtrese rere (lojra per femije)	m ³	47	2.175	12.78			
8	3.643	Mbjellje bari ne skarpat	m ²	400	0.170	8.50			
9	An	F.V Tapet bari artificial	m ²	47	0.500	2.94			
10	3.242	Struktura monolite betoni C 12/15	m ³	15	14.300	26.81			
		13.Rrethimi I shkolles							
1	2.26/a	Germim themele e plinta b~2m, ekskavator me goma, kova 0.25m ³ shkarkim auto	m ³	30	0.067	0.25			
2	2.37/3a	Transport materiale ndertimi, dheu me auto deri 3.0 km	m ³	30	0.300	1.13			
3	2.258	Nenshtrese zhavori t=10cm	m ³	12	2.900	4.35			
4	2.109/2	Themel e xokol betoni C - 12/15	m ³	40	9.440	47.20			
5	2.64/1	Mur me tulle plota ne lartesi deri 3m me llaç perzier M 15	m ³	35	11.550	50.53			
6	2.121/1	Brez b/a C 16/20, h ~ 8 m	m ³	5.0	22.860	14.29			
7	2.117/1	Kollona b/a monolite C - 16/20, h ~ 4 m	m ³	6.5	24.400	19.83			
8	2.166	F V hekur betoni periodik	ton	1.4	60.630	10.61			
9	An	F.V porte metalike dekorative rreshqitese	m ²	11	2.460	3.38			
10	2.182	Konstruksione metalike te thjeshta	ton	3	54.600	20.48			
11	2.401	Boje vaji siperfaqe metalik	m ²	260	1.470	47.78			
						SHUMA	3,947		

Numri i Punetoreve 46

Numri i Diteve Kalendarike 120

Punoi: Ark. Alban Manoku
Ark. Entjol Monka
Ing. Ariola Beqo
Ing. Garni Myzeqari
Ing. Klajdi Myzeqari
Ing. Arben Muca

Drejtoria e planifikimit te territorit
Ing. Mimoza Haxhiu