



REPUBLIKA E SHQIPERISE
BASHKIA KAMEZ
GRAFIKU I PUNIMEVE

OBJEKTI : Ndertim Rrugët Agim NIVICA + Seg . Adem JASHARI + Dy Rrugica pingul me Abdyl Elmazi +Rruga Gani Duraku + Ndrëçimi I rruges Hysen Cino + Rruga Ali IBRA , PASKUQAN 2 VRESHTE , Njesia Administrative Paskuqan , Bashkia Kamez

OBJEKTI : Ndertim Rruga " Rrugët Pingul me Abdyl elmazi " Paskuqan 2 , Bashkia Kamez

Gjatesia L= 230 m , B=6m , basfalt = 4.5m+1x0.5m + 1x1 m

230

A	An.	Emertimi i Punimeve	Njesia	Sasia	Vlera
I PUNIME NE RRUGE					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	207	
2	3.158/5a	Transport dheu me auto 5km	m ³	207	
3	An. 8	Mbushje me çakell shkembor	m ³	103.5	
4	3.211	Shtrese çakelli T=20cm	m ²	1035	
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	1035	
6	3.222/2	Shtrese binderi 1x6 cm	m ²	1035	
7	3.226/1	Shtrese asfaltbetoni 1x4cm	m ²	1035	
8	2/111/2	Mure betoni C12/15(themel,xokol betoni)	m ³	86.25	
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	2.16	
10	An.	Ngritje pusete+kapak gize+pastrim me makineri	cope	4	
11	An.	Spostim shtyllash	cope	5.75	
12	2/426/2	Prishje mure me blloqe + transport	m ³	138	
13	An.152	Vizime me boje bikomponente 15cm	ml	690	
14	An.96	Tabele sinjalistike 60-90cm	cope	4	
SHUMA I					
II PUNIME NE KUB					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	92	
2	3.158/5a	Transport çakelli me auto 5km	m ³	92	
3	3 An. 8	Mbushje me çakell shkembor	m ³	46	
4	3.an/1t	F.V. Tuba i brinjezuar Ø 315	ml	230	
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	11.5	
6	2.An.23	Puseta shiu me zgare 40x60 + kapak gize	cope	6.57	
SHUMA II					
II PUNIME NE KUN					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	59.616	
2	3.158/5a	Transport çakelli me auto 5km	m ³	59.616	
3	3 An. 8	Mbushje me çakell shkembor	m ³	83	
4	3.an/1t	F.V. Tuba I brinjezuar Ø 315	ml	230	
5	An - 20	Pusete shkarkimi b/a, 80 x 80 cm, h = 150 cm	cope	5.0	
SHUMA II					
III PUNIME TROTUARE(1x1 m)					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	70.5	
2	3.158/5a	Transport dheu me auto 5km	m ³	70.5	
3	3 An. 8	Mbushje me çakell shkembor	m ³	35.25	
4	3.208	Shtrese çakelli T=10cm	m ²	188	
5	3.212/a	Shtrese stabilizanti ne trotuar T=5 cm	m ²	188	
6	3.617	F.V. Bordura betoni e parapregatitur M-250 15x25 cm	ml	460	
7	2/262/4	Beton per fiksime bordure C16/20	m ³	13.8	
8	2.109/2	Shtrese betoni trotuari	m ³	18.8	
SHUMA III					
IV PUNIME PER NDRICIMIN					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
####	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndrëçimin	ml	230	
####	3An/55	F.v puseta elektrike kontrolli PVC 40x40 x40	cope	7	
SHUMA IV					
SHUMA A					
OBJEKTI : Ndertim Rruga "Rruga Agim NIVICA " Paskuqan 2 , Bashkia Kamez					
Gjatesia L= 650m , B=7m , basfalt = 4.5m+1x0.5m + 2x1 m					
650					
B	An.	Emertimi i Punimeve	Njesia	Sasia	Vlera
I PUNIME NE RRUGE					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	585	
2	3.158/5a	Transport dheu me auto 5km	m ³	585	
3	An. 8	Mbushje me çakell shkembor	m ³	292.5	

4	3.211	Shtrese çakelli T=20cm	m ²	2925	
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	2925	
6	3.222/2	Shtrese binderi 1x6 cm	m ²	2925	
7	3.226/1	Shtrese asfaltbetoni 1x4cm	m ²	2925	
8	2/111/2	Mure betoni C12/15(themel,xokol betoni)	m ³	243.75	
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	10.97	
10	An.	Ngritje pusete+kapak gize+pastrim me makineri	cope	5	
11	An.	Spostim shtyllash	cope	16.25	
12	2/426/2	Prishje mure me blloqe + transport	m ³	390	
13	An.152	Vizime me boje bikomponente 15cm	ml	1625	
14	An.96	Tabele sinjalistike 60-90cm	cope	4	
SHUMA I					
II PUNIME NE KUB					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	260	
2	3.158/5a	Transport çakelli me auto 5km	m ³	260	
3	3 An. 8	Mbushje me çakell shkembor	m ³	130	
4	3.an/1t	F.V. Tuba I brinjezuar Ø 315	ml	650	
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	32.5	
6	2.An.23	Puseta shiu me zgare 40x60 + kapak gize	cope	22.00	
SHUMA II					
II PUNIME NE KUN					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	260	
2	3.158/5a	Transport çakelli me auto 5km	m ³	260	
3	3 An. 8	Mbushje me çakell shkembor	m ³	130	
4	3.an/1t	F.V. Tuba I brinjezuar Ø 315	ml	650	
5	An - 20	Pusete shkarkimi b/a, 80 x 80 cm, h = 150 cm	cope	9.00	
SHUMA II					
III PUNIME TROTUARE(2x1 m)					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	138	
2	3.158/5a	Transport dheu me auto 5km	m ³	138	
3	3 An. 8	Mbushje me çakell shkembor	m ³	69	
4	3.208	Shtrese çakelli T=10cm	m ²	598	
5	3.212/a	Shtrese stabilizanti ne trotuar T= 5 cm	m ²	598	
6	3.617	F.V. Bordura betoni e parapregatitur M-250 15x25 cm	ml	1300	
7	2/262/4	Beton per fiksime bordure C16/20	m ³	39	
8	2.109/2	Shtrese betoni trotuari	m ³	59.8	
SHUMA III					
6. PUNIME VEPRRA ARTI (MURE MBAJTESE)					
1	3.105/a	Germim dheu me ekskavator zinxhir 0.5 m ³ , ne kanale gjeresi deri 2 m, prani uji ~1m, kategoria IV, me shk ne mjet	m ³	130	
2	3.158/5a	Transport dheu me auto deri 5.0 km	m ³	130	
3	3.243	Struktura monolite betoni C 16/20 per muret rrethuese	m ³	163	
4	3.287	F V hekur betoni i zakonshem Ø 6 ~ 10mm	ton	1.63	
5	3.288	F V hekur betoni i zakonshem Ø > 12mm	ton	4.1	
SHUMA 6					
IV PUNIME PER NDRICIMIN					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	650	
2	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndrçimin	ml	650	
3	3An/55	F.v puseta elektrike kontrolli PVC 40x40 x40	cope	12	
SHUMA IV					
SHUMA B					
OBJEKTI : Ndertim Rruga "Rruga Gani DURAKU " Paskuqan 2 , Bashkia Kamez					
l=180 ml B=4 m bast=3.5m + 1x0.5 m kunete					180
C	An.	Emertimi i Punimeve	Njesia	Sasia	Vlera
I PUNIME NE RRUGE					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	162	
2	3.158/5a	Transport dheu me auto 5km	m ³	162	
3	An. 8	Mbushje me çakell shkembor	m ³	63	
4	3.211	Shtrese çakelli T=20cm	m ²	630	
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	630	
6	3.222/2	Shtrese binderi 1x6 cm	m ²	630	
7	3.226/1	Shtrese asfaltbetoni 1x4cm	m ²	630	
8	2/111/2	Mure betoni C12/15(themel,xokol betoni)	m ³	67.50	
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	1.69	
10	An.	Ngritje pusete+kapak gize+pastrim me makineri	cope	3	
11	An.	Spostim shtyllash	cope	4.00	
12	2/426/2	Prishje mure me blloqe + transport	m ³	108	
13	An.152	Vizime me boje bikomponente 15cm	ml	360	

14	An.96	Tabele sinjalistike 60-90cm	cope	4	
SHUMA I					
PUNIME NE KUB					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	72	
2	3.158/5a	Transport çakelli me auto 5km	m ³	72	
3	3 An. 8	Mbushje me çakell shkembor	m ³	36	
4	3.an/1t	F.V. Tuba I brinjezuar Ø 315	ml	180	
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	9	
6	2.An.23	Puseta shiu me zgare 40x60 + kapak gize	cope	5.14	
SHUMA II					
PUNIME NE KUN					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	72	
2	3.158/5a	Transport çakelli me auto 5km	m ³	72	
3	3 An. 8	Mbushje me çakell shkembor	m ³	36	
4	3.an/1t	F.V. Tuba I brinjezuar Ø 315	ml	180	
5	An - 20	Pusete shkarkimi b/a, 80 x 80 cm, h = 150 cm	cope	4.00	
SHUMA II					
SHUMA C					
OBJEKTI : Ndertim Rruga " Adem JASHARI " Paskuqan 2 , , Bashkia Kamez					
I=225 ml B= 6 m bast=4.5m + 1x0.5 m kunete +1x1 trotuare					250
D	An.	Emertimi i Punimeve	Njesia	Sasia	Vlera
I PUNIME NE RRUGE					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	225	
2	3.158/5a	Transport dheu me auto 5km	m ³	225	
3	An. 8	Mbushje me çakell shkembor	m ³	112.5	
4	3.211	Shtrese çakelli T=20cm	m ²	1125	
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	1125	
6	3.222/2	Shtrese binderi 1x6 cm	m ²	1125	
7	3.226/1	Shtrese asfaltbetoni 1x4cm	m ²	1125	
8	2/111/2	Mure betoni C12/15(themel,xokol betoni)	m ³	93.75	
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	2.34	
10	An.	Ngritje pusete+kapak gize+pastrim me makineri	cope	2	
11	An.	Spostim shtyllash	cope	6.25	
12	2/426/2	Prishje mure me blloqe + transport	m ³	150	
13	An.152	Vizime me boje bikomponente 15cm	ml	750	
14	An.96	Tabele sinjalistike 60-90cm	cope	4	
SHUMA I					
PUNIME NE KUB					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	100	
2	3.158/5a	Transport çakelli me auto 5km	m ³	100	
3	3 An. 8	Mbushje me çakell shkembor	m ³	50	
4	3.an/1t	F.V. Tuba I brinjezuar Ø 315	ml	250	
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	12.5	
6	2.An.23	Puseta shiu me zgare 40x60 + kapak gize	cope	7.14	
SHUMA II					
III PUNIME TROTUARE(1x1 m)					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	21.25	
2	3.158/5a	Transport dheu me auto 5km	m ³	21.25	
3	3 An. 8	Mbushje me çakell shkembor	m ³	31.88	
4	3.208	Shtrese çakelli T=10cm	m ²	212.50	
5	3.212/b	Shtrese stabilizanti ne trotuar T=10cm	m ²	212.50	
6	3.617	F.V. Bordura betoni e parapregatitur M-250 15x25 cm	ml	500	
7	2/262/4	Beton per fiksime bordure C16/20	m ³	15	
8	2.109/2	Shtrese betoni trotuari	m ³	21.25	
SHUMA III					
6. PUNIME VEPRRA ARTI (MURE MBAJTESE)					
1	3.105/a	Germim dheu me ekskavator zinxhir 0.5 m ³ , ne kanale gjeresi deri 2 m, prani uji ~1m, kategoria IV, me shk ne mjet	m3	12	
2	3.158/5a	Transport dheu me auto deri 5.0 km	m3	12	
3	3.243	Struktura monolite betoni C 16/20 per muret rrethuese	m3	20	
4	3.287	F V hekur betoni i zakonshem Ø 6 ~ 10mm	ton	0.08	
5	3.288	F V hekur betoni i zakonshem Ø > 12mm	ton	0.1	
SHUMA 6					
IV PUNIME PER NDRICIMIN					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	250	
2	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndriçimin	ml	250	
3	3An/55	F.v puseta elektrike kontrolli PVC 40x40 x40	cope	5	

SHUMA IV					
SHUMA D					
OBJEKTI : Ndricimi i Rrugës " Hysen Cino " Paskuqan 1 , , Bashkia Kamez					
180					
E	An.	Emertimi i Punimeve	Njesia	Sasia	
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	180	
2	3.654/1	F.V. Tub korrogato Ø80 per elektrikon, ndricimin	ml	180	
3	3.an/1sh	F.V. Shtylla metalike konike ndricimi H-9m PAICC-3	cope	5	
4	3.an/ksh	F.V. Krah shtylla metalike KRH-MSI 1500/1500/10	cope	5	
5	An	F.V Ndricues Led 94W	cope	5	
6	An	F.V. morsete tre fazore +siguresa+kapak per shtyllen	cope	5	
7	An	F.V Elektroda tokezim komplet l=150m	cope	5	
8	4.131/3.6	F.V Kabell Cu me me fuqi -1000V me izolim gome (4x16mmk)	ml	180	
9	An	F.V kabell tokezimi 1x3.5mmk	ml	8	
10	An	F.V kontaktor 3fazore aktiv me 4pole bobine 220V 40A	cope	1	
11	3An/55	F.v puseta elektrike kontrolli PVC 40x40 x40	cope	5	
12	An-19	F.v puseta betoni me kapak gize 80x80x100mm	cope	1	
13	An.	F.V kuader komandimi per ndricim rrugor	cope	1	
14	An.	F.V kasete shperndarese	cope	1	
15	3.139	Germime dheu me ekskavator me goma	m³	36	
16	3.158/5a	Transport dheu me auto 5km	m³	36	
17	2.261	Mbushje me rere	m³	14.4	
18	Man 3 An. 8	Mbushje me cakull shkembor (kanal)	m³	21.6	
SHUMA E					
OBJEKTI : Ndertim Rruga " Ali IBRA " Paskuqan 2 , , Bashkia Kamez					
l=325 ml B= 6 m bast=4.5m + 1x0.5 m kunete +1x1 trotuare					
325					
F	An.	Emertimi i Punimeve	Njesia	Sasia	Vlera
I					
PUNIME NE RRUGE					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m³	292.5	
2	3.158/5a	Transport dheu me auto 5km	m³	292.5	
3	An. 8	Mbushje me cakull shkembor	m³	148.6	
4	3.211	Shtrese cakelli T=20cm	m²	1486	
5	3.212/b	Shtrese stabilizanti t=10cm	m²	1486	
6	3.222/2	Shtrese binderi 1x6 cm	m²	1486	
7	3.226/1	Shtrese asfaltbetoni 1x4cm	m²	1486	
8	2/111/2	Mure betoni C12/15(themel,xokol betoni)	m³	162.50	
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	5.20	
10	An.	Ngritje pusete+kapak gize+pastrim me makineri	cope	4	
11	An.	Spostim shtyllash	cope	8.13	
12	2/426/2	Prishje mure me blloqe + transport	m³	195	
13	An.152	Vizime me boje bikomponente 15cm	ml	975	
14	An.96	Tabele sinjalistike 60-90cm	cope	4	
SHUMA I					
II					
PUNIME NE KUB					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m³	130	
2	3.158/5a	Transport cakelli me auto 5km	m³	130	
3	3 An. 8	Mbushje me cakull shkembor	m³	65	
4	3.an/1t	F.V. Tuba I brinjzuar Ø 315	ml	325	
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m³	16.25	
6	2.An.23	Puseta shiu me zgare 40x60 + kapak gize	cope	9.29	
SHUMA II					
III					
PUNIME TROTUARE(1x0.85 m)					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m³	30.00	
2	3.158/5a	Transport dheu me auto 5km	m³	30.00	
3	3 An. 8	Mbushje me cakull shkembor	m³	41.40	
4	3.208	Shtrese cakelli T=10cm	m²	276.00	
5	3.212/b	Shtrese stabilizanti ne trotuar T=10cm	m²	276.00	
6	3.617	F.V. Bordura betoni e parapregatitur M-250 15x25 cm	ml	650	
7	2/262/4	Beton per fiksime bordure C16/20	m³	19.5	
8	2.109/2	Shtrese betoni trotuari	m³	27.6	
SHUMA III					
6. PUNIME VEPRAT ARTI (MURE MBAJTESE)					
1	3.105/a	Germim dheu me ekskavator zinxhir 0.5 m³, ne kanale gjeresi deri 2 m, prani uji ~1m, kategoria IV, me shk ne mjet	m3	15	
2	3.158/5a	Transport dheu me auto deri 5.0 km	m3	15	
3	3.243	Struktura monolite betoni C 16/20 per muret rrethuese	m3	31.08	
4	3.287	F V hekur betoni i zakonshem Ø 6 ~ 10mm	ton	0.15	
5	3.288	F V hekur betoni i zakonshem Ø > 12mm	ton	0.2	
SHUMA 6					

IV	PUNIME PER NDRICIMIN				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	325	
2	3An/55	F.v puseta elektrike kontrolli PVC 40x40 x40	cope	5	
		SHUMA IV			
		SHUMA F			
		Shuma totale e Rrugeve			
		TVSH 20 %			
		TVSH TOTALE			

Preventivues:

Ing. Hajredin MURGU