

GRAFIKU I PUNIMEVE

Objektet : NDERTIM Dhe Riparime te Rrethimit te Varrezave te Laknasit ne Rrugon Skenderbeu Laknas dhe Sistemimi i rrugicave te Brendeshme te Varrezave te Babrru Koder e Kuqe ne rrugen Azem Hajdari , Njesia Adm. Paskuqan , BASHKIA KAMEZ					DITE KALENDARIKE 77										
NR	Analize	EMERTIMI I PUNIMEVE	Njesia	Sasia	1	2	3	4	5	6	7	8	9	10	11
	I	VARREZAT LAKNAS			MUAJI PARE			MUAJI DYTE			MUAJI TRETE				
1	3.1	Skarifikim bari me lopate	m2	401											
2	3.2	Prerje bime te vogla ø-10cm	m2	402											
3	3.3	Prerje e sistemim pemesh ø 10 - 20 cm	cope	200											
4	3.7	Shkulje rrenjeve bimeve te vogla	m2	601.5											
5	3.25/a	Germim me krahe seksion detyruar me gjeresi b < 1 m, h=1.5 m, toke e zak.	m ³	140											
6	3.158/5a	Transport dheu me auto deri 5.0 km	m ³	140											
7	3.183/a	Shtrese zhavor lumi t=10cm	m ²	280											
8	3.244	Struktura monolite betoni C 20/25 (themelet)	m ³	80											
9	3.245	Struktura monolite betoni C 25/30 (Xokla)	m ³	70											
10	3.245/1	Struktura te holla monolite betoni C 25/30(kolonat)	m ³	12											
11	3.287	F V hekur betoni i zakonshem Ø 6 ~ 10mm	ton	2.950											
12	3.288	F V hekur betoni i zakonshem Ø > 12mm	ton	2.918											
13	3.604	F.V kangjell ne trotuar (struktura metalike e lyer me boje)	ml	348.0											
14	2.415	F.V porte metalike dekorative rreshqitese	m2	9.9											
15	2.237/a	Lyerje betoni me astar me baze poliuretani	m2	520.8											
Punime shtresash per Rrugicat e brendeshme te Varrezave+ trotuari , Babrru Koder e kuqe + Varrezat ne Laknas (Rrugicat)															
1	3.87/a	Germim dheu me ekskavator goma 0.25 m ³ , ne kanale gjeresi deri 2 m, toke zak, kategoria III, me shk ne toke	m3	555											
2	3.158/5a	Transport dheu me auto deri 5.0 km	m ³	555											
3	3.205	Shtrese zhavori lumi t=10cm, perhapur e ngjeshur me makineri	m ²	1,025											
4	3.207	Shtrese çakelli t=10cm, perhapur e ngjeshur me makineri	m ³	1,025											
5	Analize 1	Struktura monolite beton + zgare hekuri 20x20 cm ø7.2 (Beton i Stampuar imitim rasa guri) C 30/37 (t=12 cm), me kuarc.	m ²	925											
6	3.405/1	Prishje Struktura prej betoni	m3	50											
7	3.616/a	F.V. Bordura betoni 15x25 cm	m	100											
8	3.211	Shtrese çakelli mbeturine kave t=20cm, perhapur e ngjeshur makineri	m ²	262											
9	3.212/b	Shtrese stabilizant t=10cm	m2	262											
10	3.220/1	Shtrese binderi me granil gur kave,3cm,me makineri	m ²	262											
11	3.224/1b	Shtrese asfaltobetoni me granil guri kave me ngjyre , 3cm, me makineri	m ²	262											
12	4.112	Bojatisje mbi metal 1m2, me nje dore minio e dy duar boje vaji, konstruksione me profile te kangjellave ekzistuese babrru	m2	380.0											
13	2.237/a	Lyerje betoni me astar me baze poliuretani te rrethimit ekzistuese	m2	360											
14	2.415	F.V porte metalike dekorative rreshqitese(3 hyrje)	m2	12.5											

PUNOI

Firma Projektuese
" ALBGOLDING 2E" Shpk