

GRAFIKU I PUNIMEVE
AFATI:75 DITE PUNE

OBJEKTI : Nderitim Blloku Paskuqan 1 " Hasan Tahsin+ Hasan Gerxhaliu+ Haxhi Isuf Banka+ Inajete Dumi+ Asim Aliko 1+Asim Aliko 2

OBJEKTI : Nderitim Rruga "Hasan Tahsin " Paskuqan 1 , Bashkia Kamez

L= 310 m , B=7m , Asphalt = 4.5 m , kunele 1x0.5 m , trotuare 2 x1 m

A	An.	Emertimi i Punimeve	Njesia	Sasia
I		PUNIME NE RRUGE		
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	167.4
2	3.158/5a	Transport dheu me auto 5km	m ³	167.4
3	An. 8	Mbushje me çakell shkembor	m ³	209.25
4	3.211	Shtrese çakelli T=20cm	m ²	1395
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	1395
6	3.222/2	Shtrese binderi 1x6 cm	m ²	1395
7	3.226/1	Shtrese asfaltobetoni 1x4cm	m ²	1395
8	2.207	Mur betoni C 16/20 + shkallet	m ³	161.20
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	4.03
10	3.581	Mbringritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	2
11	3.558	Spostim shtylle elektrike (Cmontim dhe montim shtylle elektrike p	m ³	2
12	.426/2	Prishje mur blloqe betoni	ml	186
13	3.949/1	Vijeime me boje bikomponente 15cm(kembesore bardh e kuq)	cope	620
	3.934/1	Tabele sinjalistike 60cm		3
II		PUNIME NE KUB		
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	155
2	3.158/5a	Transport çakelli me auto 5km	m ³	155
3	3 An. 8	Mbushje me çakell shkembor	m ³	77.5
4	3.an/1t	F.V. Tuba I brinjezuar Ø 315	ml	304
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	15.26
6	2.An.23	Puseta shiu me zgare 40x60 + kapak gize	cope	10
III		PUNIME TROTUARE (2x1 m)		
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	52.7
2	3.158/5a	Transport dheu me auto 5km	m ³	52.7
3	3 An. 8	Mbushje me çakell shkembor	m ³	79.05
4	3.208	Shtrese çakelli T=10cm	m ²	527
5	3.212/a	Shtrese stabilizanti ne trotuar T=5 cm	m ²	527
6	3.617	F.V. Bordura betoni e parapregatitur M-250 15x25 cm	ml	620
7	2/262/4	Beton per fiksime bordure C16/20	m ³	18.6
8	2.109/2	Shtrese betoni trotuari	m ³	52.7
9	3.961	F.V. Fidane Peme dekorative	cope	25
IV		PUNIME NE KUN		
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	248
2	3.158/5a	Transport çakelli me auto 5km	m ³	248
3	3.164/1b	Mbushje me çakell shkembor	m ³	124
4	3.164/1t	F.V. Tuba I brinjezuar Ø 315	ml	304
5	2.599	F.V. pusete shkarkimi 100x100, h=150, me kapak gize	cope	6
V		PUNIME PER NDRICIMIN		
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	310
2	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndriçimin	ml	310
3	3.176	FV pusete plastike 40x40x40, kapak te forte RIC 1084+1086	cope	9
4	2.599	F.V. pusete shkarkimi 100x100, h=150, me kapak gize	cope	1
5	3.139	Germime dheu me ekskavator me goma	m ³	46.5
6	3.158/5a	Transport dheu me auto 5km	m ³	46.5
7	2.261	Mbushje me rere	m ³	6.2

8	3.164/1b	Mbushje me çakell shkembor	m ³	40.3
---	----------	----------------------------	----------------	------

OBJEKTI : Ndertim Rruga "Hasan Gerxhaliu " Paskuqan 1 , Bashkia Kamez

L=390m , B=4 m , Asfalt =4m

B	An.	Emertimi i Punimeve	Njesia	Sasia
I	PUNIME NE RRUGE			
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	156
2	3.158/5a	Transport dheu me auto 5km	m ³	156
3	An. 8	Mbushje me çakell shkembor	m ³	187.2
4	3.211	Shtrese çakelli T=20cm	m ²	1560
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	1560
6	3.222/1	Shtrese binderi 1x5 cm	m ²	1560
7	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri	m ²	1560
8	2.207	Mur betoni C 16/20 + shkallet	m ³	44.00
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	1.10
10	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	2
11	3.558	Spostim shtylle elektrike (Cmontim dhe montim shtylle elektrike p	m ³	1
12	3.949/1	Vijezime me boje bikomponente 15cm(kembesore bardh e kuq)	cope	780
13	3.934/1	Tabele sinjalistike 60cm		3
IV	PUNIME NE KUN			
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	156
2	3.158/5a	Transport çakelli me auto 5km	m ³	156
3	3.164/1b	Mbushje me çakell shkembor	m ³	78
4	3.164/1t	F.V. Tuba I brinjzuar Ø 315	ml	384
5	2.599	F.V. pusete shkarkimi 100x100, h=150, me kapak gize	cope	8

OBJEKTI : Ndertim Rruga "Haxhi Isuf Banka " Paskuqan 1 , Bashkia Kamez

L=280 m , B= 4 m , Asfalt = 4 m ,

C	An.	Emertimi i Punimeve	Njesia	Sasia
I	PUNIME NE RRUGE			
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	112
2	3.158/5a	Transport dheu me auto 5km	m ³	112
3	3.164/1b	Mbushje me çakell shkembor	m ³	168
4	3.211	Shtrese çakelli T=20cm	m ²	1120
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	1120
6	3.222/1	Shtrese binderi 1x5 cm	m ²	1120
7	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri	m ²	1120
8	2.207	Mur betoni C 16/20 + shkallet	m ³	37.40
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	0.45
10	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	4
11	3.558	Spostim shtylle elektrike (Cmontim dhe montim shtylle elektrike p	cope	2
12	.426/2	Prishje mur blloqe betoni	m ³	170
13	3.949/1	Vijezime me boje bikomponente 15cm(kembesore bardh e kuq)	ml	560
14	3.934/1	Tabele sinjalistike 60cm	cope	2

OBJEKTI : Ndertim Rruga "Inajete Dumi " +Paskuqan 1 , Bashkia Kamez

L=160 m , B=4m , Asfalt = 3.5 m , kunete 1x0.5 m ,

D	An.	Emertimi i Punimeve	Njesia	Sasia
I	PUNIME NE RRUGE			
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	112
2	3.158/5a	Transport dheu me auto 5km	m ³	112
3	3.164/1b	Mbushje me çakell shkembor	m ³	73.5
4	3.211	Shtrese çakelli T=20cm	m ²	560
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	560
6	3.222/1	Shtrese binderi 1x5 cm	m ²	560
7	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri	m ²	560
8	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	2
9	3.558	Spostim shtylle elektrike (Cmontim dhe montim shtylle elektrike prej betoni perfshire linjat dhe aksesoret)	cope	1
10	3.949/1	Vijezime me boje bikomponente 15cm(kembesore bardh e kuq)	ml	480

75 DITE PUNE

11	3.934/1	Tabele sinjalistike 60cm	cope	2
II		PUNIME NE KUB		
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	64
2	3.158/5a	Transport çakelli me auto 5km	m ³	64
3	3 An. 8	Mbushje me çakell shkembor	m ³	32
4	3.an/1t	F.V. Tuba I brinjzuar Ø 315	ml	157
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	7.88
6	2.An.23	Puseta shiu me zgare 40x60 + kapak gize	cope	5
		SHUMA II		
III		PUNIME NE KUN		
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	72
2	3.158/5a	Transport çakelli me auto 5km	m ³	72
3	3.164/1b	Mbushje me çakell shkembor	m ³	36
4	3.164/1t	F.V. Tuba I brinjzuar Ø 315	ml	158
5	2.599	F.V. pusete shkarkimi 100x100, h=150, me kapak gize	cope	3
		SHUMA III		
		SHUMA D		
OBJEKTI : Ndertim Rruga "Asim Aliko 1+Asim Aliko 2 " +Paskuqan 1 , Bashkia Kamez				
		l=617 m , B= 5 m , Asfalt = 4.5 m , kunete 1x0.5 m ,		
E	An.	Emertimi i Punimeve	Njesia	Sasia
I		PUNIME NE RRUGE		
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	555.3
2	3.158/5a	Transport dheu me auto 5km	m ³	555.3
3	An. 8	Mbushje me çakell shkembor	m ³	141.75
4	3.211	Shtrese çakelli T=20cm	m ²	2776.5
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	2776.5
6	3.222/1	Shtrese binderi 1x5 cm	m ²	2776.5
7	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri	m ²	2776.5
8	2.207	Mur betoni C 16/20 + shkallet	m ³	231.38
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	5.78
10	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Ø 1.0 m	cope	2
11	3.558	Spostim shtylle elektrike (Cmontim dhe montim shtylle elektrike p	cope	1
12	.426/2	Prishje mur blloqe betoni	m ³	370.2
13	3.949/1	Vijezime me boje bikomponente 15cm(kembesore bardh e kuq)	ml	1334
14	3.934/1	Tabele sinjalistike 60cm	cope	1
		SHUMA I		
II		PUNIME NE KUB		
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	308.5
2	3.158/5a	Transport çakelli me auto 5km	m ³	308.5
3	3 An. 8	Mbushje me çakell shkembor	m ³	154.25
4	3.an/1t	F.V. Tuba I brinjzuar Ø 315	ml	607
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	30.442
6	2.An.23	Puseta shiu me zgare 40x60 + kapak gize	cope	17

Ing. Hajredin Murgu

