

GRAFIKU I PUNIMEVE

OBJEKTI: NGRITJA E QENDRES PER TRAJTIMIN E KAFSHEVE TE RRUGES

Nr	Nr.AN	ZERAT E PUNIMEVE	NJESIA	SASIA	ore pune		dite pune	nr i punetoreve	kohezgjatja	MUAJI 1	MUAJI 2	MUAJI 3	MUAJI 4
					op/nj	sasi							
N°		Zeri Punes	Njesi	Sasia				np	dp				

1. PUNIME DHEU													
1	2.19	Hedhje. Rrafshim, mbushje dheu me krah kategoria 3	m³	50.0	1.25	62.5	7.8125	2	3.9				
2	2.30	Germim themele e plinta b>2m, ekskavator me zhinxhir 0.5m3 shkarkim ne auto	m³	150.0	MAKINERI								
3	2.37/1b	Transport materiale ndertimi dheu me auto deri 6km	m³	100.0	MAKINERI								
2. PUNIME BETON ARME													
1	2.258	Nenshtrese zhavori poshte shtreses niveluese te betonit nen themele (20 cm)	m3	15.00	2.90	43.5	5.4375	2	2.7				
2	2.262/5	Shtrese betoni C20/25	m3	14.00	8.60	120.4	15.05	3	5.0				
3	2.114	Plinta e bazamente b/a monolite deri 20 m3 C - 16/20	m3	34.00	6.93	235.62	29.4525	5	5.9				
4	2.117/1b	Kollona b/a monolite C 25/30 h ~ 4m	m3	4.25	31.22	132.685	16.585625	4	4.1				
5	2.125/1	Soleta b/a monolite me tulla me 6 vrin	m2	80.00	4.40	352	44	7	6.3				
6	2.262/4	Shtese betoni C16/20 , soleta kuota 0.00	m³	11	8.60	94.6	11.825	3	3.9				
7	2.119/1a	Trare e arkitrare b/a C20/25 h ~ 4m	m3	16.00	20.60	329.6	41.2	7	5.9				
8	2.166	F V hekur betoni periodik Ø 6 - 10 mm	ton	8.10	60.00	486	60.75	5	12.2				
9	2.166/1a	F V hekur betoni periodik Ø > 12 mm	ton	6.20	42.00	260.4	32.55	3	10.9				
10	2.181	F V konstruksione metalike te perbera (ambjenti I hapur, kafazet, muri rrethues)	ton	12.00	48.00	576	72	7	10.3				
11	3.793	F.V. rrjete zingat, per kafazet	m2	400.00	0.21	84	10.5	3	3.5				
12	3.721	F.V. Llamarine xingat e valezuar	m2	192.00	0.50	96	12	3	4.0				
3. PUNIME MURATURE													
1	2.71/2	Mur me tulla te lehtesuara dopio deri	m³	30	18.60	558	69.75	8	8.7				
2	2.86	Mur me tulla me 6 vrima, t=12cm h~3m, ll perz M 15	m³	64	14.00	896	112	10	11.2				
4. PUNIME ÇATIJE OSE TARACE													
1	2.239/a	Shtrese termoizoluese me polistirol t=10cm	m²	129	0.75	96.75	12.09375	3	4.0				

