

GRAFIKU I PUNIMEVE
AFATI I PUNIMEVE: 80 DITE PUNE

OBJEKTI : Ndertim Blloku Paskuqan 1 Koder " Ltot=1164 ml

OBJEKTI : Ndertim Rruga "Seg Lidhja e Prizrenit " Paskuqan 1 Koder , Bashkia Kamez				
L= 174 m , B= 7 m , Asphalt = 4.5 m , kunete 1x0.5 m , trotuare 2 x1 m				
A	An.	Emertimi i Punimeve	Njesia	Sasia
I				
PUNIME NE RRUGE				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	78.3
2	3.158/5a	Transport dheu me auto 5km	m ³	78.3
3	3.164/1b	Mbushje me çakell shkembor	m ³	93.99
4	3.211	Shtrese çakelli T=20cm	m ²	783
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	783
6	3.222/1	Shtrese binderi 1x5 cm	m ²	783
7	3.224/1	Shtrese asfaltbetoni 1x3cm	m ²	783
8	2.207	Mur betoni C 16/20	m ³	52.96
9	3.288	F V hekur betoni i zakonshem Ø > 12mm	ton	1.32
10	3.558	Spostim shtylle elektrike (Cmontim dhe montim shtylle elektrike p	cope	2
11	.426/2	Prishje mur blloqe betoni	m ³	52.2
12	3.949/1	Vijezime me boje bikomponente 15cm(kembesore bardh e kuq)	ml	348
13	3.934/1	Tabele sinjalistike 60cm	cope	2
II				
PUNIME NE KUB				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	69.6
2	3.158/5a	Transport çakelli me auto 5km	m ³	69.6
3	3.164/1b	Mbushje me çakell shkembor	m ³	34.8
4	3.164/1t	F.V. Tuba I brinjezuar Ø 315	ml	170
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	8.56
6	2.342	Puseta shiu me zgare 40x60 + kapak gize	cope	6
III				
PUNIME TROTUARE(2x1 m)				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	29.58
2	3.158/5a	Transport dheu me auto 5km	m ³	29.58
3	3.164/1b	Mbushje me çakell shkembor	m ³	35.50
4	3.208	Shtrese çakelli T=10cm	m ²	295.8
5	3.212/a	Shtrese stabilizanti ne trotuar T=5 cm	m ²	295.8
6	3.616/a	F.V. Bordura betoni e parapregatitur M-250 15x25 cm	ml	348
7	2/262/4	Beton per fiksime bordure C16/20	m ³	10.44
8	3.241	Shtrese betoni trotuari	m ³	29.58
IV				
PUNIME NE KUN				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	69.6
2	3.158/5a	Transport çakelli me auto 5km	m ³	69.6
3	3.164/1b	Mbushje me çakell shkembor	m ³	34.8
4	3.164/1t	F.V. Tuba I brinjezuar Ø 315	ml	170
5	2.599	F.V. pusete shkarkimi 100x100, h=150, me kapak gize	cope	5
V				
PUNIME PER NDRICIMIN				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	174
2	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndriçimin	ml	174
3	3.176	FV pusete plastike 40x40x40, kapak te forte RIC 1084+1086	cope	5
4	2.599	F.V. pusete shkarkimi 100x100, h=150, me kapak gize	cope	1
5	3.139	Germime dheu me ekskavator me goma	m ³	26.1
6	3.158/5a	Transport dheu me auto 5km	m ³	26.1
7	2.261	Mbushje me rere	m ³	3.48
8	3.164/1b	Mbushje me çakell shkembor	m ³	22.62
OBJEKTI : Ndertim Rruga "Lasgush Poradeci +seg. " Paskuqan 1 Koder , Bashkia Kamez				
L1= 207m , B= 7 m , Asphalt = 4.5 m , kunete 1x0.5 m , trotuare 2 x1 m ,L2=105, B=4m				
B	An.	Emertimi i Punimeve	Njesia	Sasia

I PUNIME NE RRUGE				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	140.4
2	3.158/5a	Transport dheu me auto 5km	m ³	140.4
3	An. 8	Mbushje me çakell shkembor	m ³	202.73
4	3.211	Shtrese çakelli T=20cm	m ²	1351.5
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	1351.5
6	3.222/2	Shtrese binderi 1x5 cm	m ²	1351.5
7	3.226/1	Shtrese asfaltbetoni 1x3cm	m ²	1351.5
8	2.207	Mur betoni C 16/20 + shkallet	m ³	45.54
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	1.14
10	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Ø 1.0 m	cope	5
11	3.558	Spostim shtylle elektrike (Cmontim dhe montim shtylle elektrike p	cope	5
12	.426/2	Prishje mur blloqe betoni	m ³	93.6
13	3.949/1	Vijezime me boje bikomponente 15cm(kembesore bardh e kuq)	ml	724
14	3.934/1	Tabele sinjalistike 60cm	cope	3
II PUNIME NE KUB				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	82.8
2	3.158/5a	Transport çakelli me auto 5km	m ³	82.8
3	3 An. 8	Mbushje me çakell shkembor	m ³	41.4
4	3.an/1t	F.V. Tuba I brinjezuar Ø 315	ml	203
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	10.18
6	2.An.23	Puseta shiu me zgare 40x60 + kapak gize	cope	7
III PUNIME TROTUARE(2x1 m)				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	18.63
2	3.158/5a	Transport dheu me auto 5km	m ³	18.63
3	3.164/1b	Mbushje me çakell shkembor	m ³	26.39
4	3.208	Shtrese çakelli T=10cm	m ²	351.9
5	3.212/a	Shtrese stabilizanti ne trotuar T=5 cm	m ²	351.9
6	3.616/a	F.V. Bordura betoni e parapregatitur M-250 15x25 cm	ml	414
7	2/262/4	Beton per fiksime bordure C16/20	m ³	12.42
8	3.241	Shtrese betoni trotuari	m ³	35.19
IV PUNIME NE KUN				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	82.8
2	3.158/5a	Transport çakelli me auto 5km	m ³	82.8
3	3 An. 8	Mbushje me çakell shkembor	m ³	41.4
4	3.an/1t	F.V. Tuba I brinjezuar Ø 315	ml	203
5	An - 20	Pusete shkarkimi b/a, 80 x 80 cm, h = 150 cm	cope	5
SHUMA IV				
V PUNIME PER NDRICIMIN				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	207
2	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndriçimin	ml	207
3	3.176	FV pusete plastike 40x40x40, kapak te forte RIC 1084+1086	cope	7
4	2.599	F.V. pusete shkarkimi 100x100, h=150, me kapak gize	cope	1
5	3.139	Germime dheu me ekskavator me goma	m ³	31.05
6	3.158/5a	Transport dheu me auto 5km	m ³	31.05
7	2.261	Mbushje me rere	m ³	4.14
8	3.164/1b	Mbushje me çakell shkembor	m ³	26.91
SHUMA V				
SHUMA B				
OBJEKTI : Nderitim Rruga "Laze Shantoja " Paskuqan I Koder , Bashkia Kamez				
L= 168 m , Asphalt = 4m				
C	An.	Emertimi i Punimeve	Njesia	Sasia
I PUNIME NE RRUGE				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	67.2
2	3.158/5a	Transport dheu me auto 5km	m ³	67.2

80 dite pune

3	An. 8	Mbushje me çakell shkembor	m ³	100.8
4	3.211	Shtrese çakelli T=20cm	m ²	672
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	672
6	3.222/1	Shtrese binderi 1x5 cm	m ²	672
7	3.224/1	Shtrese asfaltbetoni 1x3cm	m ²	672
8	2.207	Mur betoni C 16/20 + shkallet	m ³	16.8
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	0.42
10	3.558	Spostim shtylle elektrike (Cmontim dhe montim shtylle elektrike p	cope	2
11	.426/2	Prishje mur blloqe betoni	m ³	67.2
12	3.949/1	Vijezime me boje bikomponente 15cm(kembesore bardh e kuq)	ml	436
13	3.934/1	Tabele sinjalistike 60cm	cope	3

SHUMA I

II PUNIME NE KUN

NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	67.2
2	3.158/5a	Transport çakelli me auto 5km	m ³	67.2
3	3 An. 8	Mbushje me çakell shkembor	m ³	33.6
4	3.an/1t	F.V. Tuba I brinjezuar Ø 315	ml	165
5	An - 20	Pusete shkarkimi b/a, 80 x 80 cm, h = 150 cm	cope	4

SHUMA C

JEKTI : Ndertim Rruga "Lefter Talo " + " Rruga Lek Sidromi Paskuqan I Koder , Bashkia Ka
L1=350 m , B= 6 m , Asfalt = 4.5 m , kunete 1x0.5 m ,+ Trotuar 1x1; L2=160,b=4m

D An. Emertimi i Punimeve Njesia Sasia

I PUNIME NE RRUGE

NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	229.5
2	3.158/5a	Transport dheu me auto 5km	m ³	229.5
3	An. 8	Mbushje me çakell shkembor	m ³	221.5
4	3.211	Shtrese çakelli T=20cm	m ²	2975
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	2975
6	3.222/1	Shtrese binderi 1x5 cm	m ²	2975
7	3.224/1	Shtrese asfaltbetoni 1x3cm	m ²	2975
8	2.207	Mur betoni C 16/20 + shkallet	m ³	112.20
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	2.81
10	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	5
11	3.558	Spostim shtylle elektrike (Cmontim dhe montim shtylle elektrike p	cope	3
12	.426/2	Prishje mur blloqe betoni	m ³	306
13	3.949/1	Vijezime me boje bikomponente 15cm(kembesore bardh e kuq)	ml	1020
14	3.934/1	Tabele sinjalistike 60cm	cope	6

II PUNIME NE KUB

NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	140
2	3.158/5a	Transport çakelli me auto 5km	m ³	140
3	3 An. 8	Mbushje me çakell shkembor	m ³	70
4	3.an/1t	F.V. Tuba I brinjezuar Ø 315	ml	343
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	17.21
6	2.An.23	Puseta shiu me zgare 40x60 + kapak gize	cope	12

III PUNIME NE KUN

NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	204
2	3.158/5a	Transport çakelli me auto 5km	m ³	204
3	3 An. 8	Mbushje me çakell shkembor	m ³	102
4	3.an/1t	F.V. Tuba i brinjezuar Ø 315	ml	503
5	An - 20	Pusete shkarkimi b/a, 80 x 80 cm, h = 150 cm	cope	9

IV PUNIME TROTUARE(1x1 m)

NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	65.025
2	3.158/5a	Transport dheu me auto 5km	m ³	65.025
3	3.164/1b	Mbushje me çakell shkembor	m ³	86.7
4	3.208	Shtrese çakelli T=10cm	m ²	433.5
5	3.212/a	Shtrese stabilizanti ne trotuar T=5 cm	m ²	433.5

6	3.616/a	F.V. Bordura betoni e parapregatitur M-250 15x25 cm	ml	1020
7	2/262/4	Beton per fiksime bordure C16/20	m ³	30.6
8	3.241	Shtrese betoni trotuari	m ³	43.35
V		PUNIME PER NDRICIMIN		
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	350
2	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndriçimin	ml	350
3	3.176	FV pusete plastike 40x40x40, kapak te forte RIC 1084+1086	cope	10
4	2.599	F.V. pusete shkarkimi 100x100, h=150, me kapak gize	cope	1
5	3.139	Germime dheu me ekskavator me goma	m ³	52.5
6	3.158/5a	Transport dheu me auto 5km	m ³	52.5
7	2.261	Mbushje me rere	m ³	7
8	3.164/1b	Mbushje me çakell shkembor	m ³	45.5

Ing. Eglantina Disha

