

Projektuesi: "Engineering Consulting Group" sh.p.k
 Objekti: "Rikonstrukcion i rruges ne fshatin Fterrë, Bashkia Himarë".

PREVENTIV PUNIMESH

NR.	KODI	EMERTIMI I PUNIMEVE.	M.1	M.2	M.3	M.4	M.5	M.6	M.7	M.8	M.9	M.10	M.11	M.12
		1. PUNIME GERMIMI												
1	3.104/b	Germim dhe me ekskavator zingjir, 0.5 m ³ , ne kanale gjeresi > 2 m, toke zak, kategoria IV, me shk ne mjet												
2	3.2	Prerje bime te vogla ø-10cm												
		2. PUNIME DHEU												
3	2.37/5b	Transport materiale ndertimi, dheu me auto deri 10.0 km												
4	2.48/an	Germim shkemb i forte me çekiq me ekskavator me zinxhir												
		3. PUNIME SHITESASH												
5	3.164/1a	Mbushje me material te germuar ne trupin e rruges, perhapur e ngjeshur me makineri												
6	3.212/b	Shtrese stabilizant t=10cm												
7	3.211	Shtrese çakelli mbeturine kave t=20cm, perhapur e ngjeshur me makineri												
8	3.211	Shtrese çakelli mbeturine kave t=20cm, perhapur e ngjeshur me makineri												
		4. ANALIZA TEKNIKE												
9	3.226/1	Shtrese asfaltobetoni me granil guri kave, 4cm, me makineri												
10	3.222/2	Shtrese binderi me granil gur kave, 6cm, me makineri												
		5. PUNIME TE NDRYSHME												
11	3.616/a	F V bordura betoni 15x25cm												
		6. PUNIME SHITESASH 2												
12	2.262/4	Shtrese betoni C 16/20 (kuneta)												
		7. NDERTIMI DHE MIREMBATJE E VEPRAVE TE ARTIT+KANALIZIME												
13	3.365	Tombino me tuba betoni ø 600, mbi shtrese betoni												
14	3.366	Tombino me tuba betoni ø 800, mbi shtrese betoni												
15	3.364	Tombino me tuba betoni ø 500, mbi shtrese betoni												
16	An.1	Pastrim tombino ekzistuese me autobot teknologjik dhe transport me makineri ndihmese DN 500 mm												
		8. B. SINJALET HORIZONTALE												
17	3.942	Vijezim shirita gjatesor dhe anesor me gjeresi 12 cm Bikoponente (sprajt)												
		9. PUNIME BETONI E BETONARMEJE												
18	3.243	Struktura monolite betoni C 16/20												
19	3.244	Struktura monolite betoni C 20/25												
		10. PUNIME MURATURE GURI												
20	2.54/2	Mur guri ne lartesi deri 3m me llaç çimento M 25												
		11. PUNIME HEKUR BETONI												
21	2.166	F V hekur betoni periodik ø 6 - 10 mm												
22	2.166/1a	F V hekur betoni periodik ø > 12 mm												
		12. TE NDRYSHME, ELEKTRIKE DHE SINJALISTIKA												
23	3.185	F.V guardrail- N2 anesore me 2 valez. ne 1 ane, W4												
24	3.936	F.v. Tabela trekendore e vogel me A = 60												
25	3.933	F.v. Tabela tetekendore e vogel me A-B, 60-20												
		13. D. SINJALET DHE PAJISJET SHITESH. NGADALESDHIT E SHPEJTESISE												
26	3.955	FV tabela te ndryshme rrugore D=60cm												

Preventivues: Ing. Ermir ÇUPI



Investitor: Bashkia Himarë



Ermir cupi
 Digitally signed by Ermir cupi
 Date: 2024.10.15
 11:39:47 +0200