

GRAFIKU I PUNIMEVE
AFATI I PUNIMEVE :35 DITE PUNE

OBJEKTI : Ndertim Rruga "Jupiteri" Valias

A	An.	Emertimi i Punimeve	Njesia	Sasia
I				
PUNIME NE RRUGE				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	71.75
2	3.158/5a	Transport dheu me auto 5km	m ³	71.75
3	3.164/1b	Mbushje me çakell shkembor+bankine	m ³	51.8
4	3.209	Shtrese çakelli T=10cm	m ²	820
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	820
6	3.222/2	Shtrese binderi 1x6 cm	m ²	820
7	3.226/1	Shtrese asfaltobetoni 1x4cm	m ²	820
8	2,111	Mure betoni C12/15(themel,xokol betoni) themel+ mure mbajtes	m ³	9.36
9	3.288	F.V Hekur betoni I zakonshem O > 12 mm	ton	1.2
10	3.581	Mbringritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	2
11	3.558	Spostim shtylle elektrike (Cmontim dhe montim shtylle elektrike prej betoni perfshire linjat dhe aksesoret)	cope	2
12	3.949/1	Vizime me boje bikomponente 15cm	ml	410
13	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	3
II				
PUNIME NE KUB				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	143.5
2	3.158/5a	Transport dheu me auto 5km	m ³	143.5
3	3.164/1b	Mbushje me çakell shkembor	m ³	106.5
4	3.164/1t	F.V. tuba te Brinjezuar SN-8 d=315 mm (perfshire reren per mbrojtjen e tubit)	ml	401
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	19.5
6	2.342	Pusete shiu 40 x 60, h = 100 cm, me kapak gize	cope	14
III				
PUNIME TROTUARE(2*1 m)				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	41
2	3.158/5a	Transport dheu me auto 5km	m ³	41
3	3.164/1b	Mbushje me çakell shkembor	m ³	61.5
4	3.208	Shtrese çakelli t=10cm, makadam, perhapur e ngjeshur me makineri	m ²	348.5
5	3.212/b	Shtrese stabilizanti ne trotuar T=10cm	m ²	348.5
6	3.616/a	F V bordura betoni 15x25cm	ml	410
7	2.262/4	Beton per fiksime bordure C16/20	m ³	12.3
8	3.620	Trotuar, me 6 cm beton, me pllaka	m ²	345.1
IV				
PUNIME PER NDRICIMIN				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	410
2	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndricimin	ml	410
3	3.170	F V pusete elektrike kontrolli PVC 40x40x40cm	cope	7
4	An-19	F.v puseta betoni me kapak gize 80x80x100mm	cope	2
5	3.139	Germime dheu me ekskavator me goma	m ³	36.9
6	3.158/5a	Transport dheu me auto 5km	m ³	36.9
7	2.261	Mbushje me rere	m ³	24.6
8	3.353	Mbushje me shkemb te germuar me pare	m ³	12.3

35 DITE PUNE

Ing. Eglantina Disha

