

Grafiku I Punimeve

Afati I Punimeve:110 DITE PUNE

OBJEKTI:Rikonstrukcion Rruga "Nene Tereza" Laknas					110 dite pune
An.	Emertimi i Punimeve		Njesia	Sasia	
I					
PUNIME NE RRUGE					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.969	Skarifikim shtrese asfalti ekzistues me makineri	m ²	10200	
2	3.2	Prerje bime te vogla ø ~ 10cm	m ²	305	
3	2.426/3	Prishje shtresa betoni	m ³	100	
4	3.211	Shtrese çakelli T=20cm	m ²	100	
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	100	
6	3.222/1	Shtrese binderi 1x5 cm	m ²	100	
7	3.224/1	Shtrese asfaltobetoni me granit guri kave, 3cm, me makineri	m ²	10200	
8	2,111	Mure betoni C12/15(themel,xokol betoni)	m ³	619,63	
9	3.288	F.V Hekur betoni I zakonshem O > 12 mm	ton	9.69	
10	3.558	elektrike prej betoni perfshire linjat dhe aksesoret)	cope	13	
11	3,581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Ø 1.0 m +pastrim e llumrave me makineri+transport	cope	34	
12	2.426/2	Prishje mure me blloqe + transport	m ³	560	
13	3.949/1	Viziime me boje bikomponente 15cm(shirita gjatesor dhe anesor).Ternoplastike (paste) anesoret + aksi+vijejime kembesoret	ml	4250	
14	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	30	
15	An3.966.	Shkulje+mbjellje pemesh ekzistuese	cope	13	
16	3.643	Mbjellje bari	m ²	100	
17	3.643/a	F.V. Dhe' vegjetal per mbushje (brezat e gjelber)	m ²	57	
18	An3.164/6t.	Vendosje tuba te brinjezuar HDPE d=600 mm-1500mm	ml	170.0	
II					
PUNIME NE KUB					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	1360	
2	3.158/5a	Transport dheu me auto 5km	m ³	1360	
3	3.396	Mbushje me cakell pas mureve	m ³	1030	
4	3,164/1t	F.V. tuba te Brinjezuar SN-8 d=315 mm (perfshire reren per mbrojtjen e tubit)	ml	3332	
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ²	170	
6	2.342	Pusete shiu 40 x 60, h = 100 cm, me kapak gize	cope	113	
SHUMA II					
III					
PUNIME TROTUARE(2x2m dy ane) 4480					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	280	
2	3,158/5a	Transport dheu me auto 5km	m ³	280	
3	3.164/1b	Mbushje me cakell shkembor	m ³	364	
4	3.208	Shtrese çakelli t=10cm, makadam, perhapur e ngjeshur me makineri	m ²	4480	
5	3.212/b	Shtrese stabilizanti ne trotuar T=10cm	m ²	4480	
6	3.616/9	FV Bordura betoni 15x25 cm	ml	2800	
7	2.262/4	Beton per fiksime bordure C16/20	m ²	84	
8	2.262/4	pllaqa trotuari	m ²	4480	
IV					
PUNIME NE KUZ(L=1700ml)					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	6715	
2	3,158/5a	Transport dheu me auto 5km	m ³	6715	
3	3.396	Mbushje me cakell pas mureve	m ³	2800	
5	3.164/1t	F.V. tuba te Brinjezuar SN-8 d=315 mm (perfshire reren per mbrojtjen e tubit)	ml	0	
6	2.599	F.V. pusete shkarkimi 100x100, h=150, me kapak gize	cope	68	
V					
PUNIME PER NDRICIMIN					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	3400	
2	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndricimin	ml	3400	
3	3.17	F V pusete elektrike kontrolli PVC 40x40x40cm	cope	136	
4	An-19	F.v puseta betoni me kapak gize 80x80x100mm	cope	8	
5	3.139	Germime dheu me eskavator me goma	m ³	255	
6	3,158/5a	Transport dheu me auto 5km	m ³	255	
7	2.261	Mbushje me rere	m ³	136	
8	3.353	Mbushje me shkemb te germuar me parc	m ³	119	
VI					
PUNIME PER GJELBERIMIN					
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.619/a	FV Bordura betoni 6x20 cm	ml	595	

110 dite pune

Ing. Eglantina Disha

