

GRAFIKU I PUNIMEVE

Objekti: Sistemim Asfaltim i Rruges se Fshatit Hotesh (Katund i Ri-Hotesh)

BASHKIA DIBER

Nr	Nr-An	EMERTIMI I PUNIMEVE	Njesia	Sasia	PERIUDHA KOHORE (MUAJ)								
					Muaji 1		Muaji 2		Muaji 3		Muaji 4		
					15	30	15	30	15	30	15	30	
I. AKSI I - SEGMENTI RRUGOR KATUND I RI-KRYQEZIMI HOTESH, GJATESI L=1+550 m													
1.PUNIME TE NDRYSHME													
1	An	Frezim shtrese asfalti + binder	m²	20									
2	An-48	Prishje struktura prej guri	m³	25									
2. PUNIME GERMIM-MBUSHJE NE RRUGE													
1	3.104/b	Germim dheu me ekskavator 0.5 m³,b > 2 m, toke zak, kategoria IV, me shk ne mjet	m³	4,133									
2	3.124/1a	Germim shkambi mesatar me çekiq me ekskavator me zinxhir	m³	78									
3	An.164/1a	Mbushje me material te germuar ne trupin e rruges, perhapur e ngjeshur me makineri	m³	249									
4	3.158/1a	Transport dheu me auto deri 1.0 km	m³	4,133									
3. PUNIME SHITESASH NE RRUGE													
1	An.164/1a	Shtresa me cakell e gur gurore,perhapur e ngjeshur me makineri ne shtresa cdo 20 cm (baza, shtresa e pare)	m³	1,612									
2	3.212/b	Shtrese stabilizant t=10cm	m²	7,905									
3	3.212/b	Shtrese stabilizant t=10cm,per bankine	m²	1,550									
4	3.229/2	Shtrese binderi me zall lavatrice,6cm,me makineri	m²	7,524									
5	3.233/1	Shtrese asfaltobetoni me zall lavatrice,4cm,me mak	m²	7,400									
4. PUNIME NE VEPRA ARTI													
TOMBINO													

1	3.104/b	Germim dheu me ekskavator 0.5 m ³ , b > 2 m, toke zak, kategoria IV, me shk ne mjet	m ³	27															
2	4.60	Tub Celiku F200÷300/6.35mm, L=27ml, P=49.72kg/ml	kg	1,342															
3	3.363	Tombino me tuba betoni Ø 400, mbi shtrese betoni	m	27															
4	3.245	Struktura monolite betoni C 25/30 per veshje tubacioni dhe kanali drejtkendor	m ³	13															
5	An.164/1a	Mbushje me cakell	m ³	14															
6	2.261	Shtrese rere	m ³	3															
PUNIME BETONI (MURE DHE KANALE)																			
1	3.An-8	Mbushje me cakell pas mureve	m ³	124															
2	3.244	Struktura monolite betoni C 20/25, mure	m ³	270															
3	3.244	Struktura monolite betoni C 20/25, kuneta, kanale	m ³	-															
4	3.331	Gabiona me rrjete teli te zinguar e gure kave 1x1x1 m	m ³	-															
5. PUNIME PER SINJALISTIKE																			
1	An129	Vijezim shirita gjatesor dhe anesor me gjeresi 15 cm. Akrelike	ml	3,100															
2	An151	Vizime me boje bikomponente (vijzime kembesoresh, shigjeta drejtimi etj)	m ²	11															
3	An158	FV tabela te ndryshme rrugore D=60cm	copë	24															
4	An156	F V tabela rrugore treguese 150x40cm	cope	2															
II. AKSI II - SEGMENTI RRUGOR FSHATI HOTESH, GJATESI L=2 753 m																			
1.PUNIME TE NDRYSHME																			
1	An-48	Prishje struktura prej guri	m ³	22															
2. PUNIME GERMIM-MBUSHJE NE RRUGE																			
1	3.104/b	Germim dheu me ekskavator 0.5 m ³ , b > 2 m, toke zak, kategoria IV, me shk ne mjet	m ³	6,618															
2	An.164/1a	Mbushje me material te germuar ne trupin e rruges, perhapur e ngjeshur me makineri	m ³	140															
3	3.158/1a	Transport dheu me auto deri 1.0 km	m ³	6,618															

4	3.243/1	Struktura te holla monolite betoni C 16/20 (shtrese e varfer t=10 cm, bazamet)	m ³	0.75								
5	3.247	Struktura monolite betoni me çakell C 25/30 (muret, portalet, soleta)	m ³	6.70								
6	2.167	F V hekur betoni periodik Ø > 12 mm	ton	0.46								
7	3.158/2a	Transport dheu me auto deri 2.0 km	m ³	7.50								
SHUMA 4												
5. PUNIME PER SINJALISTIKE												
1	An129	Vijezim shirita gjatesor dhe anesor me gjeresi 15 cm. Akrelike	ml	5,807								
2	An151	Vizime me boje bikomponente (vijzime kembesores, shigjeta drejtimi etj)	m ²	12								
3	An158	FV tabela te ndryshme rrugore D=60cm	copë	60								
4	An156	F V tabela rrugore treguese 150x40cm	cope	2								

“ERALD-G”SH.P.K

Ing. Gezim Islami