

Projektuesi:
Objekti:

B.O.E "HYDRO-ENG CONSULTING" sh.p.k & "ENGINEERING CONSULTING GROUP" sh.p.k & "SIRE-ALB" sh.p.k
Rikonstruksion i rruges ,K.U.B-ne ne bllokun e pallateve Shen Vasil.

GRAFIK PUNIMESH

NR.	KODI	EMËRTIMI I PUNIMEVE.	NJËSIA	M.1	M.2	M.3	M.4	M.5
		1. PUNIME GERMIMI						
1	3.89/b	Germim dheu me ekskavator goma 0.25 m ³ , ne kanale gjeresi > 2 m, token zak, kategoria III, me shk ne mjet	m3					
		SHUMA 1:						
		2. PRISHJE						
2	2.426/3	Prishje shtresa betoni	m3					
3	2.426/2	Prishje mur blloqe betoni	m3					
		SHUMA 2:						
		3. PUNIME DHEU						
4	2.37/2b	Transport materiale ndertimi, dheu me auto deri 7.0 km	m3					
		SHUMA 3:						
		4. PUNIME SHITRESASH						
5	3.164/1b	Mbushje me cakell e gur gurore ne trupin e rruges, perhapur e ngjeshur me makineri	m3					
6	3.211	Shtrese cakelli mbeturine kave t=20cm, perhapur e ngjeshur me makineri	m2					
7	3.211	Shtrese cakelli mbeturine kave t=20cm, perhapur e ngjeshur me makineri	m2					
8	3.212/c	Shtrese stabilizant t=15cm	m2					
9	3.210	Shtrese cakelli mbeturine kave t=15cm, perhapur e ngjeshur me makineri	m2					
		SHUMA 4:						
		5. NDERTIMI I VEPRAVE TE ARTIT+KANALIZIME						
10	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	copë					
11	3.588	Ndertim Pusete kontrolli Elektrotelefoni, me kapak gize, 1.0x1.0x1.0 m	copë					
		SHUMA 5:						
		6. INSTALIME HIDRO-SANITARE DHE NGROHJE						
12	2.523/1	F.V. Tuba PVC f=200 mm te brinjezuar	ml					
		SHUMA 6:						
		7. TE NDRYSHME, ELEKTRIKE DHE SINJALISTIKA						
13	3.164/1t	F.V. Tuba te brinjezuar HDPE SN8 d=315 mm	ml					
14	3.176	F.V. Pusete plastike 40x40x40, kapak te forte RIC 1084+1086	copë					
15	3.933	F.V. Tabela tetekendore e vogel me A-B, 60-20	copë					
		SHUMA 7:						
		8. UJESJELLES E KANALIZIM I JASHEM						
16	2.342	Pusete shiu 40 x 60, h = 100 cm, me kapak gize	copë					
		SHUMA 8:						
		9. PUNIME MURATURE GURI						
17	2.88	Mur me blloqe betoni 20cm, deri - 3m, me L.L.P. M-15	m3					
		SHUMA 9:						
		10. PUNIME BETONI E BETONARMEJE						
18	3.243	Struktura monolite betoni C 16/20	m3					
		SHUMA 10:						
		11. PUNIME TE NDRYSHME						
19	3.616/a	F.V. Bordura betoni 15x25cm	m					
20	3.620	Trotuar, me 6 cm beton, me pllaka	m2					
		SHUMA 11:						
		12. D. SINJALET DHE PAJISJET SHITESH. NGADALESUESIT E SHPEJTESISE						

Architecture Engineering
M36415202E



21	3.966	F.V. Mbjellje peme dekorative Bli 16-18cm ne trotuar, (cdo 6m)	copë						
22	3.955	F.V. Tabela te ndryshme rrugore D=60cm	copë						
		SHUMA 12:							
		13. ANALIZA TEKNIKE							
23	3.222/2	Shtrese binderi me granil gur kave, 6cm, me makineri	m2						
24	3.226/1	Shtrese asfaltobetoni me granil guri kave, 4cm, me makineri	m2						
		SHUMA 13:							
		14. B. SINJALET HORIZONTALE							
25	3.942	Vijezim shirita gjatesor dhe anesor me gjeresi 12 cm. Bikoponente (sprajt)	ml						
		SHUMA 14:							
		15. PUNIME HEKUR BETONI							
26	2.166	F.V. Hekur betoni periodik Ø 6 - 10 mm	ton						
27	2.166/1a	F.V. Hekur betoni periodik Ø > 12 mm	ton						
		SHUMA 15:							

Preventivuesi: B.O.E "HYDRO-ENG CONSULTING" sh.p.k & "ENGINEERING

Investitori: Bashkia Himarë

