

GRAFIKU I PUNIMEVE

**BJEKTI: RIKONSTRUKSIONI I AMBIENTEVE TE PODRUMIT TE GODINES SE FAKULTETIT 1
MJEKSISE DHE RIKONSTRUKSIONI I TARRACES SE SALLES SE LENDEVE PARAKLINIKE**

Nr	An	EMERTIMI I PUNIMEVE	NJESI	SASI	NDARJA NE MUAJ			
					1	2	3	4
A. PUNIME TE JASHTME								
1	2.426/3	Prishje shtresa betoni	m3	55				
2	AN	Shkepje veshje traventini	m2	135				
3	2.6	Germim dheu me krah kat III h=3m	m3	420				
4	An	Pastrim & larje themeleve te gurit , perimetrale bodrumit	m2	480				
5	2.332	Suva fasade mur guri	m2	610				
6	2.196	Hidroizolim me emulsion bitumi dhe 1 shtrese k katrama	m2	480				
7	An	F.V Polisterol 10	m3	35				
8	2.258	Shtres zhavori	m3	420				
9	2.289	Tortuar me lluster cemento, me kallep gome	m2	175				
10	An	Kuneta betoni me zgare	ml	110				
11	3.616	F V bordura betoni 12x25 cm	ml	100				
12	2.129/1	Mure b/a t = 11 ~ 20 cm , c 16/20 , h ~ 4 m	m3	6				
13	3.620	Shesh & trotuar , me 6 cm beton, me pllaka	m2	95				
14	2.An	Veshje fasade me mermer travetin	m2	135				
15	3.652	Tub drenazhi ø200	ml	230				
16	2.522	Tub kanalizimi pvc 170mm	ml	40				
17	An-18	Puset shiu b/a , 40 x 40 h = 100 cm	cop	4				
18	An-21	Puset shkarkimi b/a , 80 x 80 h = 200 cm	cop	6				
19	2.166	F V hekur betoni periodik Ø 6 - 10 mm	ton	1.05				
20	3.643	Mbjellje bari	m2	50				
21	2.37/2b	Transport materiale ndertimi 7 km (mbeturina)	m3	554				
B. PUNIME TE BRENDSHME								
1	2.426	Prishje mure tulle	m3	8.5				
2	2.426/3	Prishje shtresa betoni	m3	6				
3	An	Heqje dyer	m2	33				
4	An	Prishje suva e brendeshme	m2	1040				
5	An	Prishje pllaka veshje	m2	210				
6	An	Prishje shtres dyshemeje + plintus	m2	724				
7	An	Heqje paisje banjo	cope	24				
8	An	Ngritje lartesis se dyerve (Puntelim solete, thyerje arkitrare b/a, betonim arkitra te rinj. dizarmim)	cope	8				
9	2.70/2	Mure tulle te letsuara dopjo deri 3m	m3	6.5				
10	2.84	Mure tulle me 8 vrima t=10 cm h - 3m	m3	5				
11	2.119/1	Trare e arkitrare b/a C - 16/20, h ~ 4 m	m3	0.15				
27	2.166	F V hekur betoni periodik Ø 6 - 10 mm	ton	0.1				
12	2.196/c	Hidroizolim me dy shtresa mapej	m2	850				
13	2.267/a	Shtres pllake gres importi 40 x 40 cm	m2	650				
14	2.264	Shtres llustere cemento 1:2 4cm	m2	1300				
15	2.300	Suvatim solete me drejtus me krah h ~4m	m2	190				
16	2.310	Suvatim mure tulle me krah h ~4m	m2	850				
17	2.324a	Plintusa pllake grez	ml	650				
18	2.326	Veshje pllake majolike	m2	210				
19	2.328	Patinim muri me allci (stuko)	m2	0				
20	2.330	Patinim taveni me allci (stuko)	m2	0				
21	2.297/a	Tavan me kartonxhes	m2	0				
22	2.395	F.V.Dyer duralumini tek xham	m2	18				

23	2.375/a	F.V.Dritare duralumini dyfish xham	m2	0				
24	2.383/2	F.V.Dyer te brendeshme druri importi cl II	m2	0				
25	2.386/2	Dyer te blinduara importi.	m2	0				
26	2.404/1	Boje hidroplastike cilsie I re	m2	2930				
28	2.268a	Shkalle mermer montazhi	m2	1.5				
29	2.37/2b	Transport materiale ndertimi 7 km (mbeturina)	m3	81				
30		Punime h/ sanitare						
31	2.491/c	FV tub e rakord. PPR d20-32	ml	120				
32	2.491/e	FV tub e rakoderi d50	ml	90				
33	2.52	FV tub kanalizimi PVC 110	ml	70				
34	2.519	FV tub plasmasi 75-90	ml	48				
35	2.616	Tubo plasmasi dhe rakorderi	ton	0.3				
36	2.494	FV saracineske bronxi 1/2'	cop	19				
37	2.498	F V lavaman	cop	11				
38	2.501	FV WC allafrenga	cop	8				
39	2.513	FV pilete dyshemeje	cop	8				
		Punime elektrike						
	An	Instalime elektrike	lek	650				
C. PUNIME TE PARAKLINIKU								
1	An	Cmontim e montim tavani K.xhes 60x60	m2	254				
2	An	Thyerje lluster cemento + izolim	m2	100				
3	An	Cmontim panele sanduci	m2	299				
4	An	Heqje ullukesh horizontal e vertikal	ml	86				
5	2.256/b	Mbulim çatie me panele sanduich	m2	299				
6	2.358/d	Veshje me kartonxhes cimentato	m2	30.0				
7	2.212	Ulluk shkarkimi horizontal me llamarine xingat 33cm + kulmore	ml	87				
8	2.209	Ulluk shkarkimi vertikal me llamarine xingat Ø 100	ml	21				
9	2.206	Kasete shkarkimi me llamarine xingat	cope	6				
10	An	Skele	m2	580				
11	An	Transport materiale	m3	20.3				

Ing. Niko Lako