

Miratohet
Kryetari i Bashkise
ERISELDA SEFA

GRAFIKU I PUNIMEVE

Objekti: "REHABILITIMI I KANALIT TE UJRAVE TE LARTA NE LAGJEN KONGRESI"
SEGMENTI NGA RRUGA BESIM NURI DERI TEK REZERVUARI L=600ml

KANALI I UJRAVE TE LARTA										
Nr	Nr.An	Lloji i punimeve	Njesia	Sasia	O/P	DP	M1	M2	M3	M4
		I.Punime trotuari L=245 ml								
1	2.262/3	Shtrese betoni C12/15 nen bordure 10cm	m ³	14.7	9.33	17.14				
2	2.258	Shtrese zhavorr trotuar 10 cm	m ³	61.5	2.9	22.29				
3	2.262/3	Shtrese betoni C12/15 10cm	m ³	61.5	9.33	71.72				
4	2.266/1	Shtrese pllaka granil me boje 30x30cm	m ²	615.0	1.61	123.77				
5	3.619/a	Bordure betoni trotuari 6x20	ml	490.0	0.53	32.46				
		II.Punime trotuari L=310ml								
1	2.262/3	Shtrese betoni C12/15 nen bordure 10cm	m ³	18.6	9.33	21.69				
2	2.258	Shtrese zhavorr trotuar 10 cm	m ³	105.5	2.9	38.24				
3	2.262/3	Shtrese betoni C12/15 10cm	m ³	105.5	9.33	123.04				
4	2.266/1	Shtrese pllaka granil me boje 30x30cm	m ²	1,055.0	1.61	212.32				
5	3.619/a	Bordure betoni trotuari 6x20	ml	620.0	0.53	41.08				
		III.Punime Pastrimi kanali								
1	3.89/a	Germim dheu me ekskavator goma 0.25 m ³ , ne kanale gjeresi deri 2 m, toke zak, kategoria III, me shk ne mjet(pastrim seksioni)	m ³	2829	0.11	38.90				
2	3.89/a	Germim dheu me ekskavator goma 0.25 m ³ , ne kanale gjeresi deri 2 m, toke zak, kategoria III, me shk ne mjet(sistemim bankinash)	m ³	3750	0.11	51.56				
4	2.37/4a	Transport dheu auto 4 Km	m ³	6579	0.4	328.95				

IV.Punime Sistemimi kanali										
1	3.643	Mbjellje bari ne skarpat	m ²	2500	0.17	53.13				
2	3.243	Struktura monolite betoni C 16/20	m ³	270	15.09	509.29				
3	2.182	Konstruksione metalike te thjeshta(portbarazh)	ton	0.6	46.1	3.46				
4	An164	F.V. Fidane Peme dekorative	cope	93	1	11.63				
5	An168	F.V. Fidane shkurre dekorative "JUNIPERUS"	cope	200	1	25.00				
V.Punime muri mbajtes (Butobeton)										
1	3.119/a	Germim shkemb i coptuar me ekskavator 0.5 m ³ , shkemb, ne themele gjeresi ~2 m, me shkarkim ne toke,	m ³	35	0.08	0.35				
2	2.37/4a	Transport dheu auto 5 Km	m ³	35	0.5	2.19				
3	2.258	Shtese zhavori nen murin mbajtes	m ³	6	2.9	2.18				
4	2.262	Shtrese betoni C 6/10	m ³	6	9.33	7.00				
5	2.110/2	Themel e xokel butobetoni C 12/15	m ³	22	10.21	28.08				
6	2.112/2	Mure buto betoni C 12/15	m ³	66.7	16.6	138.40				
7	2.521	Tub kanalizimi pvc Ø 140 mm	ml	10	1.66	2.08				
8	An-9	Mbushje me zhavorr pas mureve	m ³	9	0.08	0.09				
SHUMA						1,906				

Nr. i punetoreve 25

Nr. i diteve kalendarike 107

Punoi: Ing.Ariola Beqo

Sektori i Projektimit

Ark. Alban Manoku

Drejtoria e Planifikimit dhe e Zhvillimit te Territorit

Ing.Mimoza Haxhiu