

GRAFIKU I PUNIMEVE

Objekti: “Sistimim – Asfaltim i Rugës së Lixhave, Bashkia Dibër”

NR.	EMËRTIMI I PUNIMEVE	NJËSIA	AFATI I PUNIMEVE = 2 MUAJ KALENDARIKE										
			JAVA 1	JAVA 2	JAVA 3	JAVA 4	JAVA 5	JAVA 6	JAVA 7	JAVA 8			
A.	PUNIME PER NDERTIMIN E LINJES K.U.Z												
1	Germim dheu me eskavator zingjir 0.5 m ³ , ne kanale me gjeresi deri 2 m, prani uji ~ 1m, kategoria IV, me shkarkim ne toke	m ³	592.1										
2	Mbushje, rafshim, ngjeshje me material te gemuar me pare	m ³	111.6										
3	Nenshtrese rere, t = 10 cm	m ³	62.0										
4	Mbushje me zhavorr perreth tubit	m ³	148.8										
5	F.V tuba te brinjezuar HDPE SN8, d=315 mm (per linjen kryesore K.U.Z)	ml	620.0										
6	Puseta kontrolli prej betoni, B = 100 x 100 cm, H = (1.0 deri 1.5) m, me kapak gize	cope	20.0										
7	Transport dheu me auto deri 5.0 km	m ³	480.5										
B.	PUNIME PRISHJE DHE GERMIMI												
1	Germim dheu me eskavator zingjir 0.5 m ³ , ne kanale me gjeresi deri 2 m, prani uji ~ 1m, kategoria IV, me shkarkim ne toke (per rrugen, trotualet, K.U.B, mure etj.)	m ³	279.0										



2	Skarifikim shtrese asfalti me makineri	m ²	72.0						
3	Prishje struktura prej guri	m ³	22.5						
4	Prishje struktura prej betoni (kanali ekzistues)	m ³	28.0						
5	Shkujje rrenjesh per bimet e vogla	m ²	693.0						
6	Transport dheu me auto deri 5.0 km	m ³	406.0						
C. PUNIME ASFALTIMI DHE SHITESASH NE RRUGE									
1	Mbushje me çakell ne trupin e rruges, perhapur e ngjeshur me makineri (t = 20 cm)	m ³	496.0						
2	Shtrese stabilizanti, t = 10 cm, perhapur e ngjeshur me makineri	m ²	2,170.0						
3	Shtrese stabilizant, t = 20 cm, per bankine	m ²	275.0						
4	Shtrese binderi me zall lavatrice, t = 5 cm, perhapur e ngjeshur me makineri	m ²	2,170.0						
5	Shtrese asfaltobetoni me zall lavatrice, t = 3 cm, perhapur e ngjeshur me makineri	m ²	2,170.0						
D. PUNIME PER K.U.B DHE VEPRA ARTI									
1	Shtrese zhavor lumi t = 10 cm, nen kanal	m ²	174.0						
2	Struktura monolite betoni C - 16/20, per kanale anesore	m ³	76.6						
3	Struktura monolite betoni C - 20/25, per mure mbajtes	m ³	55.3						
4	Mbushje me çakell pas mureve	m ³	76.8						
5	Struktura te holla monolite betoni C - 20/25, per kunete	m ³	8.4						
6	Nenshtrese rere, t = 10 cm, nen tub	m ³	3.5						
7	Mbushje me zhavorr perreth tubit	m ³	24.5						
8	F.V tuba te brinjeluar HDPE SN8 d=250 mm, (per kalimet)	ml	70.0						
9	Pusete b/a shiu 40x60 cm, h = 100 cm, me kapak gize	cope	5.0						
E. PUNIME NE TROTUARE									
1	Mbushje me çakell ne trupin e rruges, perhapur e ngjeshur me makineri (t = 15 cm)	m ³	67.2						
2	F.V bordura betoni 20x35 cm	ml	135.0						



3	Struktura monolite betoni C - 12/15, per fiksim bordure	m ³	3.4						
4	Struktura monolite betoni C - 16/20, per kundrabordure	m ³	8.1						
5	Shtrese rere per nivelim pllake, t = 4 cm	m ³	17.9						
6	Trotuar, me 6 cm beton, me pllaka 20x10x6cm	m ²	448.0						
F.	PUNIME PER SINJALISTIKEN RRUGORE								
1	Vjhezim per shirita gjatesore dhe anesore me gjeresi 12 cm, me boje akrelrike	ml	1,240.0						
2	Boje akrelrike (per kalim kembesoresh)	m ²	16.8						
3	F.V tabela te ndryshme rrugore D=60cm	cope	8.0						
G.	PUNIME PER NDERTIMIN E GABIONEVE								
1	Germim dheu me eskavator zingjir 0.5 m ³ , ne kanale me gjeresi deri 2 m, prani uji ~ 2m, kategoria IV, me shkarkim ne mjet	m ³	66.0						
2	Gabiona me rrjete teli te zinguar e gure kave 1x1x2 m	m ³	120.0						
3	Gabiona me rrjete teli te zinguar e gure kave 1x1x1 m	m ³	60.0						
4	Mbushje me zhavorr pas mureve	m ³	48.0						
5	Transport dheu me auto deri 5.0 km	m ³	66.0						

PËRGATITI:

"2 ED" sh.p.k

Ing. MARK PEMAJ

