



GRAFIKU I PUNIMEVE

OBJEKTI:

PROJEKT ZBATIMI SISTEMIM ASFALTIM I RRUGES SOPOT LOTTI II, NJESIA ADMINISTRATIVE ZERQAN , BASHKIA BULQIZE

Nr.	Nr. Analiza	Emertimi i punimeve	Njesia	Sasia	DITE PUNE 68															
					5	5	5	5	5	5	5	5	5	5	6	6	6			
PUNIME NE BRUGE																				
1	3.2	Preje bime te vogla deri Φ 10cm, L=1475m, B=10m	m ²	62																
2	3.160/a	Germim e transport dheu kat III-te me skreper, L=100m dhe V=6-6.5m ³	m ³	1,115																
3	3.87/a	Germim dheu me ekskavator goma 0.25 m ³ , ne kanale gjeresi deri 2 m, toke zak, kategoria III, me shk ne mjet	m ³	197																
4	An.164/1a	Mbushje me material te germuar ne trupin e rruges, perhapur e ngjeshur me makineri	m ³	337																
		Shuma 1																		
PUNIME SHITESASH NE BRUGE																				
1	An-8	Mbushje me cakelli t= 15 cm	m ²	486																
2	3.47/1b	Shtrese me material reflektor per bankine t=20cm	m ²	160																
3	3.212/b	Shtrese stabilizant t=10cm	m ²	3,240																
4	3.229/1	Shtrese binden me zall lavatrice, 5cm, me makineri	m ²	3,240																
5	3.233/1	Shtrese asfaltbetoni me zall lavatrice, 4cm, me mak	m ²	3,240																
6	An151	Vizime me boje bikomponente	m ²	192																
7	An155	F V tabela rrugore te ndryshme D=90cm	copje	6																
PUNIMET E VEPRAVE TE ARTIT																				
A																				
Kallim me tub celiku Φ 323.8/3.6 mm																				
1	3.87/a	Germim dheu me ekskavator goma 0.15 m ³ , ne themele, toke zak, kategoria III, me shkarkim ne toke	m ³	8																
2	3.243	Struktura monolite betoni C 16/20 + shtres kanali (Beton per Hyrje dalje tub celiku)	m ³	12.0																
3	2.a60/1	F V Tub celiku Φ 355.2/3.6 mm (P.s=31.251 kg/m ³), L= 14 m	kg	438																
4	An-8	Mbushje me cakelli	m ²	1																
5	An3	Guardrail- N2 anesore me 2 valez. ne 1 ane, W4 + aksesoret	m ²	65																
G																				
Ndertimi Mure Butubetoni C 12/15 20% gur																				
1	3.87/a	Germim dheu me ekskavator goma 0.35-0.40m ³ , ne themele, toke zak, kat III, me shkarkim ne toke	m ³	75																
2	3.244/1	Struktura te holla monolite betoni C 20/25 (kanali)	m ³	26.0																
3	3.237	Struktura monolite bbetoni C 12/15 me 20% gur	m ³	35																
4	2.258	Nenshtrese zhavori	m ³	6																

Ing Hajredin MURGU