

**MIRATOHET
KRYETARI I BASHKISE
ERISELDA SEFA**

G R A F I K U I P U N I M E V E

OBJEKTI: NDERTIMI I VARREZAVE TE REJA

LAGJJA :ÇLIRIMI ,NJESIA ADMINISTRATIVE NR.1 ,BASHKIA

(PER VITIN 2023)

Nr.	Nr. i Analize	Zerat e punimeve	Njësia	Sasia	O/P	D/P	MUAJI I	MUAJI II	MUAJI III	MUAJI IV (21 dite)
1.Punime per rrethimin e varrezave L=125ml										
1	3.89/b	Germim dheu me eskavator goma 0.25m3 ne kanale gjeresi >2 m kat III me shk ne mjet.	m3	38	0.1	0.475				
2	3.158/5a	Transport dheu me auto deri 5.0 km	m3	38	0.5	2.375				
3	2.258	Nenshtrese zhavori t=10cm	m3	6.25	1.2	0.938				
4	2.109/2	Themel e xokol betoni C - 12/15	m3	25	9.44	29.500				
5	2.64/1	Mur me tulle plota ne lartesi deri 3m me llaç perzier M15	m3	13	11.55	18.769				
6	2.121/1	Brez b/a C 16/20, h ~ 8 m	m3	3.2	22.86	9.144				
7	2.117/1	Kollona b/a monolite C - 16/20, h ~ 4 m	m3	6.1	33.62	25.635				
8	2.166	F V hekur betoni periodik	ton	1	60.63	7.579				
9	An	F.V porte metalike dekorative rreshqitese	m2	18	2.64	5.940				
10	2.182	Konstruksione metalike te thjeshta	ton	3	46.1	17.288				
11	2.401	Boje vaji sipërfaqe metalik	m2	181	1.47	33.259				
2.Punime per ndertimin e shesheve dhe parkimit S= 8000m2										
1	An.164/1b	Mbushje me cakell e gur gurore ne trupin e rruges, perhapur e ngjeshur me makineri.	m3	2,400	0.48	144.000				
2	3.198	Cilindrim kasonete me rul	m2	8,000	0.01	10.000				
3	3.211	Shtrese çakelli mbeturine kave t=20cm, perhapur e ngjeshur makineri	m2	8,000	0.545	545.000				
3.Punime per ndertimin e rruges Kryesore ALLPRENAJ (DEVIJIMI) L=220ml										
1	3.179	Ndertim kasonete ne toke mesatare	m2	2,200	3.66	1,006.500				
2	3.198	Cilindrim kasonete me rul	m2	2,200	0.01	2.750				
3	An.164/1b	Mbushje me cakell e gur gurore ne trupin e rruges, perhapur e ngjeshur me makineri.	m3	1,320	0.48	79.200				
4	3.212	Shtrese çakelli t=10/15cm, makadam, perhapur e ngjeshur makineri. (3*15)	m2	5,280	0.134	88.440				
5	3.212/c	Shtrese stabilizant t=10cm	m2	1,760	0.19	41.800				
6	3.222/2	Shtrese binderi me granil gur kave,6cm,me makineri	m2	1,100	0.141	19.388				
7	3.226/1	Shtrese asfaltbetoni me granil guri kave, 4cm, me makineri	m2	1,100	0.116	15.950				
8	2.290	Bordura trotuari 20x35cm te parapergatitura	ml	220	0.7	19.250				
9	2.291	Bordura trotuari 25x12cm te derdhura ne vend	ml	220	1.2	33.000				
10	2.262/3	Shterese betoni C 16/20 (ne bordure)	m3	9	9.33	10.496				
11	2.262/4	Shterese betoni C 16/20 (kuneta)	m3	11	9.33	12.829				
12	2.288	Trotuar me pllaka granili me boje pa borduren e betonit	m2	440	2.4	132.000				

13	An165	F.V. Fidane shkurre dekorative "Oleander"	cope	150	1	18.750			
14	An167	F.V. bredha me d >10cm	cope	124	1.075	16.663			
15	An169	F.V. peme dekorative bli/selvi	cope	52	1	6.500			
16	An155	F.V. tabela rrugore te ndryshme D=90cm	cope	6	0.5	0.375			
17	An151	Vizime me boje bikomponente	m2	30	0.5	1.875			
18	An152	Vizime me boje bikomponente me gjeresi 15 cm	ml	660	0.1	8.250			
4.Punime per ndertimin e rrugeve te brendshme (KRYESORE PERIMETRALE BLLOQEVE)									
Sip.3500m2									
1	An.164/1b	Mbushje me cakell e gur gurore ne trupin e rruges, perhapur e ngjeshur me makineri.	m3	1,050	0.48	63.000			
2	3.198	Cilindrim kasonete me rul	m2	3,500	0.01	4.375			
3	3.210	Shtrese çakelli mbeturine kave t=15cm, perhapur e ngjeshur makineri	m2	3,500	0.26	113.750			
4	3.212/b	Shtrese stabilizant t=10cm	m2	3,500	0.19	83.125			
5	2.262/4	Shtrese betoni C 16/20 t=7cm	m3	257	9.33	299.726			
6	2.166	F V hekur betoni periodik Ø 6 - 10 mm	ton	7.76	60.63	58.811			
5.Punime per ndertimin e Blloqeve									
1	2.109/2	Themel e xokol betoni C - 12/15	m3	200	9.44	236.000			
2	2.112/2	Mure buto betoni C - 12/15	m3	328	16.6	680.600			
3	2.258	Shtese zhavori nen strukturen e murit	m3	82	1.2	12.300			
6.Punime Kanalizimi I Ujrave te Bardha									
1	3.89/b	Germim dheu me ekskavator goma 0.25 m ³ , ne kanale gjeresi > 2 m, toke zak, kategoria III, me shk ne mjet	m ³	454	0.1	5.675			
2	3.158/4a	Transport dheu me auto deri 4.0 km	m ³	454	0.4	22.700			
3	2.258	Shtrese zhavori nen tubo t=20cm	m ³	40	1.2	6.000			
4	2.262/3	Shtrese betoni C 12/15 nen tubo t=20cm	m ³	40	9.33	46.650			
5	3.An/1t	F V tuba te brinjezuar HDPE SN8 d=315 mm	ml	200	1.5	37.500			
6	2.523/1	F V tuba pvc d200	ml	510	0.242	15.428			
7	An-22/1	Pusete b/a shiu 40 x 40, h = 100 cm, me kapak gize cdo25m	copë	28	5.3	18.550			
8	An	Ulluk polimer me grille gize	ml	32	1	4.000			
9	An/164/1b	Mbushje kanali me cakull + ngjeshje	m ³	300	0.48	18.000			
10	3.363	Tombino me tuba betoni Ø 400, mbi shtrese betoni	m	220	2.5	68.750			
						Shuma	3,950		

Numri i Punetoreve 50

Numri i Diteve Kalendarike 111

Ing.Ariola Beqo

Ing.Klajdi Myzeqari

Ing.Gani Myzeqari

Ark.Alban Manoku

Ark.Entjol Monka

Drejtoria e Planifikimit dhe Zhvillimit te Territorit

Ing.Mimoza Haxhiu