

GRAFIKU I PUNIMEVE

AFATI I PUNIMEVE 88 DITE PUNE

Objekti: Ndertim Rruga Betim Muco "Babrru Koder e Kuqe" B=9m , (basf= 5 ml+ 2x0.5 kunet+ 2x1.5 trotuar)					88 Dite pune	
	An.	Emertimi i Punimeve	Njesia	Sasia		
I						
PUNIME NE RRUGE						
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA		
1	3.139	Germim dheu me eskavator	m ³	896		
2	3.158/5a	Transport dheu me auto 5km	m ³	896		
3	3.396	Mbushje me çakell shkembor	m ³	448		
4	3.211	Shtrese çakelli T=20cm	m ²	4480		
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	4480		
6	3.222/2	Shtrese binderi 1x6 cm	m ²	4480		
7	3.226/1	Shtrese asfaltobetoni 1x4cm	m ²	4480		
8	2.207	Mure betoni C12/15(themel,xokol betoni)	m ³	448.00		
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	11.20		
10	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	12		
11	3.558	elektrike prej betoni perfshire linjat dhe aksesoret)	cope	10		
12	2/426/2	Prishje mure me bloqe + transport	m ³	537.6		
13	3.949/1	Vizime me boje bikomponente 15cm	ml	2688		
14	3.934/1	Tabele sinjalistike 60-90cm	cope	6		
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA		
1	3.139	Germim dheu me eskavator	m ³	1390.4		
2	3.158/5a	Transport çakelli me auto 5km	m ³	1390.4		
3	3.396	Mbushje me çakell shkembor	m ³	695.2		
4	3.an/1t	F.V. Tuba I brinjezuar Ø 315	ml	1,738		
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	88		
6	2.An.23	Puseta shiu me zgare 40x60 + kapak gize	cope	60		
III						
PUNIME NE KUN						
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA		
1	3.139	Germim dheu me eskavator	m ³	184		
2	3.158/5a	Transport çakelli me auto 5km	m ³	184		
3	3.396	Mbushje me çakell shkembor	m ³	92		
4	3.an/1t	F.V. Tuba I brinjezuar Ø 315	ml	460		
5	2.599	Pusete shkarkimi b/a,100 x 100 cm, h = 150 cm	cope	18		
IV						
PUNIME TROTUARE(2x1.5 m)						
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA		
1	3.139	Germim dheu me eskavator	m ³	196.00		
2	3.158/5a	Transport dheu me auto 5km	m ³	196.00		
3	3.396	Mbushje me çakell shkembor	m ³	197.12		
4	3.208	Shtrese çakelli T=10cm	m ²	1971.20		
5	3.212/a	Shtrese stabilizanti ne trotuar T=5cm	m ²	1971.20		
6	3.616/a	F.V. Bordura betoni e parapregatitur M-250 15x25 cm	ml	1792		
7	2/262/4	Beton per fiksime bordure C16/20	m ³	53.76		
8	3.620	Pllaka betoni t=6 cm	m ²	1963.0		
V						
PUNIMET VEPRA ARTI(MURE MBAJTESE)						
1	3.105/a	Germim dheu me eskavator zinxhir 0.5 m ³ , ne kanale gjeresi deri 2 m, prani uji ~1m, kategoria IV, me shk ne mjet	m ³	183.73		
2	3.158/5a	Transport dheu me auto deri 5.0 km	m ³	183.73		
3	3.243	Struktura monolite betoni C 16/20	m ³	956		
4	3.287	F V hekur betoni i zakonshem Ø 6 ~ 10mm	ton	19.20		
5	3.288	F V hekur betoni i zakonshem Ø > 12mm	ton	33.5		
VI						
PUNIME PER NDRICIMIN						
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA		
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	896		
2	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndrçimin	ml	896		
3	3.176	F.v puseta elektrike kontrolli PVC 40x40 x40	cope	25		
4	3.139	Germime dheu me eskavator me goma	m ³	107		
5	3.158/5a	Transport dheu me auto 5km	m ³	107		
6	2.261/1	Mbushje me rere	m ³	53.5		
7	3.396	Mbushje me çakell shkembor	m ³	53.5		

88 Dite pune