

**GRAFIKU I PUNIMEVE**

**AËATI I PUNIMEV :108 DITE PUNE**

<b>OBJEKTI: Ndertim Rruget Blloku 2 Bathore 7</b>					
<b>OBJEKTI : Ndertim Rruga "Margegaj" Bathore7</b>					
<b>I</b>	<b>PUNIME NE RRUGE</b>				<b>108 DITE PUNE</b>
<b>NR.</b>	<b>Nr.An</b>	<b>PERSHKRIMI I PUNIMEVE</b>	<b>NJESIA</b>	<b>SASIA</b>	
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	86	
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	86	
3	3.164/1b	Mbushje me çakell shkembor+bankine	m <sup>3</sup>	107.31	
4	3.211	Shtrese çakelli T=20cm	m <sup>2</sup>	860	
5	3.212/b	Shtrese stabilizanti t=10cm	m <sup>2</sup>	860	
6	3.222/1	Shtrese binderi 1x5 cm	m <sup>2</sup>	860	
7	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri	m <sup>2</sup>	860	
8	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor ).Termoplastike (paste ) anesoret + aksi+vije zime kembesoret	ml	480	
9	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	3	
10	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	2	
<b>OBJEKTI : Ndertim Rruga "Shishtavec" Bathore7</b>					
<b>I</b>	<b>PUNIME NE RRUGE</b>				
<b>NR.</b>	<b>Nr.An</b>	<b>PERSHKRIMI I PUNIMEVE</b>	<b>NJESIA</b>	<b>SASIA</b>	
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	86	
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	86	
3	3.164/1b	Mbushje me çakell shkembor+bankine	m <sup>3</sup>	103.2	
4	3.211	Shtrese çakelli T=20cm	m <sup>2</sup>	860	
5	3.212/b	Shtrese stabilizanti t=10cm	m <sup>2</sup>	860	
6	3.222/1	Shtrese binderi 1x5 cm	m <sup>2</sup>	860	
7	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri	m <sup>2</sup>	860	
8	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor ).Termoplastike (paste ) anesoret + aksi+vije zime kembesoret	ml	480	
9	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	3	
10	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	2	
<b>OBJEKTI : Ndertim Rruga "Terthore" Bathore7</b>					
<b>I</b>	<b>PUNIME NE RRUGE</b>				
<b>NR.</b>	<b>Nr.An</b>	<b>PERSHKRIMI I PUNIMEVE</b>	<b>NJESIA</b>	<b>SASIA</b>	
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	86	
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	86	
3	3.164/1b	Mbushje me çakell shkembor+bankine	m <sup>3</sup>	103.2	
4	3.211	Shtrese çakelli T=20cm	m <sup>2</sup>	860	
5	3.212/b	Shtrese stabilizanti t=10cm	m <sup>2</sup>	860	
6	3.222/1	Shtrese binderi 1x5 cm	m <sup>2</sup>	860	
7	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri	m <sup>2</sup>	860	
8	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor ).Termoplastike (paste ) anesoret + aksi+vije zime kembesoret	ml	480	
9	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	3	
10	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	2	
<b>OBJEKTI : Ndertim Rruga "Topojan" Bathore7</b>					
<b>I</b>	<b>PUNIME NE RRUGE</b>				
<b>NR.</b>	<b>Nr.An</b>	<b>PERSHKRIMI I PUNIMEVE</b>	<b>NJESIA</b>	<b>SASIA</b>	
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	116.1	
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	116.1	
3	3.164/1b	Mbushje me çakell shkembor+bankine	m <sup>3</sup>	103.2	
4	3.211	Shtrese çakelli T=20cm	m <sup>2</sup>	860	
5	3.212/b	Shtrese stabilizanti t=10cm	m <sup>2</sup>	860	
6	3.222/1	Shtrese binderi 1x5 cm	m <sup>2</sup>	860	

108 DITE PUNE

7	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri	m <sup>2</sup>	860
8	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor ).Termoplastike (paste ) anesoret + aksi+vije zime kembesoret	ml	480
9	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	2
<b>II PUNIME NE KUZ</b>				
<b>NR.</b>	<b>Nr.An</b>	<b>PERSHKRIMI I PUNIMEVE</b>	<b>NJESIA</b>	<b>SASIA</b>
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	258
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	258
3	3.396	Mbushje me cakell pas mureve	m <sup>3</sup>	205
4	3.164/1t	F.V. tuba te Brinjezuar SN-8 d=315 mm ( perfshire reren per mbrojtjen e tubit )	ml	212
5	2.599	F.V. pusete shkarkimi 100x100, h=150, me kapak gize	cope	4
<b>OBJEKTI : Ndertim Rruga "Shtiqen" Bathore7</b>				
( L =215ml, basf= 4m, KUZ -D=315mm)				
<b>I PUNIME NE RRUGE</b>				
<b>NR.</b>	<b>Nr.An</b>	<b>PERSHKRIMI I PUNIMEVE</b>	<b>NJESIA</b>	<b>SASIA</b>
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	86
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	86
3	3.164/1b	Mbushje me cakell shkembor+bankine	m <sup>3</sup>	103.2
4	3.211	Shtrese cakelli T=20cm	m <sup>2</sup>	860
5	3.212/b	Shtrese stabilizanti t=10cm	m <sup>2</sup>	860
6	3.222/1	Shtrese binderi 1x5 cm	m <sup>2</sup>	860
7	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri	m <sup>2</sup>	860
8	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor ).Termoplastike (paste ) anesoret + aksi+vije zime kembesoret	ml	480
9	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	2
<b>II PUNIME NE KUZ</b>				
<b>NR.</b>	<b>Nr.An</b>	<b>PERSHKRIMI I PUNIMEVE</b>	<b>NJESIA</b>	<b>SASIA</b>
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	258
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	258
3	3.164/1b	Mbushje me cakell shkembor	m <sup>3</sup>	205
4	3.164/1t	F.V. tuba te Brinjezuar SN-8 d=315 mm ( perfshire reren per mbrojtjen e tubit )	ml	212
5	2.599	F.V. pusete shkarkimi 100x100, h=150, me kapak gize	cope	4
<b>OBJEKTI : Ndertim Rruga "Surroj" Bathore7</b>				
<b>I PUNIME NE RRUGE</b>				
<b>NR.</b>	<b>Nr.An</b>	<b>PERSHKRIMI I PUNIMEVE</b>	<b>NJESIA</b>	<b>SASIA</b>
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	117.21
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	117.21
3	3.164/1b	Mbushje me cakell shkembor+bankine	m <sup>3</sup>	129
4	3.211	Shtrese cakelli T=20cm	m <sup>2</sup>	860
5	3.212/b	Shtrese stabilizanti t=10cm	m <sup>2</sup>	860
6	3.222/1	Shtrese binderi 1x5 cm	m <sup>2</sup>	860
7	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri	m <sup>2</sup>	860
8	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor ).Termoplastike (paste ) anesoret + aksi+vije zime kembesoret	ml	480
9	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	3
10	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	2
<b>OBJEKTI : Ndertim Rruga "Llugaj" Bathore 7</b>				
<b>J</b>	<b>An.</b>	<b>Emertimi i Punimeve</b>	<b>Njesia</b>	<b>Sasia</b>
<b>I PUNIME NE RRUGE</b>				
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	176
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	176
3	3.164/1b	Mbushje me cakell shkembor	m <sup>3</sup>	528

4	2.37/5a	Transport çakelli me auto 5km	m <sup>3</sup>	528
5	3.211	Shtrese çakelli T=20cm	m <sup>2</sup>	1760
6	3.212/b	Shtrese stabilizanti t=10cm	m <sup>2</sup>	1760
7	3.222/1	Shtrese binderi 1x5 cm	m <sup>2</sup>	1760
8	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri	m <sup>2</sup>	1760
9	2,111	Mure betoni C12/15(themel,xokol betoni)	m <sup>3</sup>	154
10	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	4.2
11	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	9
12	3.558	Spostim shtylle elektrike (Cmontim dhe montim shtylle elektrike prej betoni perfshire linjat dhe aksesoret)	cope	4
13	2.426/2	Prishje mure me blloqe + transport	m <sup>3</sup>	92
14	3.949/1	Vizime me boje bikomponente 15cm	ml	1030
15	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	3
<b>II</b>		<b>PUNIME NE KUB</b>		
<b>NR.</b>	<b>Nr.An</b>	<b>PERSHKRIMI I PUNIMEVE</b>	<b>NJESIA</b>	<b>SASIA</b>
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	352
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	352
3	3.164/1b	Mbushje me çakell shkembor	m <sup>3</sup>	272
4	3.164/1t	F.V. tuba te Brinjezuar SN-8 d=315 mm ( perfshire reren per mbrojtjen e tubit )	ml	862
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m <sup>3</sup>	43.1
6	2.342	Pusete shiu 40 x 60, h = 100 cm, me kapak gize	cope	30
<b>III</b>		<b>PUNIME TROTUARE( 2*1 m)</b>		
<b>NR.</b>	<b>Nr.An</b>	<b>PERSHKRIMI I PUNIMEVE</b>	<b>NJESIA</b>	<b>SASIA</b>
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	44
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	44
3	3.164/1b	Mbushje me çakell shkembor	m <sup>3</sup>	132
4	3.208	Shtrese çakelli t=10cm, makadam, perhapur e ngjeshur me makineri	m <sup>2</sup>	572
5	3.212/b	Shtrese stabilizanti ne trotuar T=10cm	m <sup>2</sup>	572
6	3.616/a	F V bordura betoni 15x25cm	ml	880
7	2.262/4	Beton per fiksime bordure C16/20	m <sup>3</sup>	26.4
8	3.620	Trotuar, me 6 cm beton, me pllaka	m <sup>2</sup>	545
<b>IV</b>		<b>PUNIME PER NDRICIMIN</b>		
<b>NR.</b>	<b>Nr.An</b>	<b>PERSHKRIMI I PUNIMEVE</b>	<b>NJESIA</b>	<b>SASIA</b>
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	440
2	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndrçimin	ml	440
3	3.170	F V pusete elektrike kontrolli PVC 40x40x40cm	cope	12
4	An-19	F.v puseta betoni me kapak gize 80x80x100mm	cope	2
5	3.139	Germime dheu me ekskavator me goma	m <sup>3</sup>	88
6	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	88
7	2.261	Mbushje me rere	m <sup>3</sup>	52.8
8	3.353	Mbushje me shkemb te germuar me pare	m <sup>3</sup>	35.2
9	2.37/5a	Transport cakull me auto 5km	m <sup>3</sup>	35.2

Ing. Eglantina Disha