



**REPUBLIKA E SHQIPERISE  
BASHKIA KAMEZ**

**GRAFIKU I PUNIMEVE - 89 DITE PUNE**

**OBJEKTI: Ndertim Rruget Blloku 3 Bathore 7**

**OBJEKTI : Ndertim Rruga "Zapod" Bathore7**

( L =215ml, basf= 4m, )

89 DITE PUNE

I PUNIME NE RRUGE					KOHEZGJATJA E PUNIMEVE
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	86	<b>89 DITE PUNE</b>
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	86	
3	3.164/1b	Mbushje me çakell shkembor+bankine	m <sup>3</sup>	103.2	
4	3.211	Shtrese çakelli T=20cm	m <sup>2</sup>	860	
5	3.212/b	Shtrese stabilizanti t=10cm	m <sup>2</sup>	860	
6	3.222/1	Shtrese binderi 1x5 cm	m <sup>2</sup>	860	
7	3.224/1	Shtrese asfaltbetoni me granil guri kave, 3cm, me makineri	m <sup>2</sup>	860	
8	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor ).Termoplastike (paste ) anesoret + aksi+vijejzime kembesoret	ml	480	
9	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Ø 1.0 m	cope	4	
10	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	2	
<b>SHUMA I</b>					

**OBJEKTI : Ndertim Rruga "Kol Idromeno" Bathore7**

( L =215ml, basf= 4m, KUZ -D=315mm)

I PUNIME NE RRUGE				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	86
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	86
3	3.164/1b	Mbushje me çakell shkembor+bankine	m <sup>3</sup>	103.2
4	3.211	Shtrese çakelli T=20cm	m <sup>2</sup>	860
5	3.212/b	Shtrese stabilizanti t=10cm	m <sup>2</sup>	860
6	3.222/1	Shtrese binderi 1x5 cm	m <sup>2</sup>	860
7	3.224/1	Shtrese asfaltbetoni me granil guri kave, 3cm, me makineri	m <sup>2</sup>	860
8	2.111	Mure betoni C12/15(themel,xokol betoni)	m <sup>3</sup>	35.2
9	3.288	F.V Hekur betoni I zakonshem O > 12 mm	ton	0.96
10	2.426/2	Prishje mure me blloqe + transport	m <sup>3</sup>	64
11	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor ).Termoplastike (paste ) anesoret + aksi+vijejzime kembesoret	ml	480
12	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	2
<b>SHUMA I</b>				

**II  
PUNIME NE KUZ**

NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	206.4
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	206.4
3	3.396	Mbushje me cakell pas mureve	m <sup>3</sup>	186
4	3.164/1t	F.V. tuba te Brinjezuar SN-8 d=315 mm ( perfshire reren per mbrojtjen e tubit )	ml	211
5	2.599	F.V. pusete shkarkimi 100x100, h=150, me kapak gize	cope	4
<b>SHUMA II</b>				
<b>SHUMA I-II</b>				

**OBJEKTI : Ndertim Rruga "Frang Bardhi" Bathore7**

( L =217ml, basf= 4m, )

I PUNIME NE RRUGE				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	86.8
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	86.8

4/1b	Mbushje me çakell shkembor+bankine	m <sup>3</sup>	86.8	
3.211	Shtrese çakelli T=20cm	m <sup>2</sup>	868	
3.212/b	Shtrese stabilizanti t=10cm	m <sup>2</sup>	868	
6	3.222/1	Shtrese binderi 1x5 cm	m <sup>2</sup>	868
7	3.224/1	Shtrese asfaltbetoni me granil guri kave, 3cm, me makineri	m <sup>2</sup>	868
8	2.111	Mure betoni C12/15(themel,xokol betoni)	m <sup>3</sup>	35.2
9	3.288	F.V Hekur betoni I zakonshem O > 12 mm	ton	0.96
10	2.426/2	Prishje mure me blloqe + transport	m <sup>3</sup>	64
11	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor ).Termoplastike (paste ) anesoret + aksi+vije zime kembesoret	ml	484
12	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	5
13	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	2
<b>SHUMA I</b>				

**OBJEKTI : Ndertim Rruga "Gjon Buzuku" Bathore7**

( L =217ml, B=5ml, basf= 4m, +0.5mKUB ,bankine, KUB -D=315mm)

<b>I PUNIME NE RRUGE</b>				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	97.65
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	97.65
3	3.164/1b	Mbushje me çakell shkembor+bankine	m <sup>3</sup>	118.482
4	3.211	Shtrese çakelli T=20cm	m <sup>2</sup>	868
5	3.212/b	Shtrese stabilizanti t=10cm	m <sup>2</sup>	868
6	3.222/1	Shtrese binderi 1x5 cm	m <sup>2</sup>	868
7	3.224/1	Shtrese asfaltbetoni me granil guri kave, 3cm, me makineri	m <sup>2</sup>	868
8	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor ).Termoplastike (paste ) anesoret + aksi+vije zime kembesoret	ml	484
9	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	2
<b>SHUMA I</b>				

<b>II PUNIME NE KUB</b>				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	208.32
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	208.32
3	3.396	Mbushje me cakell pas mureve	m <sup>3</sup>	191
4	3.164/1t	F.V. tuba te Brinjezuar SN-8 d=315 mm ( perfshire reren per mbrojtjen e tubit )	ml	217
5	2.342	Pusete shiu 40 x 60, h = 100 cm, me kapak gize	cope	8
<b>SHUMA III</b>				
<b>SHUMA I-II</b>				

**OBJEKTI : Ndertim Rruga "Jeronim De Rada" Bathore7**

( L =213ml, B=5ml, basf= 4m, 0.5m bankine ne dy anet)

<b>I PUNIME NE RRUGE</b>				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	106.5
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	106.5
3	3.164/1b	Mbushje me çakell shkembor+bankine	m <sup>3</sup>	106.5
4	3.211	Shtrese çakelli T=20cm	m <sup>2</sup>	852
5	3.212/b	Shtrese stabilizanti t=10cm	m <sup>2</sup>	852
6	3.222/1	Shtrese binderi 1x5 cm	m <sup>2</sup>	852
7	3.224/1	Shtrese asfaltbetoni me granil guri kave, 3cm, me makineri	m <sup>2</sup>	852
8	2.111	Mure betoni C12/15(themel,xokol betoni)	m <sup>3</sup>	93.72
9	3.288	F.V Hekur betoni I zakonshem O > 12 mm	ton	2.5
10	2.426/2	Prishje mure me blloqe + transport	m <sup>3</sup>	170.4
8	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor ).Termoplastike (paste ) anesoret + aksi+vije zime kembesoret	ml	476
9	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	2
<b>SHUMA I</b>				

**OBJEKTI : Ndertim Rruga "Syri kalter +seg.1" Bathore7**

( L =215+57=272ml, B=4.5ml, basf= 4m,+0.5m kub , KUB -D=315mm)

<b>I PUNIME NE RRUGE</b>				
--------------------------	--	--	--	--

PERSHIKRIMI I PUNIMEVE			NJESIA	SASIA
3.139	Germim dheu me eskavator		m <sup>3</sup>	122.4
3.158/5a	Transport dheu me auto 5km		m <sup>3</sup>	122.4
3.164/1b	Mbushje me çakell shkembor+bankine		m <sup>3</sup>	122.4
4 3.211	Shtrese çakelli T=20cm		m <sup>2</sup>	1088
5 3.212/b	Shtrese stabilizanti t=10cm		m <sup>2</sup>	1088
6 3.222/1	Shtrese binderi 1x5 cm		m <sup>2</sup>	1088
7 3.224/1	Shtrese asfaltbetoni me granil guri kave, 3cm, me makineri		m <sup>2</sup>	1088
8 3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor ).Termoplastike (paste ) anesoret + aksi+vije zime kembesoret		ml	594
9 3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60		cope	2

**SHUMA I**

II PUNIME NE KUB				
NR.	Nr.An	PERSHIKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	326.4
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	326.4
3	3.396	Mbushje me cakell pas mureve	m <sup>3</sup>	302
4	3.164/1t	F.V. tuba te Brinjezuar SN-8 d=315 mm ( perfshire reren per mbrojtjen e tubit )	ml	269
5	2.342	Pusete shiu 40 x 60, h = 100 cm, me kapak gize	cope	9

**SHUMA II**

**SHUMA I-II**

**OBJEKTI : Ndertim Rruga "Hena Neptuni" Bathore7**

( L =150ml, B=5ml, basf= 4m, )

I PUNIME NE RRUGE				
NR.	Nr.An	PERSHIKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	60
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	60
3	3.164/1b	Mbushje me çakell shkembor+bankine	m <sup>3</sup>	60
4	3.211	Shtrese çakelli T=20cm	m <sup>2</sup>	600
5	3.212/b	Shtrese stabilizanti t=10cm	m <sup>2</sup>	600
6	3.222/1	Shtrese binderi 1x5 cm	m <sup>2</sup>	600
7	3.224/1	Shtrese asfaltbetoni me granil guri kave, 3cm, me makineri	m <sup>2</sup>	600
8	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor ).Termoplastike (paste ) anesoret + aksi+vije zime kembesoret	ml	350
9	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	4
10	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	2

**SHUMA I**

**OBJEKTI : Ndertim Rruga "Helmut Kol" Bathore7**

( L =110ml, basf= 4m, )

I PUNIME NE RRUGE				
NR.	Nr.An	PERSHIKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m <sup>3</sup>	44
2	3.158/5a	Transport dheu me auto 5km	m <sup>3</sup>	44
3	3.164/1b	Mbushje me çakell shkembor+bankine	m <sup>3</sup>	67.26
4	3.211	Shtrese çakelli T=20cm	m <sup>2</sup>	440
5	3.212/b	Shtrese stabilizanti t=10cm	m <sup>2</sup>	440
6	3.222/1	Shtrese binderi 1x5 cm	m <sup>2</sup>	440
7	3.224/1	Shtrese asfaltbetoni me granil guri kave, 3cm, me makineri	m <sup>2</sup>	440
8	2,111	Mure betoni C12/15(themel,xokol betoni)	m <sup>3</sup>	15.6
9	3.288	F.V Hekur betoni I zakonshem O > 12 mm	ton	0.36
8	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor ).Termoplastike (paste ) anesoret + aksi+vije zime kembesoret	ml	410
9	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	5
10	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	2