



REPUBLIKA E SHQIPERISE
BASHKIA KAMEZ
GRAFIKU I PUNIMEVE - 92 DITE PUNE

Objekti: Ndertim paralel me Rrugen Lidhja e Prizrenit "Paskuqan 1" B=7m , (basf= 4.5 ml+ 1x0.5 kunet+ 2x1.0 trotuar)

Objekti: Ndertim paralel me Rrugen Lidhja e Prizrenit "Paskuqan 1" B=7m , (basf= 4.5 ml+ 1x0.5 kunet+ 2x1.0 trotuar)					
A	An.	Emertimi i Punimeve	Njesia	Sasia	KOHEZGJATJA E PUNIMEVE
I	PUNIME NE RRUGE				92 DITE PUNE
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	92 DITE PUNE
1	3.139	Germim dheu me eskavator	m ³	645	
2	3.158/5a	Transport dheu me auto 5km	m ³	645	
3	3.396	Mbushje me çakell shkembor	m ³	290.25	
4	3.211	Shtrese çakelli T=20cm	m ²	2902.5	
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	2902.5	
6	3.222/2	Shtrese binderi 1x6 cm	m ²	2902.5	
7	3.226/1	Shtrese asfaltobetoni 1x4cm	m ²	2902.5	
8	2.207	Mure betoni C12/15(themel,xokol betoni)	m ³	322.50	
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	5.64	
10	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Ø 1.0 m	cope	8	
11	3.558	elektrike prej betoni perfshire linjat dhe aksesoret)	cope	10	
12	2/426/2	Prishje mure me blloqe + transport	m ³	348.3	
13	3.949/1	Vizime me boje bikomponente 15cm	ml	1935	
14	3.934/1	Tabele sinjalistike 60-90cm	cope	6	
II	PUNIME NE KUB				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	496	
2	3.158/5a	Transport çakelli me auto 5km	m ³	496	
3	3.396	Mbushje me çakell shkembor	m ³	248	
4	3.an/1t	F.V. Tuba I brinjezuar Ø 315	ml	620	
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	40.31	
6	2.An.23	Puseta shiu me zgare 40x60 + kapak gize	cope	19	
III	PUNIME NE KUN				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	184	
2	3.158/5a	Transport çakelli me auto 5km	m ³	184	
3	3.396	Mbushje me çakell shkembor	m ³	92	
4	3.an/1t	F.V. Tuba I brinjezuar Ø 315	ml	460	
5	2.599	Pusete shkarkimi b/a,100 x 100 cm, h = 150 cm	cope	18	
IV	PUNIME TROTUARE(2x1 m)				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.139	Germim dheu me eskavator	m ³	196.00	
2	3.158/5a	Transport dheu me auto 5km	m ³	196.00	
3	3.396	Mbushje me çakell shkembor	m ³	109.65	
4	3.208	Shtrese çakelli T=10cm	m ²	1096.50	
5	3.212/a	Shtrese stabilizanti ne trotuar T=5cm	m ²	1096.50	
6	3.616/a	F.V. Bordura betoni e parapregatitur M-250 15x25 cm	ml	1290	
7	2/262/4	Beton per fiksime bordure C16/20	m ³	38.7	
8	2.262/4	Shtrese betoni c 16/20	m ²	109.7	
VI	PUNIME PER NDRICIMIN				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	645	
2	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndricimin	ml	645	
3	3.176	F.v puseta elektrike kontrolli PVC 40x40 x40	cope	25	
4	3.139	Germime dheu me ekskavator me goma	m ³	107	
5	3.158/5a	Transport dheu me auto 5km	m ³	107	
6	2.261/1	Mbushje me rere	m ³	53.5	
7	3.396	Mbushje me çakell shkembor	m ³	53.5	
SHUMA E RRUGES VAZHDIM I RRUGES Lidhja e Prizrenit					
Ndertim Rruga paralel rr. Ibrahim Rugova Bathore 5 L=512 m + B=5.5 m , (basf= 4.5 ml+ bankine 2*0.5)					

NR.	Nr.Af	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	512.0
2	3.158/5a	Transport dheu me auto 5km	m ³	512
3	3.396	Mbushje me çakell shkembor	m ³	230.4
4	3.211	Shtrese çakelli T=20cm	m ²	2,304
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	2304
6	3.222/2	Shtrese binderi 1x6 cm	m ²	2304
7	3.226/1	Shtrese asfaltobetoni 1x4cm	m ²	2304
8	2.207	Mure betoni C12/15(themel,xokol betoni)	m ³	76.80
9	3.288	F.V Hekur betoni I zakonshem O > 10 mm	ton	1.09955
10	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	4
11	3.558	Spostim shtylle elektrike (Cmontim dhe montim shtylle elektrike prej betoni perfshire linjat dhe aksesoret)	cope	6
12	2/426/2	Prishje mure me blloqe + transport	m ³	68.00
13	3.949/1	Vizime me boje bikomponente 15cm	ml	1,536
14	3.934/1	Tabele sinjalistike 60-90cm	cope	3

Ing. Hajredin Murgu

