



REPUBLIKA E SHQIPERISE
BASHKIA KAMEZ
GRAFIKU I PUNIMEVE - 59 DITE PUNE

OBJEKTI : Ndertim blloku Rrugesh ne Lagjen Kamez 5

OBJEKTI : Ndertim Rruga "BURIMI" Kamez 5

(L =210ml, B=5ml, basf= 4m, 0.5m bankine ne dy anet, KUZ -D=315mm)

PUNIME NE RRUGE					KOHEZGJATJA E PUNIMEVE
I	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	
					59 DITE PUNE
1	3.139	Germim dheu me eskavator	m ³	112.5	
2	3.158/5a	Transport dheu me auto 5km	m ³	112.5	
3	3.164/1b	Mbushje me çakell shkembor+bankine	m ³	135	
4	3.211	Shtrese çakelli T=20cm	m ²	900	
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	900	
6	3.222/1	Shtrese binderi 1x5 cm	m ²	900	
7	3.224/1	Shtrese asfaltbetoni me granil guri kave, 3cm, me makineri	m ²	900	
8	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor).Termoplastike (paste) anesoret + aksi+viejzime kembesoret	ml	500	
9	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	3	

59 DITE PUNE

PUNIME NE KUZ				
II	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	270
2	3.158/5a	Transport dheu me auto 5km	m ³	270
3	3.396	Mbushje me cakell pas mureve	m ³	217
4	3.164/1t	F.V. tuba te Brinjezuar SN-8 d=315 mm (perfshire reren per mbrojtjen e tubit)	ml	221
5	2.599	F.V. pusete shkarkimi 100x100, h=150, me kapak gize	cope	5

Ndertim Rruga "GUCIA" Kamez 5

(L =230ml, B=5ml, basf= 4m, 0.5m bankine ne dy anet, KUZ -D=315mm)

PUNIME NE RRUGE				
I	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	72.5
2	3.158/5a	Transport dheu me auto 5km	m ³	72.5
3	3.164/1b	Mbushje me çakell shkembor+bankine	m ³	87
4	3.211	Shtrese çakelli T=20cm	m ²	580
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	580
6	3.222/1	Shtrese binderi 1x5 cm	m ²	580
7	3.224/1	Shtrese asfaltbetoni me granil guri kave, 3cm, me makineri	m ²	580
8	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor).Termoplastike (paste) anesoret + aksi+viejzime kembesoret	ml	340
9	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	3

PUNIME NE KUZ				
II	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	139.2
2	3.158/5a	Transport dheu me auto 5km	m ³	139.2
3	3.396	Mbushje me cakell pas mureve	m ³	118
4	3.164/1t	F.V. tuba te Brinjezuar SN-8 d=315 mm (perfshire reren per mbrojtjen e tubit)	ml	142

5	2.599	F.V. pusete shkarkimi 100x100, h=150, me kapak gize	cope	3
Ndertim Rruga "Faik Hoxhaj (ish Miqesia)+3pingulet me Faik Hoxhen" Kamez 5				
(L =430ml+80+140+100, B=5ml, basf= 4m, 0.5m bankine ne dy anet, KUZ -D=315mm)				
I				
PUNIME NE RRUGE				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	385
2	3.158/5a	Transport dheu me auto 5km	m ³	385
3	3.164/1b	Mbushje me çakell shkembor+bankine	m ³	462
4	3.211	Shtrese çakelli T=20cm	m ²	3080
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	3080
6	3.222/1	Shtrese binderi 1x5 cm	m ²	3080
7	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri	m ²	3080
8	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor).Termoplastike (paste) anesoret + aksi+vije zime kembesoret	ml	1620
9	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	8
II				
PUNIME NE KUZ				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	378.4
2	3.158/5a	Transport dheu me auto 5km	m ³	378.4
3	3.396	Mbushje me cakell pas mureve	m ³	330
5	3.164/1t	F.V. tuba te Brinjezuar SN-8 d=315 mm (perfshire reren per mbrojtjen e tubit)	ml	422
6	2.599	F.V. pusete shkarkimi 100x100, h=150, me kapak gize	cope	8

Ing. Eglantina Disha