

GRAFİK PUNIMESH

AFATI:88 DITE PUNE

OBJEKTI : Rikualifikimi I Rruges "Silvio Berlusconi" +Ndertim rruget "Ernest Koliçi + Sander Prosi +Qemal Stafa"				88 Dite pune
OBJEKTI : Rikualifikimi I Rruges "Silvio Berlusconi" Frutikulture (L = 1030 ml, B =9m, basf= 5m,2x0.5kunete, 2x1.5mtrotuar.)				
A	An.	Emertimi i Punimeve	Njesia	Sasia
I				
PUNIME NE RRUGE				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	515
2	3.158/5a	Transport dheu me auto 5km	m ³	515
3	3.209	Shtrese çakelli T=10cm	m ²	2575
4	3.212/b	Shtrese stabilizanti t=10cm	m ²	2575
5	3.222/2	Shtrese binderi 1x6 cm	m ²	5150
6	3.226/1	Shtrese asfaltobetoni 1x4cm	m ²	5150
7	2,111	Mure betoni C12/15(themel,xokol betoni) themel+ mure mbajtes	m ³	156
8	3.288	F.V Hekur betoni I zakonshem O > 12 mm	ton	7.2
9	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	15
10	3.558	Spostim shtylle elektrike (Cmontim dhe montim shtylle elektrike prej betoni perfshire linjat dhe aksesoret)	cope	2
11	3.949/1	Vizime me boje bikomponente 15cm	ml	3240
12	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	10
SHUMA I				
II				
PUNIME NE KUB				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	721
2	3.158/5a	Transport dheu me auto 5km	m ³	721
3	3.164/1t	F.V. tuba te Brinjezuar SN-8 d=315 mm (perfshire reren per mbrojtjen e tubit)	ml	2020
4	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	101
5	2.342	Pusete shiu 40 x 60, h = 100 cm, me kapak gize	cope	68
SHUMA II				
III				
PUNIME TROTUARE(2*1.5 m)				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	154.5
2	3.158/5a	Transport dheu me auto 5km	m ³	154.5
3	3.164/1b	Mbushje me çakell shkembor	m ³	309
4	3.208	Shtrese çakelli t=10cm, makadam, perhapur e ngjeshur me makineri	m ²	2369
5	3.212/b	Shtrese stabilizanti ne trotuar T=10cm	m ²	2300
6	3.616/a	F V bordura betoni 15x25cm	ml	2060
7	2.262/4	Beton per fiksime bordure C16/20	m ³	61.8
8	3.620	Trotuar, me 6 cm beton, me pllaka	m ²	2131
SHUMA III				
IV				
PUNIME PER NDRICIMIN				
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.654/1	F.V. Tub korrogato Ø80 per telefonine	ml	2060
2	3.654/1	F.V. Tub korrogato Ø80 per elektrikun, ndricimin	ml	2060
3	3.167	FV shtylla metalike konike ndricimi H=9m PAICC-3	cope	30
4	3.168	FV krah shtylla metalike KRH - MSI 1500/1500/10	cope	30
5	3.175	FV ndricues Smart VP CL1 CR M-S 250W GG FAE 44004,me llampe 250W 230V	cope	30
6	An	F.V. morsete tre fazore +siguresa+kapak per shtyllen h=7	cope	30
7	3.182	FV elektroda tokezimi te xinguara 50x3mm L=150cm	cope	30

8	4.131/3.5	F.V.ne toke kablo Cu fuqie ÷1000V, me izolim gome e mbulose plastmasi, te armuar, 4x10mm2	ml	1030
9	2.500	F.V. Percjelles Tokezimi , Cu, S=35mm2, i zhveshur	ml	48
10	2.548	F. V. Kontator trefazor,380V,40A	cope	2
11	3.170	F V pusete elektrike kontrolli PVC 40x40x40cm	cope	30
12	An-19	F.v puseta betoni me kapak gize 80x80x100mm	cope	4
13	3.172	F V kuader komandimi komplet me santeri+fotoelement	cope	1
14	2.452	F.V. Kasete Metalike 36 Module	cope	1
15	3.139	Germime dheu me ekskavator me goma	m ³	154.5
16	3.158/5a	Transport dheu me auto 5km	m ³	154.5
17	2.261	Mbushje me rere	m ³	61.8
18	3.353	Mbushje me shkemb te germuar me pare	m ³	92.7
SHUMA IV				
V	PUNIME NE KUN L=310m(Skenderbeu-Onufri)			
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	248
2	3.158/5a	Transport dheu me auto 5km	m ³	248
3	3.396	Mbushje me cakell pas mureve	m ³	152
4	3.164/1t	F V tuba te brinjezuar HDPE SN8 d=600 mm	ml	301
5	2.575	Puse kontrolli 1x1x1.5m	cope	6
SHUMA V				
VI	PUNIME PER GJELBERIMIN			
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.619/a	FV Bordura betoni 6x20 cm	ml	360.5
OBJEKTI : Ndertim Rruga "Ernest Koliçi" Zall Mner				
(L = 107 ml, B =4m, basf= 3.5m, 1x0.5 kunet,)				
B	An.	Emertimi i Punimeve	Njesia	Sasia
I	PUNIME NE RRUGE			
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	37.45
2	3.158/5a	Transport dheu me auto 5km	m ³	37.45
3	3.164/1b	Mbushje me çakell shkembor	m ³	44.94
4	3.209	Shtrese çakelli T=10cm	m ²	374.5
5	3.212/b	Shtrese stabilizanti t=10cm	m ²	374.5
6	3.222/1	Shtrese binderi 1x5 cm	m ²	374.5
7	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri	m ²	374.5
8	3.558	Spostim shtylle elektrike (Cmontim dhe montim shtylle elektrike prej betoni perfshire linjat dhe aksesoret)	cope	1
9	3.581	Mbingritje h=0.5 m, Pusete ekzistuese UZ Φ 1.0 m	cope	2
10	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor) anesor + aksi+vijeze kembesoret	ml	294
11	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	2
II	PUNIME NE KUB			
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	37.45
2	3.158/5a	Transport dheu me auto 5km	m ³	37.45
3	3.396	Mbushje me cakell pas mureve	m ³	26.20
4	3.164/1t	F.V. tuba te Brinjezuar SN-8 d=315 mm (perfshire reren per mbrojtjen e tubit)	ml	105.8
5	2.262/4	Shtrese betoni c 16/20Kunete betoni M - 200	m ³	3.32
6	2.342	Pusete shiu 40 x 60, h = 100 cm, me kapak gize	cope	4
OBJEKTI : Ndertim Rruga "Sander Prosi"+rruga "Qemal Stafa" Frutikulture				
(L1 = 210 ml, L2=190ml, B =4m, basf= 4m)				
C	An.	Emertimi i Punimeve	Njesia	Sasia
I	PUNIME NE RRUGE			
NR.	Nr.An	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA
1	3.139	Germim dheu me eskavator	m ³	160
2	3.158/5a	Transport dheu me auto 5km	m ³	160
3	3.164/1b	Mbushje me çakell shkembor	m ³	160
4	3.209	Shtrese çakelli T=10cm	m ²	1600

5	3.212/b	Shtrese stabilizanti t=10cm	m ²	1600
6	3.222/1	Shtrese binderi 1x5 cm	m ²	1600
7	3.224/1	Shtrese asfaltobetoni me granil guri kave, 3cm, me makineri	m ²	1600
8	3.558	Spostim shtylle elektrike (Cmontim dhe montim shtylle elektrike prej betoni perfshire linjat dhe aksesoret)	cope	2
9	3.949/1	Vizime me boje bikomponente 15cm(shirita gjatesor dhe anesor) anesoret + aksi+vije zime kembesoret	ml	800
10	3.934/1	F.v. Tabele rrethi "detyrim" normal me D = 60	cope	4

Ing. Eglantina Disha