

GRAFIK PUNIMESH

OBJEKTI: RIKOSTRUKSION VEPRA UJORE

Nr.	Nr.An.	EMERTIMI I PUNIMEVE	Njesia	Sasia	Afati ne muaj		
					I	II	III
I		SISTEMIM PERROI FSHATI LEMINOT I= 65 ml					
1	3.105/b	Germim dheu me eskavator me gjeresi >2 ,prani uji me shkarkim ne mjet	m3	260			
2	3.158/1a	Transport dheu me auto deri 1 km	m3	260			
3	2.258/2	Nenshtrese zhavori t= 10cm,me ngjeshje	m3	18			
4	3.323	Ndertim mur guri me fugature llç M-50	m3	200			
5	3.243	Beton C - 20/25 (shtresa t=20 cm)	m3	36.5			
6	3.396	Mbushje me cakell pas mureve	m3	90			
8	3.237	Mure butobetoni 25% gure C 16/20(shpatullat e urave)	m3	48			
9	3.244	Struktura monolite betoni C 20/25 (Panelet 460x100x25 cm)	m3	14.5			
10	3.288	F V hekur betoni periodik Ø > 12 mm	ton	1.956			
11	2.262/4	Mbishtrese betoni C16/20 t=5-8 cm	m3	4			
		SHUMA I					
II		SISTEMIM PERROI FSHATI SHQITAS I= 70 ml					
1	3.99/b	Germim dheu me eskavator me gjeresi >2m ,prani uji me shkarkim ne mjet	m3	80			
2	3.158/1a	Transport dheu me auto deri 1 km	m3	80			
3	3.396	Mbushje me cakell pas mureve	m3	35			
4	2.258/2	Nenshtrese zhavori t= 10cm,me ngjeshje	m3	14			
5	3.237	Mure butobetoni 25% gure C12/15 (muret e peroit t= 30cm)	m3	42			
		SHUMA II					
III		NDERTIM PORTBARAZH KANALI KULLUES URA MALIQ					
1	3.99/b	Germim dheu me eskavator me gjeresi >2m ,prani uji me shkarkim ne mjet	m3	20			
2	3.158/1a	Transport dheu me auto deri 1 km	m3	20			
3	2.258/2	Nenshtrese zhavori t= 10cm,me ngjeshje	m3	2			
4	2.262/4	Beton C - 16/20 (shtresa t=30 cm)	m3	6			
5	3.237	Mure butobetoni 25% gure C12/15(muret e prizes)	m3	11			
		SHUMA III					
IV		VEESHJE KANALI UJITES V2 SHQITAS-ZVIRINE L=490 ml					
1	3.102/a	Germim dheu me eskavator me gjeresi deri ne 2m ,prani uji me shkarkim ne toke	m3	135			
2	2.258/2	Nenshtrese zhavori t= 10cm,me ngjeshje	m3	118			
3	2.262/4	Struktura monolite betoni C 16/20 t= 10 cm	m3	103			
		SHUMA IV					
V		VEESHJE KANALI UJITES POTGORIE NR 1 L= 245 ml					
1	3.102/a	Germim dheu me eskavator me gjeresi deri ne 2m ,prani uji me shkarkim ne toke	m3	50			

2	2.258/2	Nenshtrese zhavori t= 10cm,me ngjeshje	m3	59			
3	2.262/4	Struktura monolite betoni C 16/20 t= 10 cm	m3	51.5			
		SHUMA V					
VI	VESHJE KANALI UJITES POTGORIE NR 2 L= 200 ml						
1	3.102/a	Germim dheu me eskavator me gjeresi deri ne 2m ,prani uji me shkarkim ne toke	m3	40			
2	2.258/2	Nenshtrese zhavori t= 10cm,me ngjeshje	m3	48			
3	2.262/4	Struktura monolite betoni C 16/20 t= 10 cm	m3	42			
		SHUMA VI					
		SHUMA I-VI					
		TVSH 20 %					
		TOTALI					

Preventivi eshte hartuar sipas VKM Nr 216 date 13.04.2023



