

**GRAFIKU PUNIMEVE**

**Objekti: Rikonstruksion dhe shtese i Shkolles se mesme "ONUFRI"**

**Investitori : Bashkia "ELBASAN"**

**Afati punimeve : 24 021 Dite Pune**

**Afati per perfundimin e objektit : 11 muaj kalendarik per subjekt me 100 (specialist + punetor+manovrator)**

Nr	Nr.anal	EMERTIMI I PUNIMEVE	Njesia	Sasia	O.P/ NJESI	Totali	muaji i pare	muaji i dyte	muaji i trete	muaji i katert	muaji i peste	muaji i gjashte	muaji i shtate	muaji i tete	muaji i nente	muaji i dhjete	muaji i njembdhjete	verejtje	
<b>I - Punime prishje (Objekti egzistues)</b>							22ditpune	22ditpune	22ditpune	22ditpune	22ditpune	22ditpune	22ditpune	22ditpune	22ditpune	22ditpune	22ditpune	22ditpune	
1	An.2.310	Prishje suvatime muresh te brendshem deri 4 m	m2	6143	0.93	5,713	33 p/22d												
2	An.2.300	Prishje suvatim tavani	m2	2036	1.71	3,482	19 p/22d												
3	An.2.267/a	Prishje shtrese dyshemeje	m2	240	18.80	4,512	26p/22d												
4	2.426/3	Prishje shtrese betoni (hauzet e vjeter)	m3	2	18.80	38	1p/5d												
5	An.2.197	Prishje hidroizolim (tarace banjot)	m2	1260	0.30	378		23p/2d											
6	An2,268	Prishje shtrese granili shkalle	m2	70	0.92	64	1p/8d												
7	2.426	Prishje mure tulle	m3	160	2.20	352		15p/3d											
8	An2,370	Hegje dritare druri	m2	592	0.60	355		2p+2s/11d											
9	An2,383	Hegje dyer druri	m2	244	0.80	195		2p+2s/6											
10	An.2.413	F.V zgara dekorativa hekuri me figuracion mesatare	ton	1.6	0.80	1		1p+1s/1d											
11	An.2.An	F.V porte metalike dekorative	m2	5	0.80	4		1p+1s/1d											
12	An2.407	Prishje davancale dyer /dritare	m2	158	0.92	145		7p/3d											
13	An2.407	Prishje pllakash mbi parapetin e tarraces	m2	52	0.92	48		3p/2d											
14	An2.326	Prishje pllake majolike	m2	40	0.92	37		2p/2d											
15	An2,334	Prishje suvatime mure jashte H>8m(fasada)	m2	1462	1.32	1,930		11p/22d											
16	An2.209	Hegje ullukesh vertikale	ml	130	1.18	153		2p+2s/5d											
17	An.2.495	Hegje e paisjeve sanitare ekzistuese+ transport(magazinimi ne vendin e caktuar nga bashkia lavaman, pisuar etj.)	cope	50	1.77	89		1p+1s/5d											
18	An 2a-123 10	Hegje paisjeve elektrike + ndricues (magazinimi ne vendin e caktuar nga bashkia lavaman, pisuar etj.)	m2	248	0.53	130		1p+1s/8d											
19	2.37/5a	Transport materiale ndertimi, dheu me auto deri 5.0 km	m3	250	5.00	1,250	1man+ 3shof/22d	1man+ 3shof/22d											
<b>totali - I</b>			<b>ore pune</b>			<b>18,876</b>													
<b>II- Punime ndertimi (objekti egzistues)</b>																			
1	2.197	Hidroizolom tarace me 2 shtresa katrama	m2	925	1.05	971								3sp+3p/22d					
2	2.200	Shtrese niveluese me ll.c me t=2 cm mbi tarace	m2	795	0.68	541								3sp+3p/14d					
3	2.196	Hidroizolim me 1 shtresa katrama (banjot)	m2	306	0.74	226				2sp+2p/7d									
4	2.209/b	Ulluk shkarkimi vertikal me baker Ø 120	ml	130.0	3.55	462								2sp+2p/14d					
5	2.310	Suvatim mure tulle brenda	m2	6,090	1.77	10,779				50sp+11p/22d									
6	2.314	Suva trare e kollona h~4m me krah me llaç perzier M 25	m2	53	3.26	173				2sp+2p/5d									
7	2.300	Suva solete h ~ 4 m me drejtues, me krah	m2	114	2.98	340				2sp+2p/13d									
8	2.535/a	Termoizolim me lesh guri	m2	641	0.10	64				1sp+1p/5d									
9	2.297/b	Tavan i varur me pllaka gipsi 60x60cm	m2	2,036	1.09	2,219				7sp+3p/22d									
10	2.404/1	Boje hidroplastike importi cilesi e l-re	m2	5,898	0.36	2,123										10s+2p/22d			
11	2.334	Suva e zakonshme fasade mur tulle lartesi mbi 8 m	m2	1,462	2.62	3,830				7sp+3p/22d		8sp+3p/22d							
12	2.358	Veshje fasade me pllaka mermeri	m2	130	9.50	1,235						5sp+2p/22d							
13	2.358/b	Veshje fasade me polisterol kompakt jeshil t=5cm + rrjete + suvatim me grafiato.	m2	1,462	6.33	9,254				20sp+5p/22d		23sp+5p/22d							
14	2.404/1	Boje hidroplastike importi cilesi e l-re	m2	1,462	0.36	526										2s+1p/22d			

15	2.407	Pllake b/a granili mbi parapet tarace	m2	52	3.37	175											1sp+1p/22d						
16	2.262	Shtrese e varferuar nen pllaka	m3	215	9.33	2,006												9sp+3p/22d					
17	2.267/b	Shtrese me pllaka grez importi, permasat e pllakes sipas projektit	m2	2,036	2.53	5,151												25sp+5p/22d					
18	An. 2.326	Veshje me pllaka porcelanat importi (per tualetet+veshja e mureve te tualeteve h=2.4 sipas kerkeses se projektuesit)	m2	191	3.70	707												8sp+3p/8d					
19	2.324/b	Plintuse grez h=10 cm	ml	2,030	0.35	711												9sp+2p/10d					
20	2.383/1	F V dyer te brendeshme druri importi cilesi e l-re. zemer derras, kase derrase	m2	64.0	4.58	293												2sp+2p/9d					
21	2.388	Dyer druri zemer derrase, kase derrase, 1/2 xham	m2	112.0	2.00	224												1sp+1p/14d					
22	2.395/a	Dere d/alumini pa xham,me mbushje d/a	m2	69.4	2.40	167												1sp+1p/10d					
23	2.375/a	Dritare d/alumini dyfish xham	m2	592	2.20	1,302												5sp+3p/22d					
24	2.166	F V hekur betoni periodik Ø 6 - 10 mm	ton	0.500	60.63	30											2sp+1p/1d						
25	2.167	F V hekur betoni periodik Ø > 10 mm	ton	2.1	42.63	90											2sp+1p/4d						
26	2.119/1a	Trare e arkitrare b/a C20/25 h ~ 4m (trau l ri qe ndertohet qe zevendeson traun metalik, arkitraret e dyerve qe levizin dhe traret qe vendosen ne mes te mureve)	m3	14	21.62	303												5sp+2p/5d					
27	2.117/1b	Kollona b/a monolite C 25/30 h ~ 4m	m3	35	4.15	145												2sp+1p/6d					
28	2.5	Germim e mbushje dheu me krah kategoria III per themele, h = 1.5m (Germim themeli shkalle emergjence)	m3	2.20	4.15	9																1p/2d	
29	2.258	Nenshtrese zhavori (t=10cm)	m3	0.2	2.90	1																1p/1d	
30	2.262/4	Shtrese betoni C 16/20	m3	0.2	9.33	2																1sp+1p/1d	
31	2.116/1	Trare themeli monolit b/a C- 16/20	m3	2.0	15.33	31																1sp+1p/2d	
32	2.181	Konstruksione metalike te perbera streha e verandes + shkallet e emergjences + lyerje	ton	11.2	58.90	660																12sp+12p/6d	
33	An3.837	Rrethim me rrjete teli shkallet e emergjences+rrethimi l taraces	m2	300	1.20	360																12sp+12p/3d	
34	2.401	Boje vaji siperfaqe metalik	m2	30.0	1.47	44																1sp+1p/3d	
35	2.268/a	Shkalle montazhi mermeri	m2	100	2.70	270																1sp+1p/16d	
36	2.70/2	Mur me tulle te lehtesuara dopio deri 3m me llaç perzier M25	m3	165.0	18.25	3,011												13sp+4p/22d					
37	2.273	Davancale mermeri dyer/dritare	m2	119	4.65	553																2sp+2p/14d	
38	2.273/1	Shtres me pllaka graniti t=2 cm "ROSA BETA" (veshja e lavamaneve)	m2	17	3.12	53																2sp+2p/2d	
39	2.409	Parapet shkalle koriman druri	m2	21.0	7.71	162																2sp+1p/14d	
40	2.5	Germim e mbushje dheu me krah kategoria III per themele, h = 1.5m (per rampat)	m3	1.00	4.15	4												1p/1d					
41	2.258	Nenshtrese zhavori (t=10cm+mbushja e rampes)	m3	5.0	2.90	15												2p/1d					
42	2.262/4	Shtrese betoni C 16/20 (shtresa e rampes)	m3	1.5	9.33	14												1sp+1p/1d					
43	2.116	Trare themeli monolit b/a C- 16/20	m3	2.5	15.33	38												1sp+1p/2d					
		<b>totali - II</b>	<b>ore pune</b>			<b>49,274</b>																	
		<b>III- Punime ndertimi (objekti i ri)</b>																					
1	2.262	Shtrese e varferuar nen pllaka	m3	123.1	9.33	1,149												4sp+3p/22d					
2	2.267/a	Shtrese me pllaka mermeri 40 x 40 cm (sipas kerkeses se projektuesit)	m2	1,231	1.75	2,154																	9sp+3p/22d
3	2.324/a	Plintuse qeramike	ml	549	0.35	192												12sp+4p/22d					1sp+1p/22d
4	2.310	Suvatim mure tulle brenda	m2	1,466	1.77	2,595												5sp+2p/22d					
5	2.314	Suva trare e kollona h~4m me krah me llaç perzier M 25	m2	379	3.26	1,236												4sp+2p/14d					









3	2.481/1	F.V Percjeles interneti FTP,Cat 6	ml	390	0.20	78												1sp+1p/2d
		<b>totali VIII</b>	ore pune			<b>4,037</b>												
		Punime rrethimi dhe oborri																
1	An2,334	Prishje suvatime mure jashte (muri rrethues)	m2	272	1.77	481												6sp+2p/8d
2	2.308/a	Suvatim me grafiato muri rrethues	m2	272	3.62	985												6sp+2p/18d
3	2.404/1	Boje hidroplastike importi cilesi e l-re	m2	272	0.36	98												6sp+2p/2d
4	3.122/b	Germim shkambi i coptuar me ekskavator 0.5 m <sup>3</sup> , shkamb, ne themele gjeresi >2 m, me shkarkim ne mjet	m3	245.0	2.40	588												6sp+2p/9d
5	3.183/a	Shtrese zhavor lumi t=10cm	m2	122.5	1.50	184												2sp+2p/6d
6	3,240	N/shtrese betoni nen bordure C12/15	m3	4	9.33	37												
7	3.619/a	Bordura betoni 6x20 cm	m	421	1.00	421												6sp+3p/6d
8	3.620	Trotuar, me 6 cm beton, me pllaka	m2	9.5	1.40	13												1sp+1p/1d
9	3.244	Struktura monolite bwroni C20/25 t=10 cm	m3	91.1	12.80	1,166												10sp+4p/15d
10	2.286	Shtrese me pllaka beton me trashesi 8 cm (rate) mbi rere	m2	911	1.05	957												6sp+2p/14d
9	3.643	Siperfaqe qe mbillet me bar	m2	315	0.40	126												3sp+2p/10d
10	2.413	F.V zgara dekorativa hekuri me figuracion mesatare	ton	2	54.60	87												35sp+5p/22d
11	2.An	F.V porte metalike dekorative	m2	18.0	5.60	101												1sp+1p/1d
12	3.An164	F.V. Fidane Peme dekorative (sipas kerkeses se projektuesit)	cope	50	1.00	50												1sp+1p/2d
13	3.An165	F.V. Fidane shkurre dekorative (sipas kerkeses se projektuesit)	cope	30	0.60	18												1sp+1p/2d
14	2.401	Boje vaji siperfaqe metalik(lyerje kangjellash)	m2	10	1.20	12												1sp+1p/3d
		<b>totali - IX</b>	ore pune			<b>5,324</b>												
		<b>PUNIME PER NDERTIMIN E STOLAVE (24 COPE)</b>																
1	2.5	Germim e mbushje dheu me krah kategoria III p	m3	5.76	4.15	24												1sp+1p/2d
2	2.116/1	Trare themeli monolit b/a C - 16/20	m3	4.32	7.93	34												1sp+1p/2d
3	2.122/1a	Soleta te plota b/a C 20/25 t = 10 cm, h ~ 4m	m3	6.24	10.81	67												1sp+1p/4d
4	2.166	F V hekur betoni periodik Ø 6 - 10 mm	ton	1.44	60.63	87												1sp+1p/6d
5	2.282	Shtrese derrasa FM 4.0cm	m2	25	1.6	40												1sp+1p/3d
6	2.4	Boje vaji siperfaqe druri	m2	510	0.4	204												2sp+2p/6d
		<b>totali -3</b>	ore pune			<b>457</b>												
		Punime ngrohje																
1		<b>Ambjenti teknik I ngrohjes</b>																
1	2.525	F.V Radiator me 7 elemente, me llamarine 600x160 mm	cope	6	5	30												1sp+1p/3d
2	2.525	F.V Radiator me 12 elemente, me llamarine 600x160 mm	cope	56	5	280												1sp+1p/1d
3	2.525	F.V Radiator me 13 elemente, me llamarine 600x160 mm	cope	144	5	720												12sp+3p/5d
4	2.525	F.V Radiator me 15 elemente, me llamarine 600x160 mm	cope	61	5	305												4sp+3p/5d
5	An-11	F.V rezervuari zingato 5000 litra	cope	9	2	18												1sp+1p/1d
6	2.493/1	F.V Tubo çeliku i zi pategel ( Mannesmann) Ø 3"	kg	240	1.2	288			2sp+1p/3d	2sp+1p/3d	2sp+1p/3d							
7	2.493/1	F.V Tubo çeliku i zi pategel ( Mannesmann) Ø 2½"	kg	523	1.2	628			2sp+1p/3d	2sp+1p/3d	2sp+1p/3d							
8	2.493/1	F.V Tubo çeliku i zi pategel ( Mannesmann) Ø 2"	kg	180	1.2	216			2sp+1p/3d	2sp+1p/3d	2sp+1p/3d							







