

OBJEKTI: RIKONSTRUKSION RRUGA ANTALIA

Nr	Nr.AN	ZERAT E PUNIMEVE	NJESIA	SASIA	ore pune		dite pune	nr i punetoreve	kohezgjatja	JAVET																							
					op/nj	sasi				JAVA 1						JAVA 2						JAVA 3											
										1	2	3	4	5	6	1	2	3	4	5	6	1	2	3	4	5	6						
1	3.89/b + 3.158/5a	Skarifikim i trupit te rruges + transport	m ³	300	0.205	61.5	7.6875	5	1.5375	1	2	3	4	5	6																		
2	3.212	Shtrese cakulli t=15cm perhapur e ngjeshur me makineri	m ²	1030	0.072	74.16	9.27	6	1.545			1	2	3	4																		
3	An.164/1b	Mbushje me cakell , perhapur e ngjeshur me makineri (t=15cm)	m ³	53	0.34	18.02	2.2525	5	0.4505				1	2	3																		
4	3.212/b	Shtrese stabilizanti t = 10 cm	m ²	1030	0.075	77.25	9.65625	6	1.609375								1	2	3	4	5												
5	An	Shtrese binderi me zall lavatrice,6cm,me makineri	m ²	1030	0.12	123.6	15.45	7	2.20714286									1	2	3	4												
6	An	Shtrese asfaltobetoni me zall lavatrice,4cm,me mak	m ²	1030	0.095	97.85	12.23125	7	1.74732143													1	2	3	4	5	6						