



GRAFIKU I PUNIMEVE

Objekti : " NDERTIM Shkolla Rexhep Kertuka Frankth, Bashkia MAT"					DITE KALENDARIKE 60					
							MUAJI IV		MUAJI V	
IV	PUNIME RIFINITURE DHE SHITRESA									
1	2.314	Suva trare e kollona h~4m me krah me llaç perzier M 25	m2	37						
2	2.31	Suva brenda mur tulle h~4m me krah, llaç perzier M 25	m2	915						
3	2.3	Suva solete h ~ 4 m me drejtues, me krah	m2	384						
4	2.331	Suva e zakonshme fasade mur tulle h ~ 8 m	m2	56						
5	2.358/b	Veshje fasade me polisterol kompakt jeshil t=5cm + rrjete + suva.	m2	410						
6	2.355/b	Veshje fasade hyrja me pllaka guri	m2	7.5						
7	2.35	Suva xokoli me granil dhe cemento te zakonshme me	m2	36.6						
8	2.268a	shkalle me mermer + davancale mermeri t=3 cm	m2	32.45						
9	2.324a	Plintuse pllake porcelanat	ml	320						
10	2.267/1	F.V. Shtrim me pllaka porcelanat	m2	273						
11	2.326	F.V. Veshje me pllaka tualete h=200	m2	61.5						
12	2.404	Lyrje mure te brendshme me hidromat	m2	1,299						
13	2.404/1	Boje hidroplastike importi cilesi e I-re	m2	56						
14	2.395/4	Dyer d/alumini banjo	m2	3.6						
15	3.371/3	Dyer druri zemer derrase, kase derrase, 1/2 xham	m2	21.945						
16	2.373/1	F.V. Vetratë duralumini me dopioxham	m2	10.3						
17	2.375/a	Dritare d/alumini dyfish xham.	m2	0						
18	2.375/a	Dritare d/alumini dyfish xham.	m2	26.2						
19	2.410/a	F.V. Parapet metalik + aksesore	ml	14.17						
Shuma 5										
SISTEMI MNZ					1					
Shuma 8										
B. Punime Sistemimi dhe Rrethimi te Territorit te Shkolles										
XII										
1	2.291	Bordura sheshi 12x25cm te derdhura ne vend	ml	126.5						
2	analize	Sistemim, nivelim dhe pasurim me humus 5kg/m2	m2	160						
3	3.643	Mbjellje bari	m2	160						
5	2.258	Nenshtrese zhavori	m3	75						
7	analize	Shtrese me pllaka betoni 6 cm	m3	300						