

Grafiku i Punimeve

Objekti: Ngritja e qendres ronore inovative Puke (Rikonstruksion i bibliotekes ne Pallatin e Kultures "Ndue Shyti" Puke)

NR	ANALIZA	PERSHKRIMI I PUNIMEVE	NJESIA	SASIA	O/P	UMRI I JAVEVE (llogaritur per ore pune / jav)			
						I	II	III	IV
		1. Punime prishje							
1	2.310/an	Prishje suvatime ne mure	m2	135	115	135			
2	2.300/an	Prishje suvatimi ne tavan	m2	178	152	178			
3	2.279/an	Prishje shtrese derrasa FM 2.5cm	m2	88,4	76	88			
4	2.37/2b	Transport materiale ndertimi, dheu me auto deri 7.0 km	m3	11,878	2	12			
		2. Punime ndertimi							
1	2,300	Suva solete ~ 4 m me drejtues, me krah	m2	178	254	254			
2	2,310	Suva brenda mur tulle ~ 4m, me krah, llaç perzier M 25	m2	135	105	105			
3	2.358/c	Veshje muri me polisterol te thjeshte t=5cm rrjete+suva.	m2	126,1	473	12	473		
4	2,330	Patinim tavani allçi (stuko)	m2	232	176		176		
5	2,404	Boje hidroplastike	m2	727	262		135	127	
6	2,276	Shtrese parketi	m2	88,4	415			415	
7	2.267/b	Shtrese me pllaka grez importi 40 x 40 cm	m2	130,6	217			217	
8	2.324/b	Plintuse grez importi, h = 10 cm	ml	165	58			25	33
9	2.375/1	F V dritare d/alumini plastike me dopio xham	m2	24,20	64				64
10	2,405	Pragje dritare me pllake mermeri	m2	9,5	7				7
		3. Punime elektrike							
1	480/2	F.V tub plastmasi Ø 18 ~ 21 mm	ml	100	32				32
2	2.481/1	F.V percjelles PV-500 Ø 1.5 mm2	ml	230	74				74
3	2.481/2	F.V percjelles PV-500 Ø 2.5 mm2	ml	80	26				26
4	2.481/3	F.V percjelles PV-500 Ø 4 mm2	ml	40	13				13
5	2,487	F.V Kutiderivacioni plastike	cope	28	9				9
6	2,489	F.V Siguresa ~ 25 A	cope	28	8				8
7	2,490	F.V kuader ndriçimi	cope	1	2				2

8	2.490/e	F.V Automat kryesor me 24 vende	cope	1	3				3
9	2.485/4	F.V Çeles 2 polar 220V 10A "Vimar"	cope	7	7				7
10	2.485/h	F.V priza shuko brenda murit 2 fazore 25 A "Vimar"	cope	18	18				18
11	2.490/d	F.V Kasete plastike KE me 12 modular (vende)	cope	2	10				10
12	2. a-109	Panel i matjes se energjise 1 fazor, 20 poste	cope	1	1				1
13	2. a-132	Ndricues tavanor fluoeshente 1x40w	cope	16	16				16
14	2. a-131	Ndricues tip plafoniere, emergjence, 1x18w, IP65	cope	4	4				4
15	2. a-136	Ndricues pllafonier muror 1x60w	cope	6	6				6
4. Punime interneti									
1	an	Dalje interneti - Rrjeti I lidhjes me internet dhe telefonia (komplet - linja, fibra optike, modem, priza, etj.)	cope	13	215				215
Shuma			ore/pune		2818	784	784	784	547

1, Numri i punonjesve dhe Afati i perfundimit

Nr.	Pershkrimi	Njesia	Sasia
1	Afati per zbatimin e punimeve	Jave	4
2	Numri i punonjesve	Punjonj.	14

2, Makineri dhe Paisje

Nr.	Emertimi	Njesia	Sasia
1	kamjon transporti 10 ton	cop	2
2	kamjone	cop	1
3	Vinç kulle deri 5 ton	cop	1
4	Elektro argano	cop	1
5	Trapano	cop	1
6	Betonjere 500 liter	cop	1
7	Pompe suvatimi	cop	2
8	Skele inventari	m2	116
9	Zmerilatrice	cop	1

PUNOI
ING. LAVDRIM BRUKA

Lavdrim
Bruka

Digitally signed by Lavdrim Bruka
DN: cn=Lavdrim Bruka, o=HEC Forze
Punonj. I qm the author of this
document
Location:
Date: 2022.09.05 00:05:02.00