

GRAFIK PUNIMESH

OBJEKTI: RIKONSTRUKSION RRUGE NE NJESINE ADMINISTRATIVE MANEZ

NR.	KODI	EMËRTIMI I PUNIMEVE.	NJËSIA	SASIA	ore pune		dite pune	nr i punetoreve	kohezgjatja	MUAJI 1																													
					op/nj	sasi				JAVA 1							JAVA 2							JAVA 3							JAVA 4								
										1	2	3	4	5	6	7	1	2	3	4	5	6	7	1	2	3	4	5	6	7	1	2	3	4	5	6	7		
1. PUNIME GERMIMI																																							
1	3.89/b	Germim dheu me ekskavator goma 0.25 m ³ , ne kanale gjeresi > 2 m, toke zak, kategoria III, me shk ne mjet	m3	920	MAKINERI																																		
2	3.158/5a	Transport dheu me auto deri 5.0 km	m3	920	MAKINERI																																		
SHUMA 1:																																							
2. PUNIME NE RRUGE DHE PUNIME SHITESASH																																							
4	3.212	Shtrese çakelli t=15cm, makadam, perhapur e ngjeshur me makineri	m2	2236	0,072	160,992	20,124	3	6,708																														
5	3.212/b	Shtrese stabilizant t=10cm	m2	3306	0,075	247,95	30,99375	3	10,33125																														
6	3.164/1b	Mbushje me cakell e gur gurore ne trupin e rruges, perhapur e ngjeshur me makineri,per bankinat	m3	753	0,34	256,02	32,0025	4	8,000625																														
7	3.969	Skarifikim shtrese asfalti ekzistues me makineri	m2	800	0,01	8	1	1	1																														
8	3.229/2	Shtrese binderi me zall lavatrice,6cm,me makineri	m2	4061	0,12	487,32	60,915	6	10,1525																														
9	3.233/1	Shtrese asfaltobetoni me zall lavatrice,4cm,me mak	m2	4061	0,095	385,795	48,224375	6	8,037395833																														
10	3.363	Tombino me tuba betoni Ø 400, mbi shtrese betoni	m	15	2,5	37,5	4,6875	2	2,34375																														

Punoi: Ing. Lorenc Faça
 Ing. Eni Turkeshi
 Ark.Alba Kokomani
 Ing.Jetmir Kurti